

(2) BARRIER WALL/GUARDRAIL MARKERS AT 25'.
MARKERS ON RIGHT SHALL BE CRYSTAL AND
MARKERS ON LEFT SHALL BE AMBER.

REMOVE EXISTING SHOULDERS AND PAVE BASE COURSE WIDENING FROM STA. 38+75 TO STA. 44+50.

SUGGESTED SEQUENCE FOR STAGE CONSTRUCTION AND TRAFFIC CONTROL

6. THE PLACEMENT OF THE FINAL LIFT ON THE SHOULDERS WILL BE PLACED DURING STAGE III.

2. PLACE ALL TRAFFIC CONTROL ITEMS AS REQUIRED BY STANDARD 701400 AND AS SHOWN ON THE STAGE I CONSTRUCTION AND TRAFFIC CONTROL SHEET.

3. COMPLETE STAGE I REMOVAL AND CONSTRUCTION OF THE EXISTING PROPOSED BRIDGE SUPERSTRUCTURE AND APPROACH PAVEMENT AS DESCRIBED IN THE STRUCTURAL PLANS.

4. COMPLETE ALL STAGE I CONSTRUCTION ACTIVITIES: REMOVE ALL PRESCRIBED BASE COURSE WIDENING AND EXISTING GUARDRAIL; COMPLETE REMAINING EARTHWORK AND TEMPORARY SEEDING; CONSTRUCT THE PROPOSED HOT-MIX ASPHALT SHOULDERS; AND REMOVE AND INSTALL PROPOSED

5. CONSTRUCT TEMPORARY BITUMINOUS RAMPS TO CREATE A TRANSITION BETWEEN THE NEW BRIDGE 5. INSTALL ALL PERMANENT PAVEMENT MARKINGS TO MATCH THE ROADWAY'S ORIGINAL STATE. APPROACH PAVEMENT DOWN TO THE EXISTING PAVEMENT.

- 2. COMPLETE STAGE II REMOVAL AND CONSTRUCTION OF EXISTING/PROPOSED BRIDGE SUPERSTRUCTURE AND APPROACH PAVEMENT AS DESCRIBED IN THE STRUCTURE PLANS.
- 3. COMPLETE ALL STAGE II CONSTRUCTION ACTIVITIES: REMOVE EXISTING GUARDRAIL; COMPLETE EARTHWORK AND TEMPORARY SEEDING; REMOVE AND INSTALL PROPOSED GUARDRAIL.
- 4. CONSTRUCT THE REMAINING PORTION OF THE TEMPORARY RAMPS TO TRANSITION BETWEEN THE NEW BRIDGE APPROACH PAVEMENT DOWN TO THE EXISTING PAVEMENT.

- REMOVE ALL STAGED TRAFFIC CONTROL ITEMS (CONCRETE BARRIER, IMPACT ATTENUATORS, TRAFFIC SIGNALS, ETC.)
- 2. CONSTRUCT BUTT JOINTS IN THE EXISTING PAVEMENTS AT STA. 38+75 AND STA. 44+50
- 3. PLACE PROPOSED BITUMINOUS PRIME COAT, LEVELING BINDER, AND SURFACE COURSE. ALSO PLACE THE FINAL LIFT ON THE HMA SURFACE COURSE, MIX "C", N50. THE EXTRA MATERIAL NEEDED FOR THE FINAL LIFT ON THE HMA SURFACE COURSE, MIX "C", N50 SHALL BE INCLUDED IN THE UNIT PRICE FOR HMA SURFACE COURSE, MIX "C", N50.
- 4. COMPLETE ALL SEEDING OPERATIONS, SPREAD ALL SOIL AMENITIES, SEED AND MULCH.

COUNTY

SANGAMON 90 16

CONTRACT NO. 72A64

NOIL: ALL SIGNS AND TRAFFIC CONTROLS NOT SHOWN SHALL BE ACCORDING TO STANDARD 701400.							5.
FILE NAME =	USER NAME = laughlinrl	DESIGNED -	LLQ		REVISED	-	Т
c:\pw_work\PWIDOT\LAUGHLINRL\dØ131883\D	72A64_13-23_STAGES.dgn	DRAWN -	JJS		REVISED	-	1
	PLOT SCALE = 40.00000 '/ IN.	CHECKED -	мтм		REVISED	-	1
	PLOT DATE = May-11-2009 01:45:15PM	DATE -	MARCH	5, 2009	REVISED	-	1

TYPE II BARRICADE, DRUM, OR VERTICAL BARRICADE WITH STEADY BURN MONODIRCTIONAL LIGHT

✓ MONODIRECTIONAL BARRIER WALL/GUARDRAIL MARKER

IMPACT ATTENUATORS, (FULLY REDIRECTIVE, NARROW), TEST LEVEL 3

TEMPORARY CONCRETE BARRIER

O FLEXIBLE DELINEATOR (50' SPACING)

CTATE OF HANGIO		F.A.I RTE.	SECTION		
STATE OF ILLINOIS		55	(84-3HB-6)BR		
DEPARTMENT OF TRANSPORTATION					S.N. 084-0028
	SCALE: 1" = 20'	SHEET NO. 4 OF 11 SHEETS	STA. 32+50.35 TO STA. 38+52.50	EED D	OAD DIST NO 6 THEINGE