

ROUTE NO.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO
F.A.P. 351	2008-001VB	COOK	579	209
STA.		TO STA.		
FED. ROAD DIST. NO. 7		ILLINOIS	FED. AID PROJECT	

CONTRACT NO. 60E10

3/13/2008 2:09:45 PM

q:\17049\069\Track & Rail Main Contract\FINAL PLANS\stg4\notes.dgn

**SUGGESTED STAGE 5 TRACK CONSTRUCTION SEQUENCE**

1. REMOVE TEMPORARY SWITCHES AND REINSTALL 159' TRACK PANELS; RE-ALIGN TEMPORARY METRA TRACK #1 (2 CONSECUTIVE SUNDAYS) METRA WILL HAVE TO REALIGN BOTH ENTIRE CURVES TO 55 MPH ALIGNMENTS - APPROX. 472' @ NORTH END AND 460' @ SOUTH END. (STA. 93+25.33 TO STA. 97+96.94 AND STA. 109+71.88 TO STA. 114+31.50) REMOVE PORTION OF EXISTING METRA TRACK #1 (STA. 98+59.77 TO STA. 104+86.77 (627')). (CAN BE DONE AS SOON AS DC DEPARTMENT RAIL ACCESS IS NO LONGER NEEDED JUST BEFORE OR CONCURRENT WITH REMOVAL OF TEMPORARY SWITCHES) (METRA)
2. REMOVE ELECTRIC LOCK & INSULATED JOINTS FOR METRA TRACK #1 (CONCURRENT WITH PREVIOUS STEP) (METRA)
3. BEGIN CONSTRUCTION OF METRA PORTION OF BRIDGE OVER 159TH ST & HIGHWAY CLOSURE UNDER BRIDGES (FALL '08)
4. CONSTRUCT FIRST STAGE OF BRIDGE SN 016-2755 (PORTION OF BRIDGE FOR METRA TRACKS #1 AND #2. CONSTRUCT BRIDGE SN 016-2819 BRIDGE FOR CN GATEWAY LEAD TRACK. CONSTRUCT BRIDGE SN 016-2822 BRIDGE FOR CN THOROUGHFARE TRACK. (ALSO BEGIN US 6 ROAD CLOSURE )"

NOTE:  
DURATIONS NOTED ABOVE FOR WORK PERFORMED BY METRA AND THE CN ARE APPROXIMATE ONLY AND SUBJECT TO WEATHER CONDITIONS, AVAILABILITY OF RAILROAD STAFF, AND NUMEROUS OTHER FACTORS. THE CONTRACTOR SHALL CLOSELY COORDINATE HIS WORK AND PLANNED SCHEDULE WITH THE RAILROADS CONCERNING WORK TO BE PERFORMED BY THE RAILROADS. NO ADDITIONAL TIME WILL BE ALLOWED IN THE CONTRACTOR'S SCHEDULE FOR MEETING OF THE INTERIM COMPLETION DATES SPECIFIED FOR THIS PROJECT DUE TO VARIATIONS IN THESE APPROXIMATE DURATIONS.

**SUMMARY OF QUANTITIES FOR SUGGESTED STAGE 5 TRACK CONSTRUCTION TASKS**

ITEM	UNIT	CONTRACTOR PAY ITEM QUANTITY	QUANTITY BY RR	
			METRA	CN
RAILROAD TRACK	TRK. FT.		318	
RAILROAD TRACK, REMOVE	TRK. FT.		319	
REMOVE NO. 15 TURNOUT	EACH		2	
RAILROAD TRACK SHIFT	EACH		4	

NOTES:  
FOR DETAILS AND PAY ITEMS ASSOCIATED WITH CONSTRUCTION OF CATENARY SUPPORT AND CATENARY DEAD END STRUCTURES SEE CATENARY STRUCTURES SHEETS.

FOR DETAILS AND PAY ITEMS ASSOCIATED WITH CONSTRUCTION AND INSTALLATION OF CONDUITS AND CABLES FOR RE-ROUTING OF METRA AC POWER AND FIBER OPTIC SCADA/COMMUNICATION SYSTEM, SEE METRA UTILITIES SHEETS.

FOR DETAILS AND PAY ITEMS ASSOCIATED WITH CONSTRUCTION AND INSTALLATION OF METRA SIGNAL SYSTEM, SEE METRA SIGNALS SHEETS.

REVISIONS	
NAME	DATE
REZ	10/19/07

ILLINOIS DEPARTMENT OF TRANSPORTATION  
US RTE 6 FROM I-294 TO IL RTE 1  
METRA & CN OVER 159TH STREET

**TRACK CONSTRUCTION  
STAGE 5 TASKS AND SEQUENCING**

SHT. 35 OF 88  
DATE 2/21/2008  
DRAWN BY REZ  
CHECKED BY RMS