

ROUTE NO.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO
F.A.P. 351	2008-001VB	COOK	579	218
STA.		TO STA.		
FED. ROAD DIST. NO. 7		ILLINOIS	FED. AID PROJECT	

CONTRACT NO. 60E10

3/13/2008 2:09:50 PM

q:\17049\069\Track & Rail Main Contract\FINAL PLANS\stg6notes.dgn

**SUGGESTED STAGE 8 TRACK CONSTRUCTION SEQUENCE**

1. REMOVE TURNOUTS FOR METRA TRACK #2, INSERT PANELS, & SURFACE TRACK (TWO CONSECUTIVE SUNDAYS) (METRA). REMOVE TRACK FOR TEMPORARY METRA #2 (BETWEEN THE 2 SUNDAYS) (STA. 197+07.18 TO STA. 210+59.02) (CONTRACTOR).
2. BEGIN CONSTRUCTION OF CN PORTION OF MAINLINE BRIDGE OVER 159TH ST. (LATE SPRING / EARLY SUMMER 2009)
3. CONSTRUCT SECOND STAGE OF BRIDGE SN 016-2755 FOR CN TRACKS #1 & #2 (WORK PERFORMED IN-BETWEEN METRA AND CN MAINLINE TRACKS) (CONTRACTOR).
4. REMOVE TEMPORARY CATENARY SUPPORT STRUCTURES #3, #4, #5, #6, #7, #8, #9 & #10 (CONTRACTOR). (CONCURRENT WITH PREVIOUS STEP)
5. REMOVE CATENARY DEAD END STRUCTURE AT STA. 215+71.00 SPANNING ACROSS METRA TRACKS #1 & #2 AND CN TRACKS #1, #2, #3, & #4 (CONTRACTOR).

NOTE:  
 DURATIONS NOTED ABOVE FOR WORK PERFORMED BY METRA AND THE CN ARE APPROXIMATE ONLY AND SUBJECT TO WEATHER CONDITIONS, AVAILABILITY OF RAILROAD STAFF, AND NUMEROUS OTHER FACTORS. THE CONTRACTOR SHALL CLOSELY COORDINATE HIS WORK AND PLANNED SCHEDULE WITH THE RAILROADS CONCERNING WORK TO BE PERFORMED BY THE RAILROADS. NO ADDITIONAL TIME WILL BE ALLOWED IN THE CONTRACTOR'S SCHEDULE FOR MEETING OF THE INTERIM COMPLETION DATES SPECIFIED FOR THIS PROJECT DUE TO VARIATIONS IN THESE APPROXIMATE DURATIONS.

**SUMMARY OF QUANTITIES FOR SUGGESTED STAGE 8 TRACK CONSTRUCTION TASKS**

ITEM	UNIT	CONTRACTOR PAY ITEM QUANTITY	QUANTITY BY RR FORCE ACCOUNT WORK BY RAILROADS (FOR REFERENCE ONLY)	
			METRA	CN
RAILROAD TRACK	TRK. FT.		318	
RAILROAD TRACK, REMOVE	TRK. FT.	1352		
REMOVE NO. 15 TURNOUT	EACH		2	

NOTES:  
 FOR DETAILS AND PAY ITEMS ASSOCIATED WITH CONSTRUCTION OF CATENARY SUPPORT AND CATENARY DEAD END STRUCTURES SEE CATENARY STRUCTURES SHEETS.

FOR DETAILS AND PAY ITEMS ASSOCIATED WITH CONSTRUCTION AND INSTALLATION OF CONDUITS AND CABLES FOR RE-ROUTING OF METRA AC POWER AND FIBER OPTIC SCADA/COMMUNICATION SYSTEM, SEE METRA UTILITIES SHEETS.

FOR DETAILS AND PAY ITEMS ASSOCIATED WITH CONSTRUCTION AND INSTALLATION OF METRA SIGNAL SYSTEM, SEE METRA SIGNALS SHEETS.

REVISIONS	
NAME	DATE
REZ	10/19/07

ILLINOIS DEPARTMENT OF TRANSPORTATION  
 US RTE 6 FROM I-294 TO IL RTE 1  
 METRA & CN OVER 159TH STREET

**TRACK CONSTRUCTION  
 STAGE 8 TASKS AND SEQUENCING**

SHT. 44 OF 88  
 DATE 2/21/2008  
 DRAWN BY REZ  
 CHECKED BY RMS