

ROUTE NO.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO
F.A.P. 351	2008-001VB	COOK	579	221
STA.		TO STA.		
FED. ROAD DIST. NO. 7		ILLINOIS	FED. AID PROJECT	

CONTRACT NO. 60E10

3/13/2008 2:09:51 PM  
q:\17049,069\Track & Rail Main Contract\FINAL PLANS\stg7notes.dgn

**SUGGESTED STAGE 9 TRACK CONSTRUCTION SEQUENCE**

1. CONSTRUCT PERMANENT CN TRACK #1 (CONTRACTOR).
2. CUT & THROW CN #1 FROM TEMPORARY DIVERSION TO PERMANENT ALIGNMENT (CN).
3. CONSTRUCT PERMANENT CN TRACK #2 USING PORTIONS FROM TEMPORARY DIVERSION OF CN TRACK #1 (CONTRACTOR).
4. CUT & THROW CN #2 FROM TEMPORARY DIVERSION TO PERMANENT ALIGNMENT (CN).
5. BEGIN CONSTRUCTION OF PORTION OF STORM SEWER MAIN TRUNK LINE UNDER BRIDGES AND BUILD UNDERPASS ROADWAY (CONTRACTOR)
6. REMOVE BALANCE OF EXISTING MAINLINE BRIDGE AND CONSTRUCT FULL HEIGHT WALLS BETWEEN NEW BRIDGE & PREVIOUSLY CONSTRUCTED ADVANCE CONTRACT BRIDGE

NOTE:  
DURATIONS NOTED ABOVE FOR WORK PERFORMED BY METRA AND THE CN ARE APPROXIMATE ONLY AND SUBJECT TO WEATHER CONDITIONS, AVAILABILITY OF RAILROAD STAFF, AND NUMEROUS OTHER FACTORS. THE CONTRACTOR SHALL CLOSELY COORDINATE HIS WORK AND PLANNED SCHEDULE WITH THE RAILROADS CONCERNING WORK TO BE PERFORMED BY THE RAILROADS. NO ADDITIONAL TIME WILL BE ALLOWED IN THE CONTRACTOR'S SCHEDULE FOR MEETING OF THE INTERIM COMPLETION DATES SPECIFIED FOR THIS PROJECT DUE TO VARIATIONS IN THESE APPROXIMATE DURATIONS.

**SUMMARY OF QUANTITIES FOR SUGGESTED STAGE 9 TRACK CONSTRUCTION TASKS**

ITEM	UNIT	CONTRACTOR PAY ITEM QUANTITY	QUANTITY BY RR FORCE ACCOUNT WORK BY RAILROADS (FOR REFERENCE ONLY)	
			METRA	CN
RAILROAD TRACK	TRK. FT.	2038		
RAILROAD TRACK SHIFT ASSIST	EACH	4		
RAILROAD TRACK, REMOVE	TRK. FT.	368		
RELOCATE TEMPORARY CN TRACK NO 1	TRK. FT.	943		
RAILROAD TRACK SHIFT	EACH			4
REMOVAL AND DISPOSAL OF UNSUITABLE MATERIAL	CU. YD.	764		
BALLAST	TON	2070		
SUBBALLAST	TON	966		

NOTES:  
FOR DETAILS AND PAY ITEMS ASSOCIATED WITH CONSTRUCTION OF CATENARY SUPPORT AND CATENARY DEAD END STRUCTURES SEE CATENARY STRUCTURES SHEETS.

FOR DETAILS AND PAY ITEMS ASSOCIATED WITH CONSTRUCTION AND INSTALLATION OF CONDUITS AND CABLES FOR RE-ROUTING OF METRA AC POWER AND FIBER OPTIC SCADA/COMMUNICATION SYSTEM, SEE METRA UTILITIES SHEETS.

FOR DETAILS AND PAY ITEMS ASSOCIATED WITH CONSTRUCTION AND INSTALLATION OF METRA SIGNAL SYSTEM, SEE METRA SIGNALS SHEETS.

REVISIONS	
NAME	DATE
REZ	10/19/07

ILLINOIS DEPARTMENT OF TRANSPORTATION  
US RTE 6 FROM I-294 TO IL RTE 1  
METRA & CN OVER 159TH STREET

**TRACK CONSTRUCTION  
STAGE 9 TASKS AND SEQUENCING**

SHT. 47 OF 88  
DATE 2/21/2008  
DRAWN BY REZ  
CHECKED BY RMS