






EROSION CONTROL LEGEND

-  EROSION CONTROL BLANKET
-  PERIMETER EROSION BARRIER
-  DRAINAGE PATTERN DIRECTION
-  DITCH CHECK
-  INLET PROTECTION

INTENDED SEQUENCE

1. PLACEMENT OF PERIMETER EROSION BARRIER PRIOR TO COMMENCEMENT OF ANY WORK. SEE STANDARD 280001.
2. PLACEMENT OF TEMPORARY SEEDING ON GRADED SURFACES NOT HAVING PERMANENT SEEDING APPLIED.
3. PLACEMENT OF EROSION CONTROL BLANKET AFTER FINAL GRADING.
4. ONGOING MAINTENANCE OF EROSION CONTROL ELEMENTS.
5. REMOVE TEMPORARY EROSION CONTROL ELEMENTS AFTER FINAL GRADING AND PERMANENT SEEDING ESTABLISHED AS APPROVED BY THE ENGINEER.

NOTES

1. MAJOR GRADING SLOPES ALONG THE PROPOSED ROADWAY ARE 2:1 MAX.
2. SOILS DISTURBANCE SHALL ONLY OCCUR WITHIN THE AREAS SHOWN.
3. RECEIVING WATER FOR DRAINAGE FROM PROJECT IS BAY CREEK, BAY CREEK IS A TRIBUTARY OF THE OHIO RIVER.

LAYOUT	BKC	2/7/11
DRAWN	BKC	2/7/11
REVIEWED	MH	2/28/11

FILE NAME =	USER NAME = dwd01573	DESIGNED - CAD	REVISED -
p:\sp1-svr-306.hanson.dom\hanson_projects\01d\Documents\08H0131\W015-SN044-006110Bay	01d\Documents\08H0131\W015-SN044-006110Bay	CR\AWCAD\Road\SHAD 1978279-sht-eros	REVISED -
MODEL = BRIDGE STAGE CONSTRUCTION	PLOT SCALE = 60.0000' / in.	CHECKED - MH	REVISED -
	PLOT DATE = 03/11/2014	DATE = 11/01/13	REVISED -

**STATE OF ILLINOIS
 DEPARTMENT OF TRANSPORTATION**

**TEMPORARY EROSION CONTROL PLAN
 IL-146 (OVER BAY CREEK)**

SCALE: SHEET NO. OF SHEETS STA. TO STA.

F.A.P. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
885	110B-1	JOHNSON	52	15
CONTRACT NO. 78279				
FED. ROAD DIST. NO. ILLINOIS FED. AID PROJECT				