

SUGGESTED STAGING

STAGE 1 CONSTRUCTION

- MILL IL RTE 53 BETWEEN THE LIMITS SHOWN ON THE PLAN & PROFILE SHEETS.
- CONSTRUCT THE EAST HALF OF THE PROPOSED CROSSROAD CULVERTS AT STATION 20+60 AND STATION 27+00.
- PROVIDE A CLASS D PATCH LEVEL WITH THE MILLED SURFACE THROUGH THE TWO EAST LANES.
- EXCAVATE AND CONSTRUCT THE HMA WIDENING UP TO THE MILLED SURFACE ALONG THE EAST SIDE OF IL RTE 53.
- EXCAVATE AND CONSTRUCT THE FULL-DEPTH HMA PAVEMENT FOR THE EAST LEG OF THE INTERSECTION (MATERIAL ROAD).

STAGE 1 TRAFFIC CONTROL

- MAINTAIN 1- 10' NORTHBOUND AND 1- 10' SOUTHBOUND LANE ON THE WEST HALF OF EXISTING PAVEMENT AS SHOWN ON THE SUGGESTED CONSTRUCTION STAGING PLAN; UTILIZING HIGHWAY STANDARD 701431-08.
- THE EAST LEG OF THE INTERSECTION (MATERIAL ROAD) SHALL BE CONSTRUCTED DURING WEEK NIGHTS OR WEEKENDS ONLY. THE ROADWAY SHALL REMAIN OPEN TO 2-WAY TRAFFIC DURING ALL WEEKDAYS WHEN HANSON CORPORATION IS OPERATIONAL.
- MATERIAL ROAD SHALL BE CLOSED TO TRAFFIC FOR CONSTRUCTION ONLY BETWEEN THE HOURS OF 5:00 P.M. TO 4:00 A.M. MONDAY THRU FRIDAY OR ON WEEKENDS BETWEEN 5:00 P.M. FRIDAY AND 4:00 A.M. MONDAY.
- HANSON CORPORATION SHALL BE NOTIFIED 72 HOURS PRIOR TO ANY CONSTRUCTION ALONG MATERIAL ROAD AT (815) 838-6200.
- HANSON CORPORATION DELIVERIES/TRAFFIC SHALL BE DETOURED TO THE SOUTH ENTRANCE DURING SATURDAY CONSTRUCTION. DETOURS WILL BE COORDINATED BY HANSON CORPORATION.

STAGE 2 CONSTRUCTION

- CONSTRUCT THE WEST HALF OF THE PROPOSED CROSSROAD CULVERTS AT STATION 20+60 AND STATION 27+00.
- PROVIDE A CLASS D PATCH LEVEL WITH THE MILLED SURFACE THROUGH THE TWO WEST LANES.
- EXCAVATE AND CONSTRUCT THE PROPOSED DITCHES AND DRAINAGE IMPROVEMENTS ALONG THE WEST SIDE OF IL RTE 53 AS SHOWN ON THE PLANS.
- CONSTRUCT THE HMA WIDENING UP TO THE MILLED SURFACE ALONG THE WEST SIDE OF IL RTE 53 AS SHOWN ON THE PLANS.
- CONSTRUCT THE FULL-DEPTH HMA PAVEMENT FOR THE WEST LEG OF THE INTERSECTION.

STAGE 2 TRAFFIC CONTROL

- MAINTAIN 1- 12' NORTHBOUND AND 1- 12' SOUTHBOUND LANE ON THE EAST HALF OF WIDENED PAVEMENT AS SHOWN ON THE SUGGESTED CONSTRUCTION STAGING PLAN; UTILIZING HIGHWAY STANDARD 701431-08.
- THE WEST LEG OF THE INTERSECTION CONNECTING TO THE HIGH SCHOOL PARKING LOT SHALL REMAIN CLOSED UNTIL THE TRAFFIC SIGNALS AT IL RTE 53 ARE FULLY FUNCTIONAL. THE CONTRACTOR SHALL PROVIDE SIDEWALK CLOSURES AT THE HIGH SCHOOL PARKING LOT ACCORDING TO HIGHWAY STANDARD 701801-05.

STAGE 3 CONSTRUCTION

- PERFORM FINAL GRADING OPERATIONS AND RESTORATION.
- PLACE PROPOSED HMA LEVELING BINDER AND FINAL HMA SURFACE COURSE ALONG IL RTE 53.
- INSTALL PERMANENT TRAFFIC SIGNALS.
- PLACE FINAL PAVEMENT MARKINGS.
- POST FINAL SIGNING.

STAGE 3 TRAFFIC CONTROL

- THE WORK TO BE PERFORMED IN STAGE 3 WILL BE COMPLETED USING HIGHWAY STANDARDS 701421-05, 701426-05 AND 701701-08.

FILE NAME = 08361_02-TOON-NOTE-01 - IDOT P01	USER NAME =	DESIGNED = WPD	REVISED = 12-12-12 - IDOT	<b>STATE OF ILLINOIS DEPARTMENT OF TRANSPORTATION</b>	<b>INTERSECTION IMPROVEMENT IL RTE 53 AT MATERIAL ROAD SUGGESTED CONSTRUCTION STAGING GENERAL NOTES</b>			F.A.P. RTE	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.	
	PLOT SCALE =	DRAWN = RG	REVISED =		112	09-00055-00-CH	WILL	54	13				
	PLOT DATE = 02-28-13	CHECKED = AG	REVISED =		SCALE: NONE			SHEET NO. 13 OF 54 SHEETS	STA.	TO STA.	CONTRACT NO. 63753		
					FED. ROAD DIST. NO. 1			ILLINOIS	FED. AID PROJECT M-9003(629)				