



SHOWING PLACEMENT OF DRUMS OR BARRICADES WITH LIGHTS AT 10' CTS. AROUND ALL EQUIPMENT AND OPEN EXCAVATION FOR NIGHTTIME. SEE NOTE 3 THIS SHEET REGARDING LIGHTS. THESE AREAS SHALL NOT BLOCK ENTRANCES AT THE END OF EACH DAY.

TYPE III BARRICADES & 4 ON EACH BARRICADE. INCLUDE FLASHING LIGHT ON EACH BARRICADE.

TYPE III BARRICADES & 4 ON EACH BARRICADE. INCLUDE FLASHING LIGHT ON EACH BARRICADE.

TYPE III BARRICADES & 4 ON EACH BARRICADE. INCLUDE FLASHING LIGHT ON EACH BARRICADE. FOR STORM SEWER CONSTR. & CURB CONSTR. ONLY. REMOVE FOR LATER PERIODS OF THIS STAGE.

AT LIBRARY STREET

LEGEND

- + SIGN, OR SIGNS
- TYPE II BARRICADE OR DRUM WITH FLASHING LIGHT
- ≡ TYPE III BARRICADES
- ▨ AGGREGATE FOR TEMPORARY ACCESS

1 W20-3(0)-48 (MODIFIED AS SHOWN, 48" x 48")

2 M6-1(0) (30" x 18") OR M5-1L(0)

3 M6-1(0) (30" x 18") OR M5-1R(0)

4 R11-4 (60" x 30")

5 R3-5L

6

7

ROAD CLOSED AHEAD

ROAD CLOSED TO THRU TRAFFIC

ONLY

DETOUR

NOTES

1. THE INITIAL PERIOD OF STAGE 4 SHALL ENTAIL INSTALLATION OF STORM SEWER AND SUBSEQUENT WORK SHALL NOT BEGIN UNTIL ALL STORM SEWER IS INSTALLED BETWEEN PARK ST. AND 103+22.60 (INCL. ALLEYS), AS SHOWN. ALL EXCAV., CURB CONSTRUCTION AND P.C.C. PAVEMENT BETWEEN PARK ST. AND 103+22.60 (INCL. ALLEYS), AS SHOWN, SHALL BE COMPLETED BEFORE STAGE 5 IS BEGUN.
2. TYPE II BARRICADES OR DRUMS WITH LIGHTS SHALL BE PLACED AT 25' CTS. ALONG EXCAVATED CURB AREAS AND FOLLOWING CURB CONSTRUCTION, THROUGHOUT, DURING THE INITIAL PERIOD OF THIS STAGE.
3. ALL TRENCHES AND EXCAVATIONS FOR DRAINAGE ITEMS SHALL BE BACKFILLED AND COMPACTED FLUSH WITH THE EXISTING SURFACE AT THE END OF EACH DAY'S OPERATION EXCEPT AT THE LOCATION WHERE WORK WILL CONTINUE THE FOLLOWING WORK DAY.
4. WHEN OBSTACLE OR EXCAVATION IS >100' IN LENGTH, LIGHTS SHALL BE STEADY BURN, OTHERWISE, LIGHTS SHALL BE FLASHING.
5. BARRICADES AND DRUMS SHOWN DO NOT REPRESENT THE FULL NUMBER REQUIRED TO DELINEATE NOTED AREAS. THE CONTRACTOR SHALL BE RESPONSIBLE FOR PROVIDING THE NECESSARY NUMBER REQUIRED FOR THE PARTICULAR AREA.

FILE NAME + 6185-stage4.dgn	USER NAME + JUSERDESCR.	DESIGNED - HMG: CRW & EDW	REVISED -	STATE OF ILLINOIS DEPARTMENT OF TRANSPORTATION	CONSTRUCTION STAGING: STAGE 4	F.A. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.	
NAME: 85Water-locMoore5+Phase1\VCADD-R040	MAY16185-stage4.dgn	DRAWN - HMG: CRW, EDW, & KDJ	REVISED -			9315	06-00032-03-PV	MONROE	93	28	
PLDT SCALE + 50.2222 1/4 IN.		CHECKED - HMG: CRW	REVISED -			CONTRACT NO. 97488					
PLDT DATE + 3/22/2012		DATE -	REVISED -			FED. ROAD DIST. NO.	ILLINOIS FED. AID PROJECT				

HMG ENGINEERS, INC., 1075 LAKE ROAD, PO BOX 70, CARLYLE, IL 62231 PHONE (618) 594-3711 WWW.HMGENGINERS.COM