

PRE-STAGE

INSTALL SIGNS SHOWN ON DETAILS "TEMPORARY INFORMATION SIGNING" PLACE PRIOR TO THE START OF CONSTRUCTION ACTIVITY ON ILLINOIS ROUTE 53

STAGE 1

CONSTRUCT TEMPORARY PAVEMENT TO BE USED FOR STAGE 1 AND STAGE 2 (SEE STAGING PLAN)

ESTABLISH TRAFFIC CONTROL AS SHOWN ON THE SUGGESTED STAGING & TRAFFIC CONTROL STAGE I. THIS WORK SHALL BE PAID FOR AS TRAFFIC CONTROL & PROTECTION (SPECIAL)

SIDE STREETS AND CROSSOVERS HAVE TO REMAIN ACCESSIBLE TO AND FROM ILL 53

STAGE II

ESTABLISH TRAFFIC CONTROL AS SHOWN ON THE SUGGESTED STAGING & TRAFFIC CONTROL STAGE II. THIS WORK SHALL BE PAID FOR AS TRAFFIC CONTROL & PROTECTION (SPECIAL)

BEGIN WORK ON WEST PORTION OF THE ROADWAY

CROSSOVERS ARE TO BE CONSTRUCTED HALF AT A TIME

SIDE STREETS AND CROSSOVERS HAVE TO REMAIN ACCESSIBLE TO AND FROM ILL 53

STAGE III

INSTALL FINAL PAVEMENT MARKINGS, RAISED REFLECTIVE PAVEMENT MARKERS, REMOVAL OF TEMPORARY PAVEMENT, THIS WORK SHALL BE DONE USING THE APPROPRIATE TRAFFIC CONTROL & PROTECTION

| | | | | | | | | | | | | | |
|---|------------------------------|------------|-----------|---|--------------------------------------|-----------|----|--------|-----------------------|-------------------|--------------------|-----------------------|--------------------|
| FILE NAME = | USER NAME = qureshya | DESIGNED - | REVISED - | STATE OF ILLINOIS DEPARTMENT OF TRANSPORTATION | STAGING NOTES IL ROUTE 53 | | | | F.A.P. RTE. 846 | SECTION 4-RS-4 | COUNTY WILL | TOTAL SHEETS 25 | SHEET NO. 14 |
| ca\pw_work\p\pidot\qureshya\0255745\DI2211-sht-plan.dgn | PLOT SCALE = 50,0000 ' / IN. | DRAWN - | REVISED - | | SCALE: | SHEET NO. | OF | SHEETS | STA. | TO STA. | CONTRACT NO. 60N05 | | |
| | PLOT DATE = 5/6/2011 | CHECKED - | REVISED - | | ILLINOIS FED. AID PROJECT | | | | | | | | |
| | | DATE - | REVISED - | | | | | | | | | | |