

STORM WATER POLLUTION PREVENTION PLAN

Route: FAI 72 Marked: I-72
 Section: D-6 CABLE/GUARDRAIL 2010 Project No.:
 County: SANGAMON Contract No.: 72C77

This plan has been prepared to comply with the provision of the NPDES Permit Number ILR10 _____ issued by the Illinois Environmental Protection Agency for storm water discharges from construction site activities.

I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel gathered and evaluated the information submitted. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information submitted, is, to the best of my knowledge and belief, true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations.

Roger L. Oriskell
 (Signature) 5/6/07
 (Date)

Resident Engineer
 (Title)

Note: The above boxed in area will be filled out by IDOT - Construction after the award of the contract to obtain the required NPDES permit.

The following plan was established and included in these plans to direct the Contractor in the placement of temporary erosion control systems and to provide a storm water pollution prevention plan for compliance under NPDES. The Contractor shall abide to all requirements within this plan as part of the contract.

The purpose of this plan is to prevent / minimize siltation within the construction zone and to eliminate sediments from entering and leaving the construction zone by utilizing proper temporary erosion control systems and providing ground cover within a reasonable time.

Certain items, as shown in this plan and referenced by the legend, shall be placed by the Contractor at the beginning of construction. Other items shall be placed by the Contractor as directed by the Engineer on a case by case situation resulting from the Contractor's sequence of activities, time of the year, and expected weather conditions.

The Contractor shall place permanent erosion control systems and seeding within a reasonable amount of time; therefore, reducing the amount of area being open to the possibility of erosion and reducing the amount of temporary erosion control systems and temporary seeding. The Resident Engineer will determine if temporary erosion control systems shown in the plan can be deleted, the size of the proposed ditch checks, the proper method of installation, and if any additional temporary erosion control systems shall be added which are not included in this plan. The Contractor shall perform all work as directed by the Engineer and as shown in special details and in Standard 280001 of the plans.

The special provisions Temporary Seeding, Temporary Erosion Control Seeding, and Temporary Erosion Control additionally supplement this plan.

All disturbed areas having high potential for erosion, as determined by the Engineer, shall be temporarily seeded or permanently seeded by October 1st of each construction year and shall not be reopened until after the winter shutdown period.

SITE DESCRIPTION

Description of Construction Activity:

1. The proposed project consists of installing High Tension Cable Barrier on I-72 beginning approximately 0.5 miles west of the I-72/IL 4 Interchange running eastward terminating approximately 500 feet west of the I-72/6th Street Interchange.
2. Construction consists of Earth Excavation, placing Furnished Excavation, HMA Shoulder, High Tension Cable Barrier and Steel Plate Beam Guardrail at various locations and miscellaneous work to complete improvements to the proposed roadways.

Description of Intended Sequence of Major Construction Activities Which Will Disturb Earth and Lead to Possible Erosion for Major Portions of the Construction Site:

1. There is no tree removal located on project.
2. Furnished Excavation will be placed along the entire project. Inlet and Pipe protection shall be placed prior any earthwork being performed.
3. Earth Excavation will be completed after the embankment widening is constructed.
4. Cable Barrier will be installed after all earthwork and HMA Shoulders are completed.

Area of Construction Site:

The total drainage area entering and including the construction site is estimated to be approx. _____ sq miles in which 42.4 acres will be disturbed by excavation, grading or other activities.

Other Reports, Studies and Plans which Aid in the Development of this Storm Water Pollution Prevention Plan as Referenced Documents:

1. Estimated run-off coefficients are contained in the project drainage study which were utilized for proposed placement of the temporary erosion control systems.
2. Information on the soils within the site was obtained from field reviews which were utilized for proposed placement of the temporary erosion control systems.
3. Site maps indicating drainage patterns and approximate slopes were contained in the project design report, USGS drainage maps, project drainage study, and project plan documents were all utilized for proposed placement of the temporary erosion control systems.

Drainage Tributaries Receiving Water from this Construction Site:

FILE NAME = SWPPLAN.DGN	USER NAME = loringhambk	DESIGNED - BKL	REVISED - AUG 2007 (JCN)	STATE OF ILLINOIS DEPARTMENT OF TRANSPORTATION	STORM WATER POLLUTION PREVENTION PLAN				F.A.I. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
al:\pwork\PMIDOT\LANINGHAMBK\02128581\672C77-shr-eros-details.dgn		DRAWN - CADD	REVISED -		72	*	SANGAMON	100	35				
	PLOT SCALE = 100.0000' / IN.	CHECKED - JCN	REVISED -		CONTRACT NO. 72C77								
	PLOT DATE = May-06-2009 01:41:32PM	DATE - APRIL 5, 1999	REVISED -		FED. ROAD DIST. NO. ILLINOIS FED. AID PROJECT								
					SCALE:	SHEET NO.	OF	SHEETS	STA.	TO	STA.	* D6 CABLE/GUARDRAIL 2010	