


NOTES:
 ALL SIDEROADS / ENTRANCES ARE TO REMAIN OPEN AND BE CONSTRUCTED WITH MINIMAL TEMPORARY SHUTDOWNS AT THE DIRECTION OF THE ENGINEER.

LEGEND

	TEMPORARY PAVEMENT CONSTRUCTED AS NOTED		DIRECTION OF TRAFFIC FLOW
	PERMANENT PAVEMENT CONSTRUCTED THIS STAGE		CONSTRUCTION SIGN
	PERMANENT PAVEMENT CONSTRUCTED IN PREVIOUS STAGE		TYPE III BARRICADE
	PAVEMENT REMOVAL THIS STAGE		DRUMS WITH STEADY BURNING MONODIRECTIONAL LIGHTS @ 25' CENTERS
			SIGN PANEL/BARRICADE ASSEMBLY (INCLUDED IN THE COST FOR TRAFFIC CONTROL AND PROTECTION, LUMP SUM)



MAINTENANCE OF TRAFFIC STAGE 3 (THIS SHEET)

SEQUENCE OF CONSTRUCTION

1. CONSTRUCT U.S. 45 SURFACE COURSE UNDER TRAFFIC AT COMPLETION OF STAGE 3 FOR ALT A. NO SURFACE COURSE NEEDED IF ALT B IS USED.
2. ALL FINAL PAVEMENT MARKINGS TO BE INLAID UNDER TRAFFIC UPON THE COMPLETION OF THE SURFACE COURSE FOR ALT A, OR GROUND IN IF ALT B IS USED.

TRAFFIC PLACEMENT

1. MAINTAIN TRAFFIC ON U.S. 45 PAVEMENT FROM STAGE 2
2. ALL SIDEROADS SHALL REMAIN OPEN
3. ALL ENTRANCES SHALL REMAIN OPEN
4. UPON COMPLETION OF ALL STAGE 3 ROADWORK, ALL LANES MAY BE OPEN ON U.S. 45

TRAFFIC CONTROL STANDARDS
 701306, 701311

TRAFFIC CONTROL PAYMENT
 TRAFFIC CONTROL AND PROTECTION, LUMP SUM
 AS PER TRAFFIC CONTROL STANDARD USED

FILE NAME =	USER NAME = bemory	DESIGNED -	REVISED -
P:\Projects\2011 Projects\11297 - IDOT US 45 Ph2\CV\CADD Sheets\0978077-sht-Stage3.dgn		DRAWN -	REVISED -
Default	PLOT SCALE = 400.0000' / 1in.	CHECKED -	REVISED -
	PLOT DATE = 4/30/2014	DATE -	REVISED -

**STATE OF ILLINOIS
 DEPARTMENT OF TRANSPORTATION**

**CONSTRUCTION STAGING PLAN
 STAGE 3**

SCALE: 1" = 200' SHEET OF SHEETS STA. 570+00.00 TO STA. 630+00.00

F.A.P. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
332	(29,30)R-1	SALINE	745	306
CONTRACT NO. 78077				
ILLINOIS FED. AID PROJECT				

NOTE:
 ALT A & ALT B OPTION BEGINS AT STATION 449+88.13 AND CONTINUES TO THE END OF THE PROJECT.