



EXISTING CROSS SECTION
(Looking East)



STAGE I CROSS SECTION
(Looking East)



STAGE II CROSS SECTION
(Looking East)

Pre-Stage

- Mill inside and outside shoulders to remove shoulder rumble strips. Place HMA surface course on shoulders. Traffic control for this work will be done using standard 701421.

Stage I

- During this stage, work will be performed on the outside lane and shoulder of both the southbound and northbound directions of I-394.
- Close the outside lane and shoulder of I-394, in accordance with the typical cross section, standard 701422, and as shown in the plans.
- Install temporary concrete barrier wall and temporary impact attenuator along northbound I-394.
- Remove guardrail
- Complete culvert repairs.
- Complete pavement patching and pavement resurfacing for the outside lane and shoulder.
- Reerect guardrail

Stage II

- During this stage, work will be performed on the inside lane and shoulder of both the southbound and northbound directions of I-394.
- Close the inside lane and shoulder of I-394, in accordance with the typical cross section, standard 701422, and as shown on the plans.
- Complete pavement patching and pavement resurfacing for the inside lane and shoulder.
- Install shoulder rumble strips and final pavement markings. Traffic control for this work shall be done in accordance with standard 701426.

FILE NAME =	USER NAME =	DESIGNED - JMS	REVISED -	STATE OF ILLINOIS DEPARTMENT OF TRANSPORTATION	STAGE CONSTRUCTION DETAILS STRUCTURE NO. 099-0517	F.A.P. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
	PLOT SCALE =	CHECKED - JMS	REVISED -			332	2010-067-T	WILL	15	9
	PLOT DATE =	DRAWN - DR	REVISED -			CONTRACT NO. 60L49				
		CHECKED - JMH	REVISED -			ILLINOIS FED. AID PROJECT				