

SEQUENCE OF CONSTRUCTION - US6

STAGE 1 (US-6 AND BRISBIN ROAD SOUTH OF US6)

MAINTENANCE OF TRAFFIC:

1. PLACE TRAFFIC CONTROL DEVICES ACCORDING TO STAGING AND TRAFFIC CONTROL PLANS. UTILIZE IDOT STANDARDS 701006-03 AND 701326-03.
2. UTILIZE TRAFFIC CONTROL DEVICES ACCORDING TO STANDARD 701901-01.
3. CLOSE BRISBIN ROAD NORTH OF US6 TO TRAFFIC DURING STAGE 1 CONSTRUCTION.

CONSTRUCTION ACTIVITIES:

1. CONSTRUCT TEMPORARY PAVEMENT ALONG US-6 AND SOUTH LEG OF BRISBIN ROAD ACCORDING TO STAGING AND TRAFFIC CONTROL PLANS.
2. REMOVE ALL CONFLICTING PAVEMENT MARKINGS.

STAGE 2 (US-6 AND BRISBIN ROAD SOUTH OF US6)

MAINTENANCE OF TRAFFIC:

1. REMOVE ALL CONFLICTING PAVEMENT MARKINGS, PLACE TRAFFIC CONTROL DEVICES AND CONSTRUCT TEMPORARY PAVEMENT MARKINGS ACCORDING TO STAGING AND TRAFFIC CONTROL PLANS.
2. SHIFT TRAFFIC TO THE SOUTH SIDE OF US-6 AND WEST SIDE OF BRISBIN ROAD.
3. UTILIZE TRAFFIC CONTROL DEVICES ACCORDING TO STANDARD 701901-01.
4. KEEP BRISBIN ROAD (NORTH OF US-6) CLOSED TO TRAFFIC DURING STAGE 2 CONSTRUCTION.

CONSTRUCTION ACTIVITIES:

1. PLACE TEMPORARY CONCRETE BARRIER OUTSIDE OF WORKZONE ACCORDING TO STAGING AND TRAFFIC CONTROL PLANS.
2. CONSTRUCT THE NORTH HALF OF US-6 AND EAST HALF OF BRISBIN ROAD ACCORDING TO STAGING AND TRAFFIC CONTROL PLANS.
3. CONSTRUCT TEMPORARY PAVEMENT ON THE NORTH SIDE OF US6 AND EAST SIDE OF BRISBIN ROAD (SOUTH OF US6).

STAGE 3 (US-6 AND BRISBIN ROAD SOUTH OF US6)

MAINTENANCE OF TRAFFIC:

1. REMOVE ALL CONFLICTING PAVEMENT MARKINGS, PLACE TRAFFIC CONTROL DEVICES AND CONSTRUCT TEMPORARY PAVEMENT MARKINGS ACCORDING TO STAGING AND TRAFFIC CONTROL PLANS.
2. RELOCATE TEMPORARY CONCRETE BARRIER OUTSIDE OF WORKZONE.
SHIFT TRAFFIC TO THE NORTH SIDE OF US-6 AND EAST SIDE OF BRISBIN ROAD ACCORDING TO STANDARD.
3. UTILIZE TRAFFIC CONTROL DEVICES ACCORDING TO STANDARD 701901-01.
4. KEEP BRISBIN ROAD (NORTH OF US-6) CLOSED TO TRAFFIC DURING STAGE 3 CONSTRUCTION.

CONSTRUCTION ACTIVITIES:

1. REMOVE TEMPORARY PAVEMENT ON SOUTH SIDE OF US6 AND WEST SIDE OF BRISBIN ROAD (SOUTH OF US6).
2. CONSTRUCT TEMPORARY SHOULDER AT THE INTERSECTION OF US6 AND BRISBIN ROAD.
3. CONSTRUCT SOUTH HALF OF US-6 INCLUDING SHOULDER AND WEST SIDE OF BRISBIN ROAD (SOUTH OF US6) INCLUDING SHOULDER ACCORDING TO STAGING AND TRAFFIC CONTROL PLANS.

SEQUENCE OF CONSTRUCTION - US6 (CONT.)

STAGE 4 (US-6 AND BRISBIN ROAD SOUTH OF US6)

MAINTENANCE OF TRAFFIC:

1. REMOVE ALL CONFLICTING PAVEMENT MARKINGS, PLACE TRAFFIC CONTROL DEVICES AND CONSTRUCT TEMPORARY PAVEMENT MARKINGS ACCORDING TO STAGING AND TRAFFIC CONTROL PLANS.
2. RELOCATE TEMPORARY CONCRETE BARRIER OUTSIDE OF WORKZONE ACCORDING TO STAGING AND TRAFFIC CONTROL PLANS.
3. MAINTAIN TRAFFIC ON US6 FROM STAGE 3.
4. CROSS OVER BRISBIN ROAD TRAFFIC FROM THE EAST SIDE TO THE WEST SIDE AT US6 INTERSECTION ACCORDING TO STAGING AND TRAFFIC CONTROL PLANS.
5. UTILIZE TRAFFIC CONTROL DEVICES ACCORDING TO STANDARD 701901-01.
6. KEEP BRISBIN ROAD (NORTH OF US-6) CLOSED TO TRAFFIC DURING STAGE 4 CONSTRUCTION.

CONSTRUCTION ACTIVITIES:

1. FINISH CONSTRUCTING ROADWAY AT THE INTERSECTION OF US6 AND BRISBIN ROAD.

STAGE 5 (US-6 AND BRISBIN ROAD SOUTH OF US6)

MAINTENANCE OF TRAFFIC:

1. REMOVE ALL CONFLICTING PAVEMENT MARKINGS, PLACE TRAFFIC CONTROL DEVICES AND CONSTRUCT TEMPORARY PAVEMENT MARKINGS ACCORDING TO STAGING AND TRAFFIC CONTROL PLANS.
2. SHIFT TRAFFIC ON US-6 EAST AND WEST OF BRISBIN ROAD ACCORDING TO STAGING AND TRAFFIC CONTROL PLANS.
3. SHIFT TRAFFIC ON BRISBIN ROAD (SOUTH OF US6) ACCORDING TO STAGING AND TRAFFIC CONTROL PLANS.
4. BRISBIN ROAD OPEN AFTER STAGE 5 COMPLETION.

CONSTRUCTION ACTIVITIES:

1. REMOVE TEMPORARY PAVEMENT ON THE NORTH SIDE OF US6 AND EAST SIDE OF BRISBIN RD (SOUTH OF US6) ACCORDING TO STAGING AND TRAFFIC CONTROL PLANS.
2. CONSTRUCT PERMANENT SHOULDER ON THE NORTH SIDE OF US-6 AND EAST SIDE OF BRISBIN ROAD (SOUTH OF US6) SHIFT TRAFFIC ON US-6 AND EAST AND WEST SIDE OF BRISBIN ROAD ACCORDING TO STAGING AND TRAFFIC CONTROL PLANS
3. INSTALL PROPOSED LIGHTING ACCORDING TO CONTRACT PLANS.
4. COMPLETE INSTALLATION OF THE PROPOSED TRAFFIC SIGNALS AT US6 AND BRISBIN ROAD INTERSECTION.

• FAI 80 & FAS 297 / FAU 392

FILE NAME =	USER NAME = .USER.	DESIGNED - JPW	REVISED -	STATE OF ILLINOIS DEPARTMENT OF TRANSPORTATION	MAINTENANCE OF TRAFFIC GENERAL NOTES AND SEQUENCE OF CONSTRUCTION	F.A.U. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.	
t:\1812\CAD\ Sheets\20366408-shr-stag1.dgn	DRAWN - JPW	CHECKED - AKK	REVISED -			•	(32,47-4) HBK-4 & GIN)	GRUNDY	351	63	
PLOT SCALE = #SCALE#	CHECKED - AKK	REVIS	REVISED -			CONTRACT NO. 66408		ILLINOIS FED. AID PROJECT			
PLOT DATE = 5/20/2010	DATE - 5/20/2010	REVISED -				SCALE: NTS	SHEET NO. 63 OF 351 SHEETS	STA.	TO STA.		