



- LEGEND**
- CONSTRUCTION, STAGE III
 - FLAGGER
 - SIGN
 - TREE REMOVAL

STAGE 3 - SUGGESTED CONSTRUCTION SEQUENCE

- 1 FOLLOWING THE COMPLETION OF STAGE 2 CONSTRUCTION, REMOVE ALL TEMPORARY CONCRETE BARRIER WALLS, TEMPORARY SIGNALS AND OTHER TRAFFIC CONTROL DEVICES USED IN STAGE CONSTRUCTION.
- 2 REMOVE TEMPORARY PAVEMENT MARKINGS FOR STAGE CONSTRUCTION AND PLACE TEMPORARY PAVEMENT MARKING FOR TWO-WAY TRAFFIC.
- 3 SET UP STAGE 3 TRAFFIC CONTROL UTILIZING THE LATEST REVISION OF HIGHWAY STANDARD 701306 AS INCLUDED WITH THESE PLANS.
- 4 PERFORM ALL IL 108 ROADWAY WORK BY MILLING AND PAVING WITH LEVELING BINDER (3/4") AND HMA SURFACE COURSE (1 1/2") OVER THE EXISTING ROADWAY AND SHOULDERS AS SHOWN IN THESE PLANS.
- 5 PLACE FINAL EMBANKMENT, CONSTRUCT AGGREGATE SHOULDERS AND INSTALL GUARDRAIL AS SHOWN IN THE PLANS.
- 6 UTILIZE ALL APPROPRIATE HIGHWAY TRAFFIC CONTROL STANDARDS WHILE PLACING THE PROPOSED SURFACE AND OTHER FINAL PAY ITEMS.
- 7 IF UNEVEN LANES WILL BE OPEN TO OVERNIGHT TRAFFIC FLOW, INCLUDE "UNEVEN LANES" SIGN W8-11(O)48. SIGNS TO BE INCLUDED IN THE CONTRACT UNIT PRICES FOR CONSTRUCTION ITEMS INVOLVED AND NO ADDITIONAL COMPENSATION WILL BE ALLOWED.

FILE NAME =	USER NAME = laughlinr1	DESIGNED -	REVISED -
et:\pwork\PWIDOT\LAUGHLINRL\0212999\672A94-Sht-Staging2ph2.dgn		DRAWN -	REVISED -
	PLOT SCALE = 60.0000' / IN.	CHECKED -	REVISED -
	PLOT DATE = Jun-28-2010 02:01:00PM	DATE -	REVISED -

**STATE OF ILLINOIS
DEPARTMENT OF TRANSPORTATION**

MAINTENANCE OF TRAFFIC - STAGE III

SCALE: SHEET NO. OF SHEETS STA. TO STA.

F.A.P. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
761	107B-2	MACOUPIN	98	21
FED. ROAD DIST. NO. ILLINOIS FED. AID PROJECT			CONTRACT NO. 72A94	