


SEDIMENTATION AND EROSION CONTROL NOTES

- A. SOIL DISTURBANCE SHALL BE CONDUCTED IN SUCH A MANNER AS TO MINIMIZE EROSION. SOIL STABILIZATION MEASURES SHALL CONSIDER THE TIME OF YEAR, SITE CONDITIONS AND THE USE OF TEMPORARY OR PERMANENT MEASURES.
- B. SOIL EROSION AND SEDIMENT CONTROL FEATURES SHALL BE CONSTRUCTED PRIOR TO THE COMMENCEMENT OF HYDROLOGIC DISTURBANCE OF UPLAND AREAS.
- C. ALL STORM SEWERS THAT ARE OR WILL BE FUNCTIONING DURING CONSTRUCTION SHALL BE PROTECTED BY AN APPROPRIATE SEDIMENT CONTROL MEASURE.
- D. ALL TEMPORARY EROSION AND SEDIMENT CONTROL MEASURES SHALL BE REMOVED WITHIN 30 DAYS AFTER FINAL SITE STABILIZATION IS ACHIEVED OR AFTER THE TEMPORARY MEASURES ARE NO LONGER NEEDED.
- E. ALL TEMPORARY AND PERMANENT EROSION CONTROL MEASURES MUST BE MAINTAINED AND REPAIRED AS NEEDED. THE PROPERTY OWNER SHALL BE ULTIMATELY RESPONSIBLE FOR MAINTENANCE AND REPAIR.
- F. ANY SEDIMENT OR SOIL REACHING AN IMPROVED PUBLIC RIGHT-OF-WAY, STREET, ALLEY OR PARKING AREA SHALL BE REMOVED BY SCRAPING OR STREET CLEANING AS ACCUMULATIONS WARRANT AND TRANSPORTED TO A CONTROLLED SEDIMENT DISPOSAL AREA.
- G. SOIL STOCKPILES SHALL NOT BE LOCATED IN A FLOOD PRONE AREA OR A DESIGNATED BUFFER PROTECTING WATERS OF THE UNITED STATES.
- H. IF DEWATERING SERVICES ARE USED, ADJOINING PROPERTIES AND DISCHARGE LOCATIONS SHALL BE PROTECTED FROM EROSION. DISCHARGES SHALL BE ROUTED THROUGH AN EFFECTIVE SEDIMENT CONTROL MEASURE (e.g. SEDIMENT TRAP, SEDIMENT BASIN, OR OTHER APPROPRIATE MEASURE).
- I. THE EROSION CONTROL MEASURES INDICATED ON THE PLANS ARE THE MINIMUM REQUIREMENTS. ADDITIONAL MEASURES MAY BE REQUIRED, AS DIRECTED BY THE ENGINEER OR GOVERNING AGENCY.


PROJECT CONSTRUCTION SEQUENCE

1. INSTALL TEMPORARY SOIL EROSION AND SEDIMENT CONTROL MEASURES AS SHOWN.
 - A. INSTALL PERIMETER SILT FENCE.
 - B. INSTALL TEMPORARY SOIL EROSION AND SEDIMENT CONTROL BASKETS ON ANY EXISTING OPEN GRATE STRUCTURE WITHIN PROJECT LIMITS.
2. CONSTRUCT STORM SEWER IMPROVEMENTS.
 - A. INSTALL TEMPORARY SOIL EROSION AND SEDIMENT CONTROL BASKETS AS STORM SEWERS ARE COMPLETED.
 - B. INSTALL RIP RAP AT FES OUTFALLS.
 - C. INSTALL DITCH CHECKS.
 - D. INSTALL CONCRETE WASHOUT.
3. CONSTRUCT ROAD IMPROVEMENTS AS SHOWN.
4. RESTORE PARKWAY AS DETAILED.
5. MAINTAIN EROSION CONTROL MEASURES UNTIL SITE HAS BEEN COMPLETELY RESTORED.
6. REMOVE TEMPORARY DITCH CHECKS, SOIL EROSION AND SEDIMENT CONTROL BASKETS, SILT FENCE AND COIR LOSS AFTER COVER CROP IS ESTABLISHED.

PIPE OUTLET TO FLAT AREA



PLAN




SECTION A-A


- NOTES:
1. ALL GEOTEXTILE SHALL BE NON-WOVEN TABLE 1, CLASS 2 MATERIAL.
 2. THE RIPRAP SHALL BE PLACED ACCORDING TO CONSTRUCTION SPECIFICATION 61 LOOSE ROCK RIPRAP. THE ROCK MAY BE EQUIPMENT PLACED.

APPROVED: PROJECT: IL-610 SHEET 1 OF 1 DATE: 8-19-03

PIPE OUTLET TO CHANNEL



PLAN



SECTION A-A

- NOTES:
1. ALL GEOTEXTILE SHALL BE NON-WOVEN TABLE 1, CLASS 2 MATERIAL.
 2. THE RIPRAP SHALL BE PLACED ACCORDING TO CONSTRUCTION SPECIFICATION 61 LOOSE ROCK RIPRAP. THE ROCK MAY BE EQUIPMENT PLACED.

APPROVED: PROJECT: IL-611 SHEET 1 OF 1 DATE: 8-19-03


Gewalt Hamilton Associates, Inc.
Rip Rap Sizing Calculations

Randall Road at Big Timber Road,
City of Elgin

Project No. 4459
By: BVS
Date: 11/16/2011

Structure No.	Type	Pipe Dia. (inch)	Tailwater	Maximum Pipe Velocity (fps)	Rock Gradation	Blanket Thickness (in)	Apron Length La (feet)	Apron Width (feet)		Area (sq. yard)
								upstream end	downstream end	
FES 2	Outlet	15	Minimum	5	No. 4	15	16	3.8	17.3	20.0
FES 3	Outlet	12	Minimum	5	No. 3	15	12	3.0	13.0	10.0
FES 4	Outlet	30	Minimum	5	No. 4	15	22	7.5	24.5	40.0
FES 5	Outlet	12	Minimum	5	No. 3	15	10	3.0	11.0	8.0
FES 7	Outlet	12	Minimum	5	No. 3	15	10	3.0	11.0	8.0
Total Area =									86.0	


Notes:
1. Rip rap sizing is based on Code 910 of Illinois Urban Manual.



- ACCEPTABLE MANUFACTURER'S AS LISTED BELOW 1. INLET & PIPE PROTECTION, INC., Naperville, IL 60564 847 722-0690
2. MARATHON MATERIALS, INC. Plainfield, IL 60544 800-983-9493
- MAINTENANCE
1. CLEAN OUT AFTER EVERY RAIN EVENT

Material Property	Test Method	Value (min. req.)
Filter Bag Specs (20' min. roll)	Non-Woven	Woven Mono
Drop Test	ASTM D 4832	100 lb./sq. yd. 200 lbs.
Tensile Strength	ASTM D 4832	45 lbs. 30 lbs.
Trapezoidal Tear	ASTM D 4832	45 lbs. 75 lbs.
UV Resistance	ASTM D 4355	7000 hr. 500 hrs. 90%
App. Open Size (AOS)	ASTM C 4751	30 mesh (425 mic.) 40 mesh (425 mic.)
Promittivity	ASTM D 4491	2.0/sec. 2.1/sec.
Water Flow Rate	ASTM D 4491	145 gpm/sqft. 145gpm/sqft.
2. Polyester Outer Reinforcement Bag Specifications		
Weight	ASTM D 3778	4.55 oz./sqyd +/-15%
Thickness	ASTM D 1777	.040 +/- .005
3. Frame Construction		
A30 Structures Steel		Tensile Strength > 58,000 psi
11 Gauge Zinc Plated	ASTM A 576	Yield Strength > 36,000 psi

INLET FILTER BASKET DETAIL



1. SET POSTS AND EXCAVATE OR SLIT-TRENCH A 6-INCH DEEP TRENCH UPSLOPE ALONG THE LINE OF THE POST.
2. ATTACH AASHTO GEOTEXTILE FILTER FABRIC TO EACH POST WITH A MINIMUM OF 3(THREE) FASTENERS PER POST AND EXTEND TO THE BOTTOM OF THE TRENCH. ACCEPTABLE FASTENERS INCLUDE STAPLES, ZIP-TIES, OR WIRE TIES.
3. BACKFILL AND COMPACT THE EXCAVATED SOIL MATERIALS.

PROPERTY	TEST PROCEDURE
Grab Specimen	
Machinability	ASTM D-4533 123 lbs
2-Machinability	ASTM D-4833 100 lbs
Permeability	ASTM D-4491 0.006 sec
A.S.O.	ASTM D-4751 30 u.s. Sieve
UV Stability	ASTM D-4355 70%


- NOTES:
1. SILT FENCE SHALL BE PLACED ON SLOPE CONTOURS TO MAXIMIZE PONDING EFFICIENCY.
 2. INSPECT AND REPAIR FENCE AFTER EACH STORM EVENT AND REMOVE SEDIMENT WHEN NECESSARY. 9" (225mm) MAXIMUM RECOMMENDED STORAGE HEIGHT.
 3. REMOVED SEDIMENT SHALL BE DEPOSITED TO AN AREA THAT WILL NOT CONTRIBUTE SEDIMENT OFF-SITE AND CAN BE PERMANENTLY STABILIZED.
 4. FABRIC AND INSTALLATION SHALL MEET THE REQUIREMENTS OF AASHTO STANDARD SPECIFICATION M-288-00.
 5. SLICING METHOD IS PREFERRED.

SILT FENCE INSTALLATION DETAIL




1. PREPARE SOIL BEFORE INSTALLING ROLLED EROSION CONTROL PRODUCTS (RECP'S), INCLUDING ANY NECESSARY APPLICATION OF LIME, FERTILIZER, AND SEED.
 2. BEGIN AT THE TOP OF THE SLOPE BY ANCHORING THE RECP'S IN A 6" (15 CM) WIDE TRENCH WITH APPROXIMATELY 12" (30 CM) APART IN THE BOTTOM OF THE TRENCH. BACKFILL AND COMPACT THE TRENCH AFTER STAPLING. APPLY SEED TO COMPACTED SOIL AND FOLD REMAINING 12" (30 CM) PORTION OF RECP'S BACK OVER SEED AND COMPACTED SOIL. SECURE RECP'S OVER COMPACTED SOIL WITH A ROW OF STAPLES/STAKES SPACED APPROXIMATELY 12" (30 CM) APART ACROSS THE WIDTH OF THE RECP'S.
 3. ROLL THE RECP'S (A.) DOWN OR (B.) HORIZONTALLY ACROSS THE SLOPE. RECP'S WILL UNROLL WITH APPROPRIATE SIDE AGAINST SOIL SURFACE. ALL RECP'S MUST BE SECURELY FASTENED TO SOIL SURFACE BY PLACING STAPLES/STAKES IN APPROPRIATE LOCATIONS AS SHOWN IN THE STAPLE PATTERN GUIDE. WHEN USING THE DOT SYSTEM, STAPLES/STAKES SHOULD BE PLACED THROUGH EACH OF THE COLORED DOTS CORRESPONDING TO THE APPROPRIATE STAPLE PATTERN.
 4. THE EDGES OF PARALLEL RECP'S MUST BE STAPLED WITH APPROXIMATELY 2"-5" (5 CM - 12.5 CM) OVERLAP DEPENDING ON RECP'S TYPE.
 5. CONSECUTIVE RECP'S SPICED DOWN THE SLOPE MUST BE PLACED END OVER END (SHINGLE STYLE) WITH AN APPROXIMATE 3" (7.5 CM) OVERLAP. STAPLE THROUGH OVERLAPPED AREA, APPROXIMATELY 12" (30 CM) APART ACROSS ENTIRE RECP'S WIDTH.
- NOTE:
*IN LOOSE SOIL CONDITIONS, THE USE OF STAPLE OR STAKE LENGTHS GREATER THAN 6" (15 CM) MAY BE NECESSARY TO PROPERLY SECURE THE RECP'S.

EROSION CONTROL BLANKET SLOPE INSTALLATION



- NOTES:
1. THE PERMEABLE DITCH CHECK SHALL BE GEO-RIDGE, OR EQUIVALENT.
 2. THE PERMEABLE DITCH CHECK SHALL BE ANCHORED WITH 10" GALVANIZED BROOK SPIKES WITH A 3/8" X 1.5" GALVANIZED WASHER.
 3. THE EROSION CONTROL BLANKET (ECB) SHALL BE A MACHINE-PRODUCED MAT OF 100% COCONUT FIBER MATRIX STITCH BONDED WITH UV STABILIZED THREAD BETWEEN TWO UV STABILIZED POLYPROPYLENE NETTINGS. THE ECB SHALL BE C125 AS MANUFACTURED BY NORTH AMERICAN GREEN (NAG), OR EQUIVALENT.
 4. THE PERMEABLE DITCH CHECK SHALL BE INSTALLED ACCORDING TO MANUFACTURER'S SPECIFICATIONS.
 5. THE PERMEABLE DITCH CHECK SHALL BE CLEANED WHEN SEDIMENT HAS ACCUMULATED HALF THE HEIGHT OF THE DITCH CHECK.
 6. THE PERMEABLE DITCH CHECK SHALL BE REMOVED ONLY AFTER SITE HAS ACHIEVED FULL STABILIZATION.
 7. THE DEGRADABLE VERSION SHALL ONLY BE USED ON TOP OF AN EROSION CONTROL BLANKET, TURF REINFORCEMENT MAT OR STABILIZED AREA.

GEO-RIDGE PERMEABLE DITCH CHECK



DROP INLET OR MANHOLE
INLET PROTECTION FOR DROP INLETS OR MANHOLES

* USE 9LB DENSITY 12" DIAMETER, 20' LONG COIR LOG POLYNET FOR STANDARD CIRCULAR DRAINAGE STRUCTURES. PLACE THE COIR LOG AROUND THE STRUCTURE AND JOIN THE ENDS TOGETHER WITH COIR TWINE. USE 2"x2"x24" WOODEN STAKES SPACED 3' APART TO HOLD DOWN LOG POLYNET.

- MAINTENANCE
1. CLEAN OUT SEDIMENT BEHIND LOG WHEN FULL
 2. RESECURE LOOSE LOGS
 3. REPLACE LOSS AS NEEDED
 4. REMOVE WHEN NOT NEEDED

COIR ROLL DETAIL

FILE NAME = 4459.000-PR3.dwg	USER NAME = PAUL SWATEK	DESIGNED - KLS	REVISED -	STATE OF ILLINOIS DEPARTMENT OF TRANSPORTATION	SOIL EROSION AND SEDIMENT CONTROL PLANS BIG TIMBER ROAD STA. 203+50 TO STA. 208+50	FAP RFE. 527	SECTION 08-00369-00-SP	COUNTY KANE	TOTAL SHEETS 67	SHEET NO. 15	CONTRACT # 63669		
PLOT SCALE = 1" = .0833'	CHECKED - KLB	DRAWN - PJS	REVISED -			SCALE 1" = 20'	SHEET NO. OF SHEETS	STA. TO STA.	ILLINOIS FED. AID PROJECT				
PLOT DATE = 3/21/2012	DATE - 3/21/2012	CHECKED - KLB	REVISED -										