

**PRIMARY OBJECTIVES**

1. CONSTRUCT PROPOSED I-155 RAMP E TERMINAL
2. COMPLETE PROPOSED I-155 RAMP E
3. COMPLETE CENTER PIERS FOR I-155 STRUCTURE OVER I-74
4. COMPLETE NB I-155 RIGHT LANE AND SHOULDER

**CONSTRUCTION**

1. COMPLETE CENTER PIERS FOR I-155 STRUCTURE OVER I-155.
2. CONSTRUCT PROPOSED I-155 RAMP E TERMINAL.
3. COMPLETE PROPOSED I-155 RAMP E
4. COMPLETE NB I-155 RIGHT LANE AND SHOULDER
5. ON-GOING CONSTRUCTION OF I-155 INTERCHANGE RAMPS F, G AND H.

**TRAFFIC**

1. RETAIN THE BASIC TRAFFIC PATTERNS AND LANES REQUIRED TO ACCOMMODATE THE DETOURED RAMP G AND H TRAFFIC FROM STAGE 7A AT ALL TIMES, EXCEPT AS ALTERED BELOW.
2. SHIFT EB AND WB LANES ON THE I-74 TEMPORARY RUN-AROUND TO THE NORTHERN PORTION OF THE RUN-AROUND PAVEMENT WITHIN THE PROPOSED I-155 RAMP E TERMINAL VICINITY.
3. THE TEMPORARY RAMP E2 ALIGNMENT SHIFTS SLIGHTLY NORTH IN THE EB RUN-AROUND GORE AREA TO CIRCUMVENT THE PROPOSED RAMP E TERMINAL CONSTRUCTION.
4. MAINTAIN THE 2 WB I-74 LANES ALONG THE STAGE 7A CONSTRUCTION ZONE AT ALL TIMES.
5. MAINTAIN THE 2 EB I-74 LANES OF TRAFFIC ON THE CENTER LANES OF THE TEMPORARY RUN-AROUND ALONG THE CONSTRUCTION ZONE AT ALL TIMES.
6. CONTINUE USE OF TEMPORARY TRAFFIC SIGNALS AT THE PINECREST DRIVE INTERCHANGE.
7. MAINTAIN THE TRAFFIC CONFIGURATION AND TEMPORARY SIGNAL USE ALONG MORTON AVENUE FROM THE PREVIOUS STAGE.

FILE NAME =	DESIGNED - DA	REVISED -		<b>STATE OF ILLINOIS DEPARTMENT OF TRANSPORTATION</b>	<b>MAINTENANCE OF TRAFFIC STAGE 7B GENERAL NOTES</b>		F.A.I. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
D468620-sh1-gennote-07B.dgn	DRAWN - CM	REVISED -			•	90-[14R(14HB-4,14,14HV8)BR]	TAZEWELL	2433	908		
USER NAME = TERRA	CHECKED - HTL/LVA	REVISED -			SCALE:		SHEET NO. 2 OF 12 SHEETS	STA.	TO STA.	ILLINOIS FED. AID PROJECT	
PLOT DATE = 7/16/2012	DATE - 7/20/2012	REVISED -			CONTRACT NO. 68620						