

LEGEND

	COMPOST FURNISH AND PLACE, 4", WITH SEEDING, CL 4 AND EROSION CONTROL BLANKET
	PERIMETER EROSION BARRIER
	TEMPORARY DITCH CHECK (STANDARD 280001-02)
	TEMPORARY FENCE
	RIP RAP
	EXISTING UTILITY EASMENT



TEMPORARY EROSION CONTROL NOTES


1. ALL CONSTRUCTION ACTIVITIES SHALL BE IN ACCORDANCE WITH THE NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM (NPDES) STORM WATER PERMIT.
2. THE CONTRACTOR SHALL INSTALL PERIMETER EROSION BARRIER PRIOR TO STRIPPING OF VEGETATION.
3. TEMPORARY DITCH CHECKS SHALL BE INSTALLED IMMEDIATELY. THIS ITEM WILL BE PAID FOR BY THE FOOT, REGARDLESS OF THE TYPE OF CONFIGURATION USED.
4. RUNOFF FROM EXCAVATION AREAS SHALL LEAVE THE SITE THROUGH SEDIMENT CONTROL DEVICES. THE CONTRACTOR SHALL ADJUST HIS OPERATION AND IMPLEMENT EROSION CONTROL MEASURES ACCORDINGLY.
5. THE CONTRACTOR SHALL SURROUND ALL EARTH STOCKPILES WITH PERIMETER EROSION BARRIER.
6. THE CONTRACTOR SHALL MAINTAIN ALL EROSION CONTROL DEVICES AT ALL TIMES. EROSION CONTROL DEVICES SHALL BE INSPECTED EVERY SEVEN CALENDAR DAYS OR WITHIN 24 HOUR AFTER A 13 MM (0.5 INCH) RAINFALL OR GREATER OR EQUIVALENT SNOWFALL.
7. THE CONTRACTOR SHALL STABILIZE ALL DISTURBED AREAS AS PRACTICAL BUT IN NO CASE MORE THAN 7 DAYS AFTER THE CONSTRUCTION ACTIVITY IN THAT PORTION OF THE SITE HAS TEMPORARILY OR PERMANENTLY CEASED. THE CONTRACTOR SHALL APPLY TEMPORARY EROSION CONTROL SEEDING TO ALL DISTURBED AREAS WITHIN 7 DAYS AFTER THE EARTH IS EXPOSED IF THE AREA IS TO REMAIN INACTIVE FOR MORE THAN 14 DAYS.
8. NO SEDIMENT SHALL BE ALLOWED TO FLOW DOWNSTREAM AT ANY TIME. ALL WATER FROM DEWATERING OPERATIONS SHALL BE FILTERED TO REMOVE SEDIMENT BEFORE IT IS DISCHARGED INTO THE CREEK.

TEMPORARY EROSION CONTROL SEQUENCE OF CONSTRUCTION

1. ESTABLISH TEMPORARY EROSION CONTROL AND ERECT PERIMETER EROSION CONTROL BARRIER AS SHOWN ON THE PLANS PRIOR TO EARTHWORK.
2. IMPLEMENT SEDIMENT AND EROSION CONTROL DEVICES FOR STOCKPILE AREAS AS REQUIRED.
3. CONSTRUCT CONSTRUCTION STAGING OF PROPOSED DRAINAGE FACILITIES AND INSTALL TEMPORARY DITCH CHECKS IMMEDIATELY AFTER DITCH GRADING IS COMPLETED.
4. INSTALL PERMANENT LANDSCAPING IN CONJUNCTION WITH CONSTRUCTION STAGING.
5. CLEAN DRAINAGE FACILITIES AND REMOVE TEMPORARY EROSION CONTROL DEVICES WITHIN 30 DAYS AFTER FINAL SITE STABILIZATION IS ACHIEVED.

SOIL EROSION AND SEDIMENT CONTROL NOTES

1. THE RESIDENT ENGINEER IS RESPONSIBLE FOR CONDUCTING SITE INSPECTIONS AND VERIFYING THAT THE PRACTICES ARE WORKING PROPERLY AND DETERMINE IF ADDITIONAL PRACTICES ARE NEEDED FOR BETTER SOIL EROSION AND SEDIMENT CONTROL. IF ADDITIONAL PRACTICES OR MAINTENANCE ACTIVITIES ARE DEEMED NECESSARY BY THE RESIDENT ENGINEER THE CONTRACTOR WILL IMPLEMENT THE PRACTICES WITH 7 CALENDAR DAYS FOLLOWING THE INSPECTION.
2. ALL SOIL EROSION AND SEDIMENT CONTROL PRACTICES ARE REFERENCED FROM THE ILLINOIS URBAN MANUAL.



LOWCO INC.
CONSULTING ENGINEERS
1560 WALL ST, SUITE 222
NAPERVILLE, ILLINOIS 60563 PH: (630) 577-9100

DESIGNED - M.J.Y.	REVISED -
DRAWN - ST, TSC	REVISED -
CHECKED - M.J.Y, SLV	REVISED -
DATE - 07/01/2011	REVISED -

**STATE OF ILLINOIS
DEPARTMENT OF TRANSPORTATION**

EROSION CONTROL PLAN 119TH STREET OVER MILL CREEK		
SCALE: NONE	SHEET NO. 1 OF 1 SHEETS	STA. 17+53.36 TO STA. 22+39.64

O.R. RTE. 213	SECTION 0102B-1	COUNTY COOK	TOTAL SHEETS 54	SHEET NO. 12
D-91-052-02			CONTRACT NO. 62390	
FED. ROAD DIST. NO. ILLINOIS FED. AID PROJECT				