

GENERAL NOTES

1. TEMPORARY FENCE SHOULD BE ERECTED ALONG THE DRIP LINE OF EXISTING TREES TO REMAIN WITHIN THE LIMITS OF CONSTRUCTION. AFTER TREES ARE SAFELY FENCED NOTHING IS TO BE STORED, DRIVEN, OR DISTURBED INSIDE THE FENCE. REMOVE PROTECTIVE TEMPORARY FENCE ONLY AFTER ALL CONSTRUCTION WORK HAS BEEN COMPLETED.
2. EROSION CONTROL WORK ITEMS ARE CONSIDERED TO BE HIGH PRIORITY ITEMS ON THIS CONTRACT. THE ENGINEER WILL IMPLEMENT ALL PROVISIONS OF THE SPECIFICATION NECESSARY TO ASSURE THAT EROSION CONTROL ITEMS ARE CONSTRUCTED AND MAINTAINED IN A TIMELY WAY. ALL EROSION CONTROL MEASURES SHALL BE INSTALLED PRIOR TO BEGINNING ANY CONSTRUCTION ACTIVITIES WHICH WILL POTENTIALLY CREATE ERODABLE CONDITIONS.
3. THE LANDSCAPING AND EROSION CONTROL MEASURES SHOWN ARE BUT A GRAPHICAL REPRESENTATION OF SUGGESTED MEASURES. DEVIATIONS FROM THIS PLAN ARE TO BE EXPECTED PENDING A JOB SITE INSPECTION BETWEEN THE CONTRACTOR AND THE ENGINEER.
4. UNLESS OTHERWISE INDICATED, ALL VEGETATIVE AND STRUCTURAL EROSION AND SEDIMENT CONTROL PRACTICES WILL BE CONSTRUCTED ACCORDING TO MINIMUM STANDARDS AND SPECIFICATIONS IN THE ILLINOIS URBAN MANUAL, LATEST REVISION.
5. THE KANE-DUPAGE SOIL AND WATER CONSERVATION DISTRICT (KDSWCD) AND CORPS OF ENGINEERS MUST BE NOTIFIED ONE WEEK PRIOR TO THE PRE-CONSTRUCTION CONFERENCE, ONE WEEK PRIOR TO THE COMMENCEMENT OF LAND DISTURBING ACTIVITIES, AND ONE WEEK PRIOR TO THE FINAL INSPECTION.
6. A COPY OF THE APPROVED EROSION AND SEDIMENT CONTROL PLAN SHALL BE MAINTAINED ON THE SITE AT ALL TIMES.
7. THE CONTRACTOR IS RESPONSIBLE FOR INSTALLATION OF ANY ADDITIONAL EROSION CONTROL MEASURES NECESSARY TO PREVENT EROSION AND SEDIMENTATION AS DETERMINED BY THE KDSWCD AND CORPS OF ENGINEERS.
8. ALL EROSION CONTROL MEASURES MUST BE INSPECTED EVERY 7 DAYS AND AFTER EACH 1/2" RAIN EVENT.
9. EROSION CONTROL BLANKET AND/OR STRAW MULCH WITH NETTING (DEPENDING ON SLOPE, SLOPE LENGTH, AND FLOW RATES) SHALL BE INSTALLED ON ALL SLOPES AND IN CRITICAL AREAS (I.E. PERIMETERS, BERMS, ETC.) IMMEDIATELY UPON FINAL GRADING.
10. IN AREAS WHERE WORK IS COMPLETE, PERMANENT STABILIZATION SHALL OCCUR WITHIN 7 DAYS OF COMPLETION, AND IN AREAS WHERE WORK HAS TEMPORARILY CEASED FOR 14 DAYS OR MORE, TEMPORARY STABILIZATION SHALL OCCUR BY THE 7th DAY AFTER WORK HAS CEASED.
11. FOR MORRIS POND DEWATERING, FILTER ALL WATER BY USING FILTER BAGS OR AN ALTERNATIVE MEASURE. WATER MUST HAVE SEDIMENT REMOVED BEFORE BEING ALLOWED TO FLOW INTO THE EXISTING STORM SEWER OUTLET ON THE WEST SIDE OF MORRIS POND.
12. PRIOR TO COMMENCING LAND-DISTURBING ACTIVITIES IN AREAS OTHER THAN INDICATED ON THESE PLANS (INCLUDING BUT NOT LIMITED TO, ADDITIONAL PHASES OF DEVELOPMENT AND OFF-SITE BORROW OR WASTE AREAS) A SUPPLEMENTARY EROSION CONTROL PLAN SHALL BE SUBMITTED TO THE ENGINEER FOR REVIEW BY THE KDSWCD.
13. IT IS THE RESPONSIBILITY OF THE CONTRACTOR TO INFORM ANY SUB-CONTRACTOR(S) WHO MAY PERFORM WORK ON THIS PROJECT, OF THE REQUIREMENTS IN IMPLEMENTING AND MAINTAINING THESE EROSION CONTROL PLANS AND THE NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM (NPDES) PERMIT REQUIREMENTS SET FORTH BY THE ILLINOIS EPA.
14. WINTER SHUTDOWN SHALL BE ADDRESSED EARLY IN THE FALL GROWING SEASON SO THAT SLOPES AND OTHER BARE EARTH AREAS MAY BE STABILIZED WITH TEMPORARY AND/OR PERMANENT VEGETATIVE COVER FOR PROPER EROSION AND SEDIMENT CONTROL.
15. WHEN DEWATERING OF THE SITE IS REQUIRED IN ORDER TO PERFORM WORK IN MORRIS POND, THE SITE SHALL BE DEWATERED FOR WORK IN THE DRY AND DEWATERING WILL BE TEMPORARY ONLY.

SOIL EROSION AND SEDIMENTATION CONTROL SPECIFICATIONS:

1. GENERAL

- A. THIS WORK SHALL BE PERFORMED IN ACCORDANCE WITH THE LATEST EDITION OF ALL APPLICABLE PROVISIONS OF THE DUPAGE COUNTY CODE, THE ILLINOIS PROCEDURES AND STANDARDS FOR URBAN SOIL EROSION AND SEDIMENTATION CONTROL, IEPA STANDARDS AND SPECIFICATIONS FOR SOIL EROSION AND SEDIMENTATION CONTROL, AND ANY LOCAL, COUNTY, STATE AND/OR FEDERAL STORM WATER MANAGEMENT AND/OR SOIL EROSION AND POLLUTION CONTROL ORDINANCES.
- B. THE CONTRACTOR SHALL BE RESPONSIBLE FOR THE PROPER INSTALLATION AND MAINTENANCE OF ALL TEMPORARY AND PERMANENT SOIL EROSION AND SEDIMENTATION CONTROL MEASURES PRIOR TO COMMENCEMENT OF CONSTRUCTION ACTIVITIES. ALL EROSION CONTROL MEASURES SHALL REMAIN IN PLACE UNTIL PERMANENT VEGETATION AND OR GROUND COVER HAS BEEN ESTABLISHED WITH COVERAGE OF AT LEAST 70 PERCENT.

2. IMPLEMENTATION

- A. BEFORE STARTING CLEARING AND SITE GRADING WORK THROUGHOUT THE GRADING LIMITS FOR THE GREAT WESTERN TRAIL AND TWO APPROVED BORROW AREAS. STABILIZED CONSTRUCTION ENTRANCES AND SILT FENCES SHALL BE INSTALLED AS SHOWN ON THE PLANS.
- B. THE STABILIZED CONSTRUCTION ENTRANCES SHALL BE MONITORED PERIODICALLY FOR ITS EFFECTIVENESS TO COLLECT DIRT WHICH COULD LEAVE THE SITE VIA CONSTRUCTION VEHICLES. ANY DEFICIENCIES SHALL BE CORRECTED IMMEDIATELY.
- C. INLET FILTER BASKETS SHALL BE INSTALLED AND MAINTAINED IN INTAKE STRUCTURES (I.E., INLETS, CATCH BASINS).
- D. IF A STOCKPILE IS TO REMAIN IN PLACE FOR MORE THAN 14 DAYS, SEDIMENT AND EROSION CONTROL SHALL BE PROVIDED AROUND SUCH STOCKPILE. ANY PART OF THE STOCKPILE TO REMAIN UNTOUCHED FOR 21 DAYS MUST BE PROTECTED WITH TEMPORARY SOIL AND EROSION CONTROL MEASURES WITHIN 14 DAYS OF THE LAST DAY THE STOCKPILE WAS DISTURBED.
- E. ANY DISTURBED AREAS SHALL BE PERMANENTLY OR TEMPORARILY PROTECTED FROM SOIL EROSION WITHIN 14 DAYS AFTER ACTIVITY HAS CEASED UNLESS ACTIVITY WILL RESUME WITHIN 21 DAYS FROM INITIAL CEASE IN ACTIVITY. TEMPORARY COVER SHALL BE MAINTAINED CONTINUOUSLY UNTIL PERMANENT COVER IS ESTABLISHED.
- F. WATER PUMPED OR OTHERWISE DISCHARGED FROM THE SITE DURING CONSTRUCTION DEWATERING, INCLUDING STORM WATER RUNOFF, SHALL BE FILTERED PRIOR TO DISCHARGING TO THE STORM WATER SYSTEM.

3. MAINTENANCE AND INSPECTIONS

A. DISTURBED AREAS AND AREAS USED FOR STORAGE OF MATERIALS THAT ARE EXPOSED TO PRECIPITATION SHALL BE INSPECTED FOR EVIDENCE OF/OR POTENTIAL FOR POLLUTANTS ENTERING THE DRAINAGE SYSTEM. EROSION AND SEDIMENT CONTROL MEASURES IDENTIFIED IN THE PLAN SHALL BE OBSERVED TO ENSURE THAT THEY ARE OPERATING CORRECTLY. WHERE DISCHARGE LOCATIONS OR POINTS ARE ACCESSIBLE, THEY SHALL BE INSPECTED TO ASCERTAIN WHETHER EROSION CONTROL MEASURES ARE EFFECTIVE IN PREVENTING IMPACTS TO RECEIVING WATERS. LOCATIONS WHERE VEHICLES ENTER OR EXIT THE SITE SHALL BE INSPECTED FOR EVIDENCE OF OFFSITE SEDIMENT TRACKING. BASED ON THE RESULTS OF THE INSPECTION, THE DESCRIPTION OF POTENTIAL POLLUTANT SOURCES IDENTIFIED IN THE PLAN AND POLLUTION PREVENTION MEASURES IDENTIFIED IN THE PLAN SHALL BE REVISED AS APPROPRIATE AS SOON AS PRACTICABLE AFTER SUCH INSPECTION. SUCH MODIFICATIONS SHALL PROVIDE FOR TIMELY IMPLEMENTATION OF ANY CHANGES TO THE PLAN WITH SEVEN (7) CALENDAR DAYS FOLLOWING THE INSPECTION.

B. A REPORT SUMMARIZING THE SCOPE OF THE INSPECTION, NAME(S) AND QUALIFICATIONS OF PERSONNEL/ENGINEER MAKING THE INSPECTION, THE DATE(S) OF THE INSPECTION, MAJOR OBSERVATIONS RELATING TO THE IMPLEMENTATION OF THE STORM WATER POLLUTION PREVENTION PLAN, AND ACTIONS TAKEN SHALL BE MADE AND RETAINED AS PART OF THE STORM WATER POLLUTION PREVENTION PLAN FOR AT LEAST THREE (3) YEARS AFTER THE DATE OF INSPECTION. THE PERMITTEE SHALL COMPLETE AND SUBMIT WITHIN 24 HOURS AN INCIDENCE OF NON-COMPLIANCE OBSERVED DURING AN INSPECTION CONDUCTED, SUBMISSION SHALL BE ON FORMS PROVIDED BY THE AGENCY AND SHALL INCLUDE SPECIFIC INFORMATION ON THE CAUSE OF NON-COMPLIANCE, ACTIONS WHICH WERE TAKEN TO PREVENT ANY FURTHER CAUSES OF NON-COMPLIANCE, AND A STATEMENT DETAILING ANY ENVIRONMENTAL IMPACT WHICH MAY HAVE RESULTED FROM THE NON-COMPLIANCE. AN INCIDENCE OF NON-COMPLIANCE IS DEFINED AS ANY NOTICEABLE DISCHARGE OF ANY SEDIMENT LEAVING THE SITE.

4. TYPICAL CONSTRUCTION SEQUENCING:

1. INSTALL SOIL EROSION AND SEDIMENT CONTROL (SE/SC) MEASURES
 - A. SELECTIVE VEGETATION REMOVAL FOR SILT FENCE INSTALLATION
 - B. SILT FENCE INSTALLATION
 - C. CONSTRUCTION FENCING AROUND AREAS NOT TO BE DISTURBED
 - D. STABILIZED CONSTRUCTION ENTRANCES
2. TREE REMOVAL WHERE NECESSARY (CLEAR AND GRUB)
3. CONSTRUCT SEDIMENT TRAPPING DEVICES (SEDIMENT TRAPS, BASINS, ETC.)
4. DEWATER THE WORK AREA
5. CREATE/MAINTAIN DEWATER OPERATION
6. CONSTRUCT STABILIZED ROADWAY INTO WORK AREA
7. STRIP TOPSOIL, STOCKPILE TOPSOIL AND GRADE SITE
8. TEMPORARILY STABILIZE TOPSOIL STOCKPILES (SEED AND SILT FENCE AROUND TOE OF SLOPE)
9. INSTALL STORM SEWER AND ASSOCIATED INLET & OUTLET PROTECTION
10. INSTALL BRIDGES AND BIKE PATHS
11. PERMANENTLY STABILIZE PROJECT LIMITS.
12. INSTALL STRUCTURES AND GRADE INDIVIDUAL LOTS
13. PERMANENTLY STABILIZE LOTS
14. REMOVE ALL TEMPORARY SE/SC MEASURES AFTER THE SITE IS STABILIZED WITH VEGETATION

NOTE: SOIL EROSION AND SEDIMENT CONTROL INSPECTIONS MUST OCCUR EVERY SEVEN CALENDAR DAYS AND AFTER EVERY 1/2" OR GREATER RAINFALL EVENT.

| SOIL PROTECTION CHART | | | | | | | | | | | | |
|-----------------------|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|
| STABILIZATION CHART | JAN | FEB | MAR | APR | MAY | JUN | JUL | AUG | SEP | OCT | NOV | DEC |
| PERMANENT SEEDINGS | | | A | | | * | * | | | | | |
| DORMANT SEEDINGS | B | | | | | | | | | B | | |
| TEMPORARY SEEDINGS | | | C | | | | D | | | | | |
| SODDING | | | E** | | | | | | | | | |
| MULCHING | F | | | | | | | | | | | |

A - REFER TO LANDSCAPE PLANS FOR PERMANENT SEED MIXTURES AND LOCATIONS
 B - KENTUCKY BLUEGRASS 135 LBS./AC. MIXED WITH PERENNIAL RYEGRASS 45 LBS./AC. AND 2 TONS STRAW MULCH PER ACRE
 C - SPRING OATS 100 LBS./AC.
 D - WHEAT OR CEREAL RYE 150 LBS./AC.
 E - SOD (NURSERY GROWN KENTUCKY BLUEGRASS)
 F - EROSION CONTROL BLANKET (SPECIAL 1)
 * IRRIGATE AS NECESSARY
 ** IRRIGATE AS NECESSARY TO ESTABLISH SOD

FILE NAME = W:\796-004_Lombard - GWT Brldges Phase I\CAD\01 Sheets\01756604-Int-erosioncontrol.dgn

B Bollinger, Lach & Associates, Inc.
ITASCA, ILLINOIS

| | | |
|-----------------------------|---------------|-----------------------------|
| USER NAME = dely | DESIGNED - BD | REVISED - PER IDOT 07/29/10 |
| PLOT SCALE = 20.0000' / IN. | DRAWN - DC | REVISED - PER IDOT 08/19/10 |
| PLOT DATE = 7/22/2011 | CHECKED - BD | REVISED - |
| | DATE - | REVISED - |

**STATE OF ILLINOIS
GREAT WESTERN TRAIL**

| EROSION AND SEDIMENT CONTROL NOTES | | | | |
|------------------------------------|-----------|--------|------|---------|
| SCALE: | SHEET NO. | SHEETS | STA. | TO STA. |
| NTS | | | | |

| | | | | |
|---------------------------|----------------|--------|--------------|-----------|
| F.A. RTE. | SECTION | COUNTY | TOTAL SHEETS | SHEET NO. |
| | 06-00151-00-BR | DUPAGE | 201 | 26 |
| CONTRACT NO. 63568 | | | | |
| ILLINOIS FED. AID PROJECT | | | | |