



**STAGE CONSTRUCTION NOTES:**

- PRE-STAGE CONSTRUCTION SHALL CONSIST OF THE CONSTRUCTION OF A 2 1/2' WIDENING ON THE NORTH AND SOUTH CORNERS OF THE STRUCTURE FROM STATION 621+25.00 TO STA 623+00.00 AND STA 623+32.00 TO STA 625+00.00. TRAFFIC CONTROL AND PROTECTION SHALL BE IN ACCORDANCE WITH TRAFFIC CONTROL AND PROTECTION STANDARD 701326.
- STAGE I CONSTRUCTION SHALL CONSIST OF STAGE I REMOVAL OF THE EXISTING STRUCTURE, AND STAGE I CONSTRUCTION OF THE REPLACEMENT STRUCTURE, PAVEMENT REMOVAL, GRADING, GUARDRAIL, RIPRAP, ETC. STAGE I CONSTRUCTION SHALL BE DONE ACCORDING TO STAGE CONSTRUCTION AS DETAILED IN THE BRIDGE PLANS. TRAFFIC CONTROL SHALL BE IN ACCORDANCE WITH THE APPLICABLE PORTIONS OF STANDARD 701321 AND AS DETAILED IN THE STAGE CONSTRUCTION PLANS. THIS TRAFFIC CONTROL SHALL BE PAID FOR AS TRAFFIC CONTROL AND PROTECTION 701321 (SPECIAL).

**NOTES:**

- THE CONTRACTOR SHALL MAINTAIN ACCESS TO PRIVATE AND FIELD ENTRANCES LOCATED WITHIN THE LIMITS OF THE PROJECT.
- TRAFFIC CONTROL & PROTECTION, STANDARD 701321 (SPECIAL) INCLUDES BOTH STAGE I & II AND ANY ADDITIONAL SIGNING OR TRAFFIC CONTROL DEVICES SHOWN ON THE STAGE CONSTRUCTION PLANS.
- ALL ADDITIONAL TRAFFIC SIGNAL HEADS, LOOP DETECTORS AND ASSOCIATED EQUIPMENT REQUIRED TO MAINTAIN ACCESS AT THE FIELD AND DRIVEWAY ENTRANCES SHALL BE INCLUDED IN THE COST OF "TEMPORARY BRIDGE TRAFFIC SIGNALS"
- THE COST OF "BARRICADES, TYPE III" SHALL BE INCLUDED IN THE COST OF "TRAFFIC CONTROL AND PROTECTION, STANDARD 701321 (SPECIAL)".
- ALL SIDEROADS AND ENTRANCES WITHIN TRAFFIC CONTROL SHALL HAVE "NO RIGHT TURN ON RED" AND "STOP HERE ON RED" SIGNS. THE COST SHALL BE INCLUDED IN THE COST OF "TRAFFIC CONTROL AND PROTECTION, STANDARD 701321 (SPECIAL)".
- CHANGEABLE MESSAGE BOARDS SHALL BE PLACED TWO WEEKS PRIOR TO ANY LANE CLOSURE.
- THE LENGTH OF THE TEMPORARY CONCRETE BARRIER FOR STAGE I CONSTRUCTION IS 337.5 FT.

|  |                             |            |           |   |   |                         |                               |                           |         |         |              |           |
|--|-----------------------------|------------|-----------|---|---|-------------------------|-------------------------------|---------------------------|---------|---------|--------------|-----------|
| FILE NAME =                                    | USER NAME = gelinh          | DESIGNED - | REVISED - | <b>STATE OF ILLINOIS<br/>DEPARTMENT OF TRANSPORTATION</b> | <b>SUGGESTED STAGE I CONSTRUCTION<br/>AND TRAFFIC CONTROL</b> |                         |                               | F.A.P. RTE.               | SECTION | COUNTY  | TOTAL SHEETS | SHEET NO. |
| c:\pwork\pwork\dms52647\d876c21-sht-stogel.dgn | PLOT SCALE = 20.0000' / in. | DRAWN -    | REVISED - |   | SCALE: 1" = 20'   | SHEET NO. 1 OF 1 SHEETS | STA. 619+50 TO STA. 627+50.00 | 690                       | 481B    | CLINTON | 46           | 10        |
|  | PLOT DATE = 6/21/2011       | CHECKED -  | REVISED - |   |   |                         |                               | CONTRACT NO. 76C21        |         |         |              |           |
|  |                             | DATE -     | REVISED - |   |   |                         |                               | ILLINOIS FED. AID PROJECT |         |         |              |           |