

STORM WATER POLLUTION PREVENTION PLAN

Route: FAP 566 Marked: IL 106
 Section: 1 (B-2) Project No.:
 County: SCOTT Contract No.: 72B91

This plan has been prepared to comply with the provision of the NPDES Permit Number ILR10 _____ issued by the Illinois Environmental Protection Agency for storm water discharges from construction site activities.

I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel gathered and evaluated the information submitted. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information submitted, is, to the best of my knowledge and belief, true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations.

Raymond D. M. 8/25/10
 (Signature) (Date)

Region Four Engineer
 (Title)

Note: The above boxed in area will be filled out by IDOT - Construction after the award of the contract to obtain the required NPDES permit.

The following plan was established and included in these plans to direct the Contractor in the placement of temporary erosion control systems and to provide a storm water pollution prevention plan for compliance under NPDES. The Contractor shall abide to all requirements within this plan as part of the contract.

The purpose of this plan is to prevent / minimize siltation within the construction zone and to eliminate sediments from entering and leaving the construction zone by utilizing proper temporary erosion control systems and providing ground cover within a reasonable time.

Certain items, as shown in this plan and referenced by the legend, shall be placed by the Contractor at the beginning of construction. Other items shall be placed by the Contractor as directed by the Engineer on a case by case situation resulting from the Contractor's sequence of activities, time of the year, and expected weather conditions.

The Contractor shall place permanent erosion control systems and seeding within a reasonable amount of time; therefore, reducing the amount of area being open to the possibility of erosion and reducing the amount of temporary erosion control systems and temporary seeding. The Resident Engineer will determine if temporary erosion control systems shown in the plan can be deleted, the size of the proposed ditch checks, the proper method of installation, and if any additional temporary erosion control systems shall be added which are not included in this plan. The Contractor shall perform all work as directed by the Engineer and as shown in special details and in Standard 280001 of the plans.

The special provisions Temporary Seeding, Temporary Erosion Control Seeding, and Temporary Erosion Control additionally supplement this plan.

All disturbed areas having high potential for erosion, as determined by the Engineer, shall be temporarily seeded or permanently seeded by October 1st of each construction year and shall not be reopened until after the winter shutdown period.

SITE DESCRIPTION

- Description of Construction Activity:
1. The proposed project consists of replacing one bridge on IL 106 (FAP 566) south of Winchester with a larger bridge. The project will require raising the existing roadway profile at the bridge approximately 3.5 feet, and will include resurfacing of approximately 0.25 miles of existing IL 106.
 2. Construction consists of grading, constructing new bridge, private entrances, HMA pavement, widening, HMA resurfacing, conc. gutter, placing aggregate shoulders and other miscellaneous work to complete improvements to the proposed roadways.

Description of Intended Sequence of Major Construction Activities Which Will Disturb Earth and Lead to Possible Erosion for Major Portions of the Construction Site:

1. Tree removal will be completed to clear approximately 0.3 acres of wooded land.
2. Excavation will be completed along the entire length to grade out for proposed roadway ditches.
3. Excavation will also be completed in proposed cut sections to lower the existing ground elevation to meet the proposed roadway grade/vertical alignment.
4. Embankment will be completed in fill areas to raise the existing ground elevation to meet the proposed roadway foreslope and backslope.
5. Drainage structures will be installed before and/or during the construction of the excavation and embankment to allow proper drainage across the proposed two lane facility.
6. Placement, maintenance, removal and proper clean-up of temporary erosion control, such as erosion control fence, riprap ditch checks, sediment basins, temporary seeding, etc.
7. Placement of permanent erosion control, such as riprap ditch lining, seeding, etc.
8. Final grading, paving and other miscellaneous items.

Area of Construction Site:
 The total drainage area entering and including the construction site is estimated to be approx. 24 sq miles in which 2.8 acres will be disturbed by excavation, grading or other activities.

Other Reports, Studies and Plans which Aid in the Development of this Storm Water Pollution Prevention Plan as Referenced Documents:

1. None.

Drainage Tributaries Receiving Water from this Construction Site:

1. Little Sandy Creek.

FILE NAME = P:\8807402-105 over Sandy creek\CADDData\SWPPLAN.DGN	USER NAME = default CADD sheets\0672B91.sht.swpplan.dgn	DESIGNED - E.R.O. DRAWN - B.A.W.	REVISED - AUG 2007 (JCN) REVISED -	STATE OF ILLINOIS DEPARTMENT OF TRANSPORTATION	STORM WATER POLLUTION PREVENTION PLAN				F.A.P. RTE. 566	SECTION (B-2)	COUNTY SCOTT	TOTAL SHEETS 77	SHEET NO. 54
PLOT SCALE = 40,000' / IN.					CHECKED - J.S.N. DATE - APRIL 5, 1999	SCALE:	SHEET NO. OF SHEETS	STA. TO STA.	FED. ROAD DIST. NO. 6 ILLINOIS FED. AID PROJECT				
PLOT DATE = 8/25/2010					REVISOR -	CONTRACT NO. 72B91							
SWPPLAN.DGN					REVISOR -								