

SEQUENCE OF WORK

NOVEMBER LETTING - No work activities prior to Spring of 2010.

2010 CONSTRUCTION

Pre-staghtg Detour eastbound Interstate 80 traffic. Close eastbound Interstate 80 access across bridge. Maintain current Westbound traffic pattern of only one (1) lane Falcon Protection shall be in place prior to February 1, 2010.

YEAR 2010

- Stage I ● Repair eastbound travel lanes by "STAGE ONE, COMPLETION DATE". All work necessary to provide two-lane, two-way traffic shall be completed by this date.
- Set-up temporary concrete barrier wall across bridge for Stage Two head-to-head traffic and all associated temporary pavement markings.
 - Set-up temporary barrier wall at median cross-overs to move westbound traffic onto the eastbound passing lane.
 - Open eastbound driving lane across bridge to eastbound traffic. Move westbound traffic through median cross-overs and onto eastbound passing lane. Head-to-head traffic to be in place by 6:00 pm on "STAGE ONE, COMPLETION DATE".
 - Close access to westbound bridge lanes.

- Stage II ● Repair Westbound travel lanes by "STAGE TWO, COMPLETION DATE". All work necessary to provide four-lane, two-way traffic shall be completed by this date and as a minimum, temporary winter paint pavement markings shall be completed.
- Move westbound traffic into westbound lanes across the bridge. Maintain eastbound traffic in eastbound driving lane across bridge.
 - Move eastbound traffic into pasing lane and complete all remaining winter paint pavement markings.

YEAR 2011

- Stage III ● The Contractor will not begin any work prior to April 4, 2011.
- Traffic Control on the bridge is restricted to that shown in the staging plans.
 - Install/Repair permanent concrete median barrier wall(s).
 - Grind bridge surfaces and install permanent bridge pavement markings, Reflective Raised Pavement Markings (RRPM), and concrete wall reflectors.
 - Repair Iowa concrete slope wall - Includes any seeding
 - Bridge washing - Spring 2011 only.

FILE NAME =	USER NAME = cushmanbw	DESIGNED -	REVISED -	STATE OF ILLINOIS DEPARTMENT OF TRANSPORTATION		F.A.I. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
c:\pe_work\pxidot\cushmanbw\d0149166\d0149166-489stg-A.dgn		DRAWN -	REVISED -		80	(81-1B) M-4	ROCK ISLAND	75	11	
PLOT SCALE = 50.0000' / IN.		CHECKED -	REVISED -		CONTRACT NO. 64F31					
PLOT DATE = Thu Sep 17 09:15:45 2009		DATE -	REVISED -		SCALE:	SHEET NO.	OF	SHEETS	STA.	TO STA.