## TEMPORARY ACCESS TO SIDE ROADS AND ENTRANCES

					35101400	40201000	40600200	40800050	X4421000
LOCATION	TRAFFIC CONTROL TREATMENT DURING CONSTRUCTION	TEMPORARY ACCESS CONDITIONS	DIMENSIONS		AGGREGATE BASE COURSE TYPE B	AGGREGATE FOR TEMPORARY ACCESS	BITUMINOUS MATERIALS (PRIME	INCIDENTAL HMA SURFACING **	PARTIAL DEPTH PATCHING
			LENGTH (FT)	WIDTH (FT)	TON	TON	COAT) TON	TON	TON
STAGE 2 - IL 173									
CONTINENTAL DRIVE (SOUTH LEG) - Sta. 1028+53 RT	Close	Kimber and Burden open	60	26	166		0.25	19.4	
KIMBER DRIVE (SOUTH LEG) - Sta. 1036+79 RT	Close	Continental and Burden open	40	26	39		0.16	12.9	
FOREST HILLS LODGE - Sta. 1047+30 RT	Maintain 2 lanes	Existing Entrance Open	25	26	25		0.10	8.1	
SPEEDWAY NORTH ENTRANCE - Sta. 1050+50 RT	Maintain 1 lane South (in)	Forest Hills Lodge Open	20	26	20		0.08	6.5	
FOREST HILLS ROAD - Sta. 1059+39	Staged Construction	See Temporary Ramp Schedule							
STAGE 4 - IL 173									
OSF ENTRANCE - Sta. 1067+58 RT	Maintain 1 lane South (in)	Perryville and Krasse Drive entrances to OSF open	75	26	274		0.31	24.3	
PERRYVILLE ROAD - Sta. 1074+34	Staged Construction	See Temporary Ramp Schedule							
FOREST HILLS ROAD - STAGE 1									
TORQUE ROAD (EAST LEG) - Sta. 383+31 RT	Maintain 1 I ane	Reduce to 1 lane for Max. of 2 Weeks							
KRASSE DRIVE - Sta. 390+45 RT	Maintain 1 Iane east (in)	Perryville Entrance and Entrance off IL 173 to OSF open							
ENTRANCE - Sta. 453+70 RT	Close	·							
BLACKHAWK BANK ENTRANCE - Sta. 455+57 RT	Close	Access off Hutchins Road							
HUTCHINS ROAD - Sta. 458+33 RT	Maintain 2 lanes	Temp. Raise Forest Hills Road - See Roadway Profile	150	26			0.17	115.3	
SUMMER HAWK ROAD - Sta. 464+46 RT	Close	and Temporary Widen Hutchins LT & RT  Detour through Red Tail Drive	120	10	46		0.19	14.9	
FOREST HILLS ROAD - STAGE 1A									
KRASSE DRIVE - Sta. 390+45 RT	Maintain 1 Iane east (in)	Perryville Entrance and Entrance off IL 173 to OSF open	2	120				2.3	
IL 173	Staged Construction	Close North Leg Forest Hills Road for 10 Days - South Leg of Forest Hills Road Open - Burden Road Open							
FOREST HILLS ROAD - PRESTAGE 2									
SPEEDWAY ENTRANCE - Sta. 393+00 LT	Close	Close 4 Weekdays	15	26		30			
IL 173	Staged Construction	Close South Leg of Forest Hills Road for 11 Days - North Leg of Forest Hills Road Open - Burden Road Open							
FOREST HILLS ROAD - STAGE 2									
TORQUE ROAD (WEST LEG) - Sta. 383+31 LT	Maintain 1 lane	Reduce to 1 lane for Max. of 2 Weeks	25	24		137			
CONTRACTORS DRIVE - Sta. 389+88 LT	Close	Maintain 2 lanes using adjacent Speedway Entrance	45	24		246			
SPEEDWAY ENTRANCE - Sta. 389+90 LT	Close	Contractor's Drive Open	45	16		164			
SPEEDWAY EAST ENTRANCE - Sta. 393+00 LT	Close	Speedway East Entrance at Sta. 395+22 Open	60	24		328			
MENARDS EAST ENTRANCE - Sta. 453+76 LT	Close	Burden and Entrance off IL 173 open	80	30		547			
ACE ENTRANCE - Sta. 458+25 LT	Maintain 1 Iane		45	24		246			
ENTRANCE - Sta. 464+28 LT	Close								
	5,030	SUBTOTAL			46	1698	0.36	132.5	0
		TOTALS			126	1060	10	567	100
		TOTALS			426	1960	1.8	557	190

<sup>\*\*</sup> COST OF TEMPORARY HMA ACCESS PAVEMENT REMOVAL INCLUDED IN COST PER TON FOR INCIDENTAL HMA SURFACING

FILE NAME =					
\CADD SHEETS\ZØØ793CVR-SQ18.dgn					
THE UPCHURCH GROUP, INC.					

	USER NAME = Elgin 110	DESIGNED - MJS	REVISED -
1		DRAWN - JAU	REVISED -
	PLOT SCALE = 2.00000 '/ IN.	CHECKED - RLH	REVISED -
INC.	PLOT DATE = 5/6/2013 11:51:23 AM	DATE -	REVISED -

	SCHEDULE OF QUANTITIES								
	TEMPORARY	AC	CESS TO	SIDE R	OADS	AND	ENTRANCES		
SCALE:	SHEET	NO.	0F	SHEETS	STA.		TO STA.		

F.A.P. RTE.	SECTION		COUNTY	TOTAL SHEETS	SHEE	
303	129R		WINNEBAGO	NEBAGO 968		
			CONTRACT	NO. 6	4988	
	ILLINOIS	FED. A	ID PROJECT			