

60X62 - CALENDAR OF LANDSCAPE CONSTRUCTION AND ESTABLISHMENT WORK

2015

ITEM	JANUARY	FEBRUARY	MARCH	APRIL	MAY	JUNE	JULY	AUGUST	SEPTEMBER	OCTOBER	NOVEMBER	DECEMBER
	PHASE I						PHASE II					
	PLANT MATERIAL INSPECTION											
SUBMIT COMPLETED PLANT INSPECTION FORMS TO IDOT				SUBMIT COMPLETED PLANT INSPECTION SHEETS TO IDOT FOR SPRING 2016 PLANTINGS								
IRRIGATION												
PLACE THE IRRIGATION SYSTEMS INTO OPERATION (START-UP) AND PREPARING THE IRRIGATION SYSTEMS FOR WINTER (SHUT-DOWN) IN ACCORDANCE WITH THE DETAILED SPECIFICATIONS										FALL SHUT-DOWN		
WOODY PLANTINGS & WOODY PLANT CARE												
SPRING PLANTING OF TREES AND SHRUBS:												
MARCH 15 - APRIL 30 (EVERGREEN)												
MARCH 15 - MAY 30 (DECIDUOUS)												
PERIOD OF ESTABLISHMENT OF TREES AND SHRUBS:												
WATER: ALL TREES AND SHRUBS EVERY TWO WEEKS (INCLUDED IN COST OF TREE AND SHRUB INSTALLATION)												
WEED: ALL TREES AND SHRUBS EVERY TWO WEEKS (INCLUDED IN COST OF TREE AND SHRUB INSTALLATION)												
SUPPLEMENATAL WATERING (NON-IRRIGATED AREA) EVERY TWO WEEKS												
WOODY PLANT CARE OF TREES & SHRUBS (SEE SPECIAL PROVISION)												
PERENNIAL PLANTING AND PERENNIAL PLANT CARE												
INSTALL PERENNIALS (ORNAMENTAL AND PRAIRIE TYPE)												
PERIOD OF ESTABLISHMENT WORK WATER PERENNIALS TWICE A WEEK FOR FOUR WEEKS AFTER INSTALLATION WEED PERENNIAL BEDS EVERY TWO WEEKS												
PERENNIAL PLANT CARE AFTER COMPLETION OF PERIOD OF ESTABLISHMENT (EVERY 30 DAYS)												
SUPPLEMENTAL WATERING (NON-IRRIGATED AREA) AFTER COMPLETION OF PERIOD OF ESTABLISHMENT (ONCE A WEEK)												
INSTALL BULBS												
TURF RESTORATION AND ESTABLISHMENT WORK												
SODDING, SALT TOLERANCE												
SPRING: MARCH 15 TO JUNE 30												
FALL: SEPTEMBER 1 TO NOVEMBER 30												
MOWING: TWICE A MONTH WHEN GRASS IS ACTIVELY GROWING												
BROADLEAF WEED CONTROL IN TURF												

FILE PATH = p:\388035\pantl\escomon\me\local\p\AE\CD\00\Documents\01_Americas\Transportation\60269938_Circle\Phase_1\000_CAD\006_Roadway_Sheets\60X62_Contract\0160X62-Sht-Lndscp-Det-02.dgn



D160X62-Sht-Lndscp-Det-02.dgn	DESIGNED - JLV	REVISED -
USER NAME = BAW\jort	DRAWN - BAW	REVISED -
PLOT SCALE = 40.0000' / in.	CHECKED - JMG	REVISED -
PLOT DATE = 8/19/2014	DATE - 8/20/2014	REVISED -

STATE OF ILLINOIS
DEPARTMENT OF TRANSPORTATION

LANDSCAPING DETAILS
CALENDAR OF CONSTRUCTION AND ESTABLISHMENT OF WORK

SCALE: NONE SHEET 2 OF 4 SHEETS STA. TO STA.

F.A.I. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
90/94/290	2013-074I	COOK	58	33
CONTRACT NO. 60X62			ILLINOIS FED. AID PROJECT	