

60X62 - CALENDAR OF LANDSCAPE CONSTRUCTION AND ESTABLISHMENT WORK

ITEM	2016												
	JANUARY	FEBRUARY	MARCH	APRIL	MAY	JUNE	JULY	AUGUST	SEPTEMBER	OCTOBER	NOVEMBER	DECEMBER	
	PHASE II					PHASE III	PHASE IV			PHASE V		PHASE VI	
PLANT MATERIAL INSPECTION													
SUBMIT COMPLETED PLANT INSPECTION FORMS TO IDOT			IDOT INSPECTS SPRING PLANT MATERIAL AT VARIOUS NURSERIES									SUBMIT COMPLETED PLANT INSPECTION SHEETS TO IDOT FOR SPRING 2017 REPLACEMENTS	
IRRIGATION													
PLACE THE IRRIGATION SYSTEMS INTO OPERATION (START-UP) AND PREPARING THE IRRIGATION SYSTEMS FOR WINTER (SHUT-DOWN) IN ACCORDANCE WITH THE DETAILED SPECIFICATIONS				SPRING START-UP							FALL SHUT-DOWN		
WOODY PLANTINGS & WOODY PLANT CARE													
SPRING PLANTING OF TREES AND SHRUBS:													
MARCH 15 - APRIL 30 (EVERGREEN)			SPRING PLANTING - INITIAL INSTALLATION OF EVERGREENS						PERIOD OF ESTABLISHMENT INSPECTION BY IDOT AND UIC				
MARCH 15 - MAY 30 (DECIDUOUS)			SPRING PLANTING - INITIAL INSTALLATION OF DECIDUOUS TREES AND SHRUBS										
PERIOD OF ESTABLISHMENT OF TREES AND SHRUBS:													
WATER: ALL TREES AND SHRUBS EVERY TWO WEEKS (INCLUDED IN COST OF TREE AND SHRUB INSTALLATION)													
					2	2	2	2	2	2	2	2	
WEED: ALL TREES AND SHRUBS EVERY TWO WEEKS (INCLUDED IN COST OF TREE AND SHRUB INSTALLATION)													
					2	2	2	2	2				
SUPPLEMENATAL WATERING (NON-IRRIGATED AREA)													
EVERY TWO WEEKS													
WOODY PLANT CARE OF TREES & SHRUBS (SEE SPECIAL PROVISION)													
PERENNIAL PLANTING AND PERENNIAL PLANT CARE													
INSTALL PERENNIALS (ORNAMENTAL AND PRAIRIE TYPE)					PLANT PERENNIALS					REPLANT PERENNIALS - IF NECESSARY			
PERIOD OF ESTABLISHMENT WORK													
WATER PERENNIALS TWICE A WEEK FOR FOUR WEEKS AFTER INSTALLATION													
WEED PERENNIAL BEDS EVERY TWO WEEKS													
PERENNIAL PLANT CARE													
ONCE A MONTH AFTER COMPLETION OF PERIOD OF ESTABLISHMENT													
								1	1	1			
SUPPLEMENTAL WATERING (NON-IRRIGATED AREA)													
AFTER COMPLETION OF PERIOD OF ESTABLISHMENT (ONCE A WEEK)													
							4	4	4	2			
INSTALL BULBS													
										PLANT BULBS			
TURF RESTORATION AND ESTABLISHMENT WORK													
SODDING, SALT TOLERANCE													
SPRING: MARCH 15 TO JUNE 30													
FALL: SEPTEMBER 1 TO NOVEMBER 30													
			SPRING INSTALLATION										
MOWING:													
TWICE A MONTH WHEN GRASS IS ACTIVELY GROWING													
				1	2	2	2	2	2	2	2		
BROADLEAF WEED CONTROL IN TURF													
					IF NECESSARY					IF NECESSARY			

FILE PATH = p:\388035\pantl\escomon\me\local\p\AECD\000\Documents\01_Americas\Transportation\60269938_Circle\Phase_1\000_CAD\005_Roadway_Sheets\60X62_Contract\0160X62_Sht-Lndscp-Det-03.dgn



D:\60X62-Sht-Lndscp-Det-03.dgn	DESIGNED - JLV	REVISED -
USER NAME = BAW\jort	DRAWN - BAW	REVISED -
PLOT SCALE = 40.0000' / in.	CHECKED - JMG	REVISED -
PLOT DATE = 8/19/2014	DATE - 8/20/2014	REVISED -

STATE OF ILLINOIS
DEPARTMENT OF TRANSPORTATION

LANDSCAPING DETAILS
CALENDAR OF CONSTRUCTION AND ESTABLISHMENT OF WORK

SCALE: NONE SHEET 3 OF 4 SHEETS STA. TO STA.

F.A.I. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
90/94/290	2013-074I	COOK	58	34
CONTRACT NO. 60X62				
ILLINOIS FED. AID PROJECT				