

STAGE I, STAGE II, AND STAGE III TRAFFIC CONTROL TO BE INSTALLED PER IDOT HIGHWAY STANDARD 701321-11 AND IDOT RECURRING SPECIAL PROVISION "TEMPORARY PORTABLE BRIDGE TRAFFIC SIGNALS", EXCEPT AS MODIFIED ON PLANS.

NOTES:

1. THE CONTRACTOR IS RESPONSIBLE FOR TIMELY TEMPORARY SIGNAL INSTALLATION AND SERVICE FROM UTILITIES. NO EXTENSION OF THE COMPLETION DATE WILL BE GRANTED DUE TO UTILITY COORDINATION.
2. THE CONTRACTOR SHALL COORDINATE CONSTRUCTION STAGING WITH THE TEMPORARY TRAFFIC SIGNALS.

TRAFFIC SIGNAL SEQUENCE									
PHASE	A	B	C	D					
INTERVAL	1	2	3	4	5	6	7	8	9
NORTH BOUND	G	Y	R	R	R	R	R	R	R
SOUTH BOUND	R	R	R	G	Y	R	R	R	R
BROOKSIDE ROAD	R	R	R	R	R	G	Y	R	R
WOODLAND GLEN	R	R	R	R	R	R	R	G	Y

- LEGEND**
- IMPACT ATTENUATORS
 - TEMPORARY PORTABLE TRAFFIC SIGNAL
 - TEMPORARY CONCRETE BARRIER
 - WORK ZONE/WORK AREA
 - TRAFFIC DIRECTION
 - TYPE II BARRICADE OR DRUMS W/ STEADY BURN LIGHTS
 - TYPE III BARRICADE W/ LIGHT
 - TRAFFIC CONTROL SIGNS
 - TEMPORARY PAVEMENT, 3"
 - DOUBLE VERTICAL PANEL (SEE DETAIL)

**STAGE I
THORN CREEK DRIVE**

**VILLAGE OF PARK FOREST, ILLINOIS
THORN CREEK DRIVE
OVER THORN CREEK**

SUGGESTED MAINTENANCE OF TRAFFIC

MUN. DIST.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
1045	00-00093-GC-PR	WILL.	41	13
FED. ROAD DIST. NO. 3		ILLINOIS		FED. AID PROJECT
		CONTRACT NO. 63755		BRM-9003103

DESIGNED	- CAC	REVISED	-
DRAWN	- RCD	REVISED	-
CHECKED	- TAG	REVISED	-
DATE	- 10/12/12	FILE	- 08C286-MoT.ent

CONTRACT NO. 63755, VILLAGE OF PARK FOREST, ILLINOIS
 DATE: 10/12/12, DRAWN: RCD, CHECKED: TAG, DESIGNED: CAC
 LICENSE NO. 12-4-00024 - EXPRES, 5/8/2012, 5:55:43 PM
 C:\p\pub\work\63755\1045\00093-GC-PR\1045-13.dwg