STAGE 2

MAINTENANCE OF TRAFFIC AND CONSTRUCTION ALONG EB I-290 AND RAMPS ES & EN

1. OPEN ALL LANES OF TRAFFIC TO THE PROPOSED LANE CONFIGURATION.

MAINTENANCE OF TRAFFIC AND CONSTRUCTION ALONG WB I-290 AND RAMPS NW & SW

1. OPEN ALL LANES OF TRAFFIC TO THE PROPOSED LANE CONFIGURATION.

MAINTENANCE OF TRAFFIC AND CONSTRUCTION ALONG LOCAL ROADS

- 1. INSTALL THE TRAFFIC CONTROL AND EROSION AND SEDIMENTATION CONTROL ALONG PEORIA STREET AS SHOWN ON THE PLANS.
- 2. OPEN THE BRIDGE TO PEDESTRIANS. PROHIBIT ACCESS TO THE CTA STATION ON THE WEST SIDE OF THE BRIDGE AS SHOWN ON THE PLANS. THE CTA STATION EXIT ONLY ACCESS ON THE EAST SIDE OF THE BRIDGE WILL BE REOPENED.
- 3. PEDESTRIAN ACCESS ACROSS THE BRIDGE WILL UTILIZE THE TEMPORARY SIDEWALK CONNECTION FROM THE BRIDGE TO THE EXISTING EAST SIDEWALK ON THE SOUTH END OF PEORIA STREET.
- 4. COMPLETE CONSTRUCTION OF THE SIDEWALK ON THE SOUTH END OF PEORIA STREET, INCLUDING ALL DRAINAGE, EARTHWORK, LIGHTING AND LANDSCAPING ACTIVITIES. THE SIDEWALK WILL BE OPENED TO PEDESTRIANS IN STAGE 3.

CTA STATION CONSTRUCTION

- 1. REHABILITATE THE CTA STATION GLASS BUILDING. SEE THE CTA STATION PLANS FOR DETAILS.
- . 2. REMOVE AND REPLACE THE EXISTING CTA STATION PLATFORM, CANOPY AND STAIRS FOR THE NEW ELEVATOR AND STATION HOUSE EXTENSION. SEE THE CTA STATION PLANS FOR DETAILS.
- 3. ALL WORK SHALL BE SEQUENCED TO ALLOW THE PLATFORM TO REMAIN OPEN DURING CTA PEAK OPERATING HOURS. ALL WORK SHALL REQUIRE THE INSTALLATION OF TEMPORARY AND PERMANENT BARRICADES AND SIGNAGE TO RESTRICT ACCESS DURING WORK OPERATIONS AND SHALL FOLLOW THE CITY OF CHICAGO ADA REQUIREMENTS. SEE APPENDIX C OF THE SPECIAL PROVISIONS FOR MAINTENANCE OF TRANSIT OPERATIONS.

STAGE 3

MAINTENANCE OF TRAFFIC AND CONSTRUCTION ALONG EB I-290 AND RAMPS ES & EN

1. ALL LANES OF TRAFFIC WERE OPENED TO THE PROPOSED LANE CONFIGURATION IN STAGE 2.

MAINTENANCE OF TRAFFIC AND CONSTRUCTION ALONG WB I-290 AND RAMPS NW & SW

1. ALL LANES OF TRAFFIC WERE OPENED TO THE PROPOSED LANE CONFIGURATION IN STAGE 2.

MAINTENANCE OF TRAFFIC AND CONSTRUCTION ALONG LOCAL ROADS

- 1. INSTALL THE TRAFFIC CONTROL AND EROSION AND SEDIMENTATION CONTROL ALONG PEORIA STREET AS SHOWN ON THE PLANS.
- 2. REMOVE THE EXISTING EAST SIDEWALK ON THE SOUTH END OF PEORIA STREET AND COMPLETE ALL EARTHWORK AND LANDSCAPING ACTIVITIES.
- . RECONSTRUCT THE SECTIONS OF SIDEWALK AND CURB AND GUTTER ALONG HARRISON STREET AS SHOWN ON THE PLANS. TEMPORARILY CLOSE THE OUTSIDE LANE ALONG WESTBOUND HARRISON STREET ACCORDING TO HIGHWAY STANDARD 701601 WHEN PERFORMING THE WORK. THIS WORK SHALL BE PERFORMED ONLY DURING THE WEEKDAY HOURS OF 9:00 AM AND 3:00 PM, AFTER WHICH THE LANE SHALL BE IMMEDIATELY REOPENED TO TRAFFIC. THE CONTRACTOR SHALL COORDINATE WITH THE CITY OF CHICAGO AT LEAST THREE WEEKS PRIOR TO BEGINNING WORK WHICH WOULD REQUIRE A LANE CLOSURE.

8	Tran Systems
6	" Them Systems >

D160W29-sht-Staging-Nar-01A.dgn	DESIGNED - JDT	REVISED - A 12/18/2013
USER NAME = BAWitort	DRAWN - JTR	REVISED -
PLOT SCALE = 2.0000 '/ in.	CHECKED - JMG	REVISED -
PLOT DATE = 12/19/2013	DATE - 10/30/2013	REVISED -

STATE OF ILLINOIS
DEPARTMENT OF TRANSPORTATION

	SUGGESTED	STAGES	0F	CON	STR	UCTION	AND	TRAFFIC	CONTROL	PLAN	
ı	NARRATIVE										9
ı	Mannative										Г
ı	SCALE: NONE	SHEET	2	OF	2	SHEETS	STA.		TO STA.		r

F.A.I. RTE.	S	ECTION			COUNTY	TOTAL SHEETS	SHEE NO.
90/94/290	20	013-011R			COOK	356	47
					CONTRACT	NO. 6	OW29
		TI I INOTE	EED	Α.Τ	IN PROJECT		