Marked: INTERSTATE 55

Section: 68-4B-1 & 111BR

Project No.: NA

County: MONTGOMERY

Contract No.: 72A63

This plan has been prepared to comply with the provision of the NPDES Permit Number ILR10 ________ issued by the Illinois Environmental Protection Agency for storm water discharges from construction site activities.

I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel gathered and evaluated the information submitted. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information submitted, is, to the best of my knowledge and belief, true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations.

Note: The above boxed in area will be filled out by IDOT - Construction after the award of the contract to obtain the required NPDES permit.

The following plan was established and included in these plans to direct the Contractor in the placement of temporary erosion control systems and to provide a storm water pollution prevention plan for compliance under NPDES. The Contractor shall abide to all requirements within this plan as part of the contract.

The purpose of this plan is to prevent / minimize siltation within the construction zone and to eliminate sediments from entering and leaving the construction zone by utilizing proper temporary erosion control systems and providing ground cover within a reasonable time.

Certain items, as shown in this plan and referenced by the legend, shall be placed by the Contractor at the beginning of construction. Other Items shall be placed by the Contractor as directed by the Engineer on a case by case situation resulting from the Contractor's sequence of activities, time of the year, and expected weather conditions.

The Contractor shall place permanent erosion control systems and seeding within a reasonable amount of time; therefore, reducing the amount of area being open to the possibility of erosion and reducing the amount of temporary erosion control systems and temporary seeding. The Resident Engineer will determine if temporary erosion control systems shown in the plan can be deleted, the size of the proposed ditch checks, the proper method of installation, and if any additional temporary erosion control systems shall be added which are not included in this plan. The Contractor shall perform all work as directed by the Engineer and as shown in special details and in Standard 280001 of the plans.

The special provisions Temporary Seeding, Temporary Erosion Control Seeding, and Temporary Erosion Control additionally supplement this plan.

All disturbed areas having high potential for erosion, as determined by the Engineer, shall be temporarily seeded or permanently seeded by October 1, and shall not be reopened until after the winter shutdown period.

SITE DESCRIPTION

Description of Construction Activity:

- The proposed project consists of replacement of the superstructure of the I-55 bridges over Macoupin Creek, and resurfacing of 0.5 miles of I-55. In addition, the Frontage Road bridge at this location will be repaired and 0.4 miles of raodway resurfaced. The work will be staged by utilizing temporary traffic crossovers.
- 2. Construction consists of embankment, grading, constructing culverts, resurfacing, placing HMA shoulders and bridge repair and reconstruction.

Description of Intended Sequence of Major Construction Activities Which Will Disturb Earth and Lead to Possible Erosion for Major Portions of the Construction Site:

- 1. Crossover embankment construction will be completed to provide temporary traffic detour around the bridge construction.
- 2. Drainage structures will be installed before and/or during the construction of the excavation and embankment to allow proper drainage across the proposed roadways.
- 3. Placement, maintenance, removal and proper clean-up of temporary erosion control, such as erosion control fence, riprap ditch checks, sediment basins, temporary seeding, etc.
- 4. Removal of crossover embankment and regrading to original grade lines and removal of temporary
- 5. Placement of permanent erosion control, excelsior blanket, seeding, etc.
- 6. Final grading, paving and other miscellaneous items.

Area of Construction Site:

The total drainage area entering and including the construction site is estimated to be 18 acres in which 7.5 acres will be disturbed by excavation, grading or other activities.

Other Reports, Studies and Plans which Aid in the Development of this Storm Water Pollution Prevention Plan as Referenced Documents:

- 1. Information on the soils within the site was obtained from field reviews which were utilized for proposed placement of the temporary erosion control systems.
- 2. Site maps indicating drainage patterns and approximate slopes were contained in the project report. USGS drainage maps, and project plan documents were all utilized for proposed placement of the temporary erosion control systems.

Drainage Tributaries Receiving Water from this Construction Site:

SCALE:

1. Macoupin Creek

DESIGNED REVISED FILE NAME = USER NAME = laughlinrl DRAWN REVISED PLOT SCALE = 100.00 '/ IN. CHECKED -REVISED PLOT DATE = Dec-03-2008 07:12:09AM DATE REVISED

STATE OF ILLINOIS **DEPARTMENT OF TRANSPORTATION** STORM WATER POLLUTION PREVENTION PLAN SHEET NO. 1 OF 5 SHEETS STA.

TO STA.

SECTION COUNTY TOTAL SHEETS NO. • 68-48-1 & 1118R MONTGOMERY 145 32 • FAI 55 & FAS 1769 CONTRACT NO. 72A63 FED. ROAD DIST. NO. ILLINOIS FED. AID PROJECT