

**Storm Water Pollution Prevention Plan – General Notes**

1. Perimeter Erosion Barrier shall be Silt fence or Triangular Silt Dike in accordance with Illinois Department of Transportation Highway Standard 280001.
2. Ditch erosion checks shall be Silt Fence, Straw Bales or Triangular Silt Dike in accordance with Illinois Department of Transportation Highway Standard 280001.
3. Actual placement locations of temporary erosion control items are minimums.
4. Contractor shall inspect erosion control items weekly and after each storm event, and add or adjust erosion controls as necessary to insure compliance.
5. Total seeding area = 1.23 Acres
6. Temporary erosion control measures shall remain in place until erosion has stabilized and adequate vegetation is restored.

**Sequence of Construction**

1. Placement of temporary perimeter erosion control as necessary prior to the commencement of any work – See Erosion Control Plan details.
2. Install storm sewers.
3. Placement and maintenance of associated temporary erosion controls.
4. Construct improvements – temporary seeding as necessary.
5. Final grading and seeding/mulch
6. Removal and proper cleanup of temporary erosion control

**Temporary Ditch Checks**

26.54' Rt.65+24.19	1.00 EACH
27.75' Rt.66+06.54	1.00 EACH
27.65' Lt.66+35.27	1.00 EACH

Total 3 EACH

**Perimeter Erosion Barrier**

30.13' Rt.51+28.70 to 30.70' Rt.52+06.70	80.90 FEET
29.97' Rt.52+76.34 to 30.28' Rt.53+29.80	53.50 FEET
30.35' Rt.53+41.61 to 30.59' Rt.53+84.72	43.10 FEET
30.63' Rt.53+92.15 to 30.84' Rt.54+28.79	36.60 FEET
35.85' Rt.54+28.92 to 35.92' Rt.54+41.21	12.30 FEET
35.98' Rt.54+52.82 to 36.13' Rt.54+78.89	26.10 FEET
36.49' Rt.55+41.89 to 36.65' Rt.55+69.74	27.80 FEET
58.14' Rt.55+94.44 to 31.89' Rt.56+12.10	31.60 FEET
31.89' Rt.56+12.10 to 32.06' Rt.56+43.02	30.90 FEET
32.17' Rt.56+62.09 to 32.57' Rt.57+32.05	70.00 FEET
30.00' Rt.66+03.66 to 30.00' Rt.70+04.29	400.60 FEET

Total 813.4 FEET

**Inlet and Pipe Protection**

12.74' Lt.51+15.22	1.00 EACH
78.10' Rt.51+22.21	1.00 EACH
12.74' Rt.54+76.89	1.00 EACH
12.74' Lt.54+76.89	1.00 EACH
46.57' Rt.55+96.20	1.00 EACH
12.74' Lt.56+27.30	1.00 EACH
12.74' Rt.57+19.03	1.00 EACH
68.69' Rt.57+40.19	1.00 EACH
68.18' Rt.57+60.16	1.00 EACH
12.74' Rt.58+86.18	1.00 EACH
12.74' Lt.58+86.18	1.00 EACH
12.74' Lt.60+93.48	1.00 EACH
12.74' Rt.60+93.72	1.00 EACH
15.22' Rt.62+94.12	1.00 EACH
19.74' Lt.63+00.02	1.00 EACH
12.74' Rt.63+89.67	1.00 EACH
12.74' Lt.63+89.67	1.00 EACH
12.74' Rt.64+66.25	1.00 EACH
20.00' Rt.64+66.25	1.00 EACH
13.74' Lt.67+35.02	1.00 EACH
18.37' Rt.70+38.02	1.00 EACH
22.20' Lt.70+39.68	1.00 EACH
22.01' Rt.75+79.59	1.00 EACH
21.00' Lt.75+80.05	1.00 EACH
39.12' Rt.76+10.16	1.00 EACH
38.94' Rt.78+49.08	1.00 EACH
50.02' Lt.78+57.03	1.00 EACH

Total 27 EACH

**Inlet Filters**

79.86' Rt.51+84.21	1.00 EACH
70.68' Rt.53+36.88	1.00 EACH
68.91' Rt.53+87.97	1.00 EACH
98.02' Rt.54+33.61	1.00 EACH

Total 4 EACH

DCR	DRAWN	CHECKED	APPROVED	REVISED
	DATE	DATE	DATE	DATE

SCALES	1" = 40'
--------	----------

**4th Street  
Erosion Control Plan**