

**2014 PRE-STAGE 1 TRAFFIC**

USE HIGHWAY STANDARD 701602.

**2014 PRE-STAGE 1 CONSTRUCTION**

CONSTRUCT DRAINAGE STRUCTURES AND STORM SEWER REQUIRED TO MAINTAIN FLOW DURING SUBSEQUENT STAGES OF MOT.

CONSTRUCT TEMPORARY PAVEMENT VARIABLE DEPTH OVER DRAINAGE STRUCTURES AND STORM SEWER CONSTRUCTED IN THIS STAGE.

CONSTRUCT TEMPORARY PAVEMENT IN MEDIAN BETWEEN CLIFTON AVE AND POND ST/PARKVIEW TERR FOR TRAFFIC SHIFTS REQUIRED IN SUBSEQUENT STAGES OF MOT.

**2014 PRE-STAGE 1A TRAFFIC**

IMPROVEMENTS AT IL RTE 2 AND OGILIBY AVE  
IL RTE 2

USE HIGHWAY STANDARD 701606.

CLOSE LINCOLN AVE, HEATH ST AND SALTER AVE USING DISTRICT STANDARD 40.1 DURING THIS STAGE.

**2014 PRE-STAGE 1A CONSTRUCTION**

CONSTRUCT STORM SEWER REQUIRED TO MAINTAIN FLOW DURING SUBSEQUENT STAGES OF MOT.

CONSTRUCT TEMPORARY PAVEMENT VARIABLE DEPTH OVER STORM SEWER CONSTRUCTED IN THIS STAGE.

**2014 PRE-STAGE 1 NOTES**

SANITARY SEWER AND WATER MAIN IMPROVEMENTS HAVE BEEN DEVELOPED SEPERATELY. SEE THE SANITARY SEWER AND WATER MAIN PLANS AND SPECIFICATIONS FOR INFORMATION ON ANY ADDITIONAL 2013 PRE-STAGE 1 TRAFFIC AND CONSTRUCTION REQUIREMENTS.

THE IMPROVEMENTS AT IL RTE 2 NORTH OF CLIFTON AVE SHALL NOT BE CONSTRUCTED AT THE SAME TIME AS THE IMPROVEMENTS AT IL RTE 2 FROM OGILIBY AVE TO MARCESANO DR/15TH AVE.

NOTE: EVERY OTHER SIDEROAD SHALL REMAIN OPEN DURING STAGE CONSTRUCTION.

*Rev. Sheet 2-20-13*

FILE NAME *	USER NAME * goffjl	DESIGNED *	REVISED -	<b>STATE OF ILLINOIS DEPARTMENT OF TRANSPORTATION</b>	<b>MAINTENANCE OF TRAFFIC 2014 PRE-STAGE 1 GENERAL NOTES</b>	F.A.P. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.	
c:\pwork\pvidot\goffjl\0331687\026482	1-shi-035_2014 stage 1-preNotes.dgn	DRAWN -	REVISED -			742	(32, 33) R-1	WINNEBAGO	705	215	
PLOT SCALE * 40.0000' / in.	CHECKED -	REVISED -				SCALE: SHEET NO. OF SHEETS STA. TO STA.		CONTRACT NO. 64821			
PLOT DATE * Tue Feb 19 13:08:33 2013	DATE -	REVISED -				ILLINOIS FED. AID PROJECT					