

TEMPORARY DITCH CHECKS		
STATION	O/S	QUANTITY
191+50	LT	8 FOOT
191+50	RT	8 FOOT
194+00	LT	8 FOOT
194+00	RT	8 FOOT
TOTAL		32 FOOT

**DESCRIPTION OF INTENDED SEQUENCE OF MAJOR CONSTRUCTION ACTIVITIES WHICH WILL DISTURB EARTH AND LEAD TO POSSIBLE EROSION FOR MAJOR PORTIONS OF THE CONSTRUCTION SITE:**

1. PLACEMENT OF PERIMETER EROSION CONTROL BARRIER (AS DIRECTED BY THE ENGINEER) PRIOR TO THE COMMENCEMENT OF ANY ROAD OR BRIDGE WORK. SEE STD. 280001
2. REMOVAL OF EXISTING STRUCTURE.
3. CONSTRUCTION OF THE REPLACEMENT STRUCTURE.
4. PLACEMENT OF ROADWAY EMBANKMENT TO RAISE THE ROADWAY TO THE PROPOSED GRADE.
5. DRAINAGE STRUCTURES, INCLUDING DITCHES, WILL BE INSTALLED BEFORE AND/OR DURING THE COMPLETION OF THE EMBANKMENT.
6. PLACEMENT AND MAINTENANCE OF TEMPORARY EROSION CONTROL.
7. FINAL GRADING, PLACING AGGREGATE AND OTHER MISCELLANEOUS ITEMS.
8. PLACEMENT OF PERMANENT EROSION CONTROL.
9. REMOVAL AND PROPER CLEAN UP OF TEMPORARY EROSION CONTROL.

**PERIMETER EROSION BARRIER**

PERIMETER EROSION BARRIER SHALL BE PLACED AT LOCATIONS AS DIRECTED BY THE ENGINEER.

THE QUANTITY IN THE PLANS IS ESTIMATED TO ESTABLISH A CONTRACT UNIT PRICE. FINAL PAYMENT WILL BE MADE BASED UPON THE AMOUNT ORDERED AND INSTALLED.

SHELBY COUNTY  
 NEOGA BRIDGE PROJECT  
 F.A.S. 656  
 SECTION 06-00265-00-BR  
 DETAILS