SEQUENCE OF WORK

STAGE 1

- * THIS STAGE SHALL BE CONSTRUCTED USING TRAFFIC CONTROL & PROTECTION STANDARDS 701400, AND 701411.
- * THE INSIDE 14' OF THE ENTIRE RAMP WILL BE RESURFACED WHILE THE OUTSIDE 12' WILL BE OPEN TO TRAFFIC. SPEED LIMIT SHOULD BE STRICTLY ENFORCED.
- * REMOVE EXISTING GUARDRAIL AND REPLACE ACCORDING TO GUARDRAIL DETAIL.
- * ALL PROPOSED SHOULDER WORK ADJACENT TO PROPOSED GUARDRAIL WILL BE DONE.

STAGE 2

- * THIS STAGE SHALL BE CONSTRUCTED USING TRAFFIC CONTROL & PROTECTION STANDARDS 701400, 701406, AND 701411.
- * THE OUTSIDE 12' OF THE RAMP WILL BE RESURFACED WHILE THE INSIDE 14' WILL BE OPEN TO TRAFFIC. SPEED LIMIT SHOULD BE STRICTLY ENFORCED.
- * PERMANENT PAVEMENT MARKINGS SHALL NOT BE PLACED UNTIL ALL WORK IS COMPLETE.
 UNTIL THAT TIME, TEMPORARY PAVEMENT MARKING SHALL BE USED.
- * PERMANENT SEEDING SHALL BE INSTALLED OVER THE ENTIRE JOB.

REVISIONS		THE TWO IS	DEDADTMENT	۸E	TRANSPORTATION
NAME	DATE	ILLINOIS	DEFAULMENT	OI.	TRANSPORTATION
		VERT.			
		SCALE: VERT. HORIZ.			DRAWN BY
		DATE			CHECKED BY

SEQUENCE OF WORK

.01 DATE = Thu Jan 25 15:42:14 2007 LE NAME = Cityprojectstyp2072061d07206stgshts.dg .01 SCALE = 100.00000 / IN. SFR MOME = company