# **GENERAL NOTES**

- THE SUGGESTED SEQUENCE OF CONSTRUCTION SHOWN IS INTENDED TO ALLOW FOR THE ORDERLY CONSTRUCTION OF THE PROPOSED IMPROVEMENTS WHILE MAINTAINING AIRCRAFT ACCESS AT ALL TIMES. THE PHASING SHOWN IS A SUGGESTED SEQUENCE OF CONSTRUCTION ONLY. THIS SEQUENCE MAY BE MODIFIED WITH PRIOR APPROVAL HOWEVER, ALTERNATE STAGING PLANS MUST MAINTAIN AIRPORT OPERATIONS TO THE SATISFACTION OF THE AIRPORT MANAGER AND RESIDENT ENGINEER AND BE APPROVED BY THE DIVISION OF AERONAUTICS AND FEDERAL AVIATION
- 2. ALL OPERATIONS SHALL BE IN CONFORMANCE WITH AC 150/5370-2E SAFETY DURING CONSTRUCTION. (LATEST EDITION).
- CONTRACTOR'S EQUIPMENT SHALL BE STORED IN THE EQUIPMENT AND MATERIAL STORAGE AREA WHEN CONSTRUCTION IS NOT IN PROGRESS.
- 4. THE AIRPORT MANAGER IN CONSULTATION WITH THE RESIDENT ENGINEER SHALL HAVE FINAL SAY IN THE APPROVAL OF THE CONSTRUCTION OPERATING SEQUENCE AS IT RELATES TO PEDESTRIAN, VEHICULAR AND
- 5. ALL EXISTING PAVEMENTS, DRIVES OR ANY OTHER AREAS USED AS A HAUL ROAD OR STORAGE AREA BY THE CONTRACTOR SHALL BE RESTORED IN KIND TO THEIR PRE-CONSTRUCTION CONDITION OR TO THE SATISFACTION OF THE RESIDENT ENGINEER AND AIRPORT MANAGER. THE COST OF MAINTAINING, REPAIRING OR CONSTRUCTING THESE PAVEMENTS AND AREAS SHALL BE INCIDENTAL TO THE CONTRACT. EXISTING AREAS OUTSIDE THE SHALL BE INCIDENTAL TO THE CONTRACT. EXISTING AREAS OUTSIDE THE
  PROJECT LIMITS WHICH ARE DISTURBED BY THE CONTRACTOR'S OPERATIONS
  SHALL BE RESTORED BY HIM AT HIS EXPENSE TO THE SATISFACTION OF
  THE RESIDENT ENGINEER AND THE AIRPORT MANAGER.
- 6. THE CONTRACTOR SHALL KEEP ALL TRUCKS, EQUIPMENT AND MATERIALS OFF OF THE EXISTING TAXIWAYS, APRONS AND RUNWAYS OUTSIDE OF THE PROJECT LIMITS EXCEPT AS SHOWN OR WITH THE PRIOR PERMISSION OF
- WORK PERFORMED BY THE CONTRACTOR OUTSIDE OF DAYLIGHT HOURS SHALL BE DONE UNDER SUFFICIENT ARTIFICIAL LIGHTING TO ALLOW FOR PROPER CONSTRUCTION METHODS AND INSPECTIONS. LIGHT SHALL CONSIST PROPER CONSTRUCTION METHOUS AND INSPECTIONS. LIGHT SHALL CONSIST OF MOVABLE POLE MOUNTED FLOODLIGHTS AND/OR SPOTLIGHTS OF SUFFICIENT NUMBER TO ILLUMINATE THE WORK AREA. VEHICLE HEADLIGHTS WILL BE ALLOWED ONLY IN ADDITION TO OTHER LIGHTS MENTIONED ABOVE. LIGHTING SHALL BE AS APPROVED BY THE ENGINEER AND SHALL NOT BE USED IF THEY AFFECT FLIGHT SAFETY.
- 8. THE CONTRACTOR WILL BE REQUIRED TO HAVE A SWEEPER ON SITE AT ALL TIMES. WHEN PAVEMENTS ARE UTILIZED AS HAUL ROADS BY THE CONTRACTOR, MATERIAL TRACKED ON TO THE PAVEMENT SHALL BE CONTINUALLY REMOVED WITH SAID SWEEPER. THIS SWEEPING SHALL PAID FOR SEPERATELY BUT SHALL BE CONSIDERED INCIDENTAL TO THE
- MATERIALS REMOVED FROM THE PROJECT SHALL BE SATISFACTORILY DISPOSED OF OFF AIRPORT PROPERTY, UNLESS NOTED OTHERWISE.
- 10. PAYMENT FOR TRAFFIC CONTROL INCLUDING, BUT NOT LIMITED TO BARRICADES, SIGNING, RUNWAY CLOSED MARKERS, AIR OPERATIONS AREA (A.O.A.) LATHE AND RIBBON, ETC. SHALL NOT BE PAID SEPARATELY, BUT SHALL BE CONSIDERED INCIDENTAL TO THE CONTRACT. BARRICADES AT 10—FOOT CENTERS SHALL BE PLACED AT THE LOCATIONS SHOWN ON THE PLANS OF AS DISCOGNED THE ENCORPER PLANSIFIED. PLANS OR AS DIRECTED BY THE ENGINEER. BARRICADES SHALL BE WEIGHTED TO PREVENT BLOWING OVER BARRICADES SHALL HAVE A FLASHING YELLOW LIGHT AND CONFORM TO IDOT STANDARD 702001, TYPE II. BARRICADE INSTALLATION WILL BE REQUIRED PRIOR TO ACCESS TO THE A.O.A. BY CONTRACTOR'S WORKERS, EQUIPMENT OR MATERIAL
- 11. THE CONTRACTOR SHALL CONTACT THE AIRPORT MANAGER THROUGH THE RESIDENT ENGINEER (5) WORKING DAYS IN ADVANCE OF THE START OF CONSTRUCTION SO THAT THE APPROPRIATE NOTAMS MAY BE ISSUED.
- 12. THE CONTRACTOR SHALL BE RESPONSIBLE FOR KEEPING ALL CONSTRUCTION ACCESS GATES CLOSED DURING NON WORKING HOURS. THE CONTRACTOR SHALL PROVIDE A SIGN AT THE ACCESS GATE SAYING "AUTHORIZED PERSONNEL ONLY". THE CONTRACTOR SHALL CLOSE AND LOCK THE ACCESS GATE UPON LEAVING THE SITE. THROUGHOUT THE DURATION OF THE CONTRACT, ANY DAMAGES TO THE ACCESS ROAD, ACCESS GATE OR FENCING ADJACENT TO THE PROJECT SHALL BE REPAIRED BY THE CONTRACTOR TO THE SATISFACTION OF THE RESIDENT ENGINEER. ALL COSTS RELATING TO CONTRACTOR'S ACCESS AND SECURITY SHALL BE THE RESPONSIBILITY OF THE CONTRACTOR'S ACCESS AND SECURITY SHALL BE THE RESPONSIBILITY OF
- 13. CONTRACTOR WILL BE REQUIRED TO PUT AIRPORT FLAGS AND HAVE BEACON LIGHTS ON ALL EQUIPMENT AT ALL TIMES DURING CONSTRUCTION. SEE FLAG DETAIL, THIS SHEET.
- 14. IN THE CASE OF AN EMERGENCY, CONTRACTOR SHALL NOTIFY AIRPORT MANAGER AND THE ENGINEER IMMEDIATELY.
- 15. DURING ADVERSE WEATHER, THE CONTRACTOR SHALL MAKE PROVISIONS FOR ACCESS TO THE WORK AT NO ADDITIONAL COST TO THE CONTRACT. NO EXTENSION OF CONTRACT TIME WILL BE CONSIDERED FOR DELAYS DUE TO LACK OF ADEQUATE ACCESS TO THE WORK.
- 16. NO PERSONAL VEHICLES WILL BE ALLOWED BEYOND THE CONTRACTOR'S STAGING AREA



CONSTRUCTION EQUIPMENT AND TRUCK SIGNAL FLAG

ORANGE/WHITE

## CONTRACTOR CROSSING RUNWAY TAXIWAY AIR OPERATIONS AREA (Á.O.A.)

- 18. ANYTIME THE CONTRACTOR IS REQUIRED TO UTILIZE OR CROSS ACTIVE AIRFIELD PAVEMENTS FOR ACCESS TO AND FROM THE WORK ZONE, A FULL TIME CROSSING GUARD IN RADIO CONTACT WITH UNICOM FREQUENCY 123.0 MHZ SHALL BE FURNISHED BY THE CONTRACTOR FOR MOVEMENTS OF VEHICLES OR EQUIPMENT TO AND FROM THE WORK ZONE. THE RADIO OPERATOR SHALL BE FAMILIAR WITH AIRPORT GROUND CONTROL PROCEDURES AND DEMONSTRATE KNOWLEDGE OF SAME TO THE AIRPORT. THE AIRPORT RESERVES THE RIGHT TO APPROVE THE CROSSING GUARDS. THE CONTRACTOR SHALL PROVIDE THEIR OWN RADIOS. THIS COST SHALL BE CONSIDERED INCIDENTAL TO THE CONTRACT, THE CONTRACTOR SHALL BE RESPONSIBLE FOR PAYMENT OF MUNICIPAL FINES (\$500 PER OCCURENCE) DUE TO AIRFIELD INCURSIONS BY HIS EMPLOYEES, SUBCONTRACTORS, SUPPLIERS, CONSULTANTS AND/OR AGENTS.
- 19. ANY PAVEMENT DAMAGED BY CONTRACTOR'S OPERATIONS SHALL BE REPAIRED IMMEDIATELY BY HIM TO THE SATISFACTION OF THE RESIDENT ENGINEER AND AIRPORT MANAGER AT NO ADDITIONAL COST TO THE OWNER. PAVEMENT SHALL BE CONTINUALLY SWEPT TO PROVIDE DEBRIS FREE SURFACE DURING ALL HAUL ROAD OPERATIONS. THIS COST SHALL NOT BE PAID SEPERATELY BUT SHALL BE CONSIDERED INCIDENTAL TO THE CONTRACT.
- 20. WORK WITHIN THE A.O.A. SHALL BE EXPEDITED. ANY DROP OFF SHALL BE ADEQUATELY LIGHTED, SIGNED AND BARRICADED. NO MATERIAL SHALL BE STOCKPILED WITHIN THE A.O.A. SHOULD IT BE NECESSARY FOR THE CONTRACTOR TO TEMPORARILY RELOCATE EQUIPMENT TO ALLOW AIRCRAFT TO PASS, THEY SHALL DO SO AT NO EXTRA COST TO THE PROJECT. THE CONTRACTOR SHALL NOTIFY THE RESIDENT ENGINEER AND AIRPORT MANAGER TWO (2) WORKING DAYS IN ADVANCE OF ANY PLANNED CONSTRUCTION WITHIN THESE LIMITS


### LIMITATIONS ON CONSTRUCTION WITHIN AIR OPERATIONS AREA (A.O.A.)

#### 21. RUNWAYS:

ON ANY DAY WHEN CONSTRUCTION IS WITHIN 200' OF THE CENTERLINE OF THE RUNWAY, THE RUNWAY SHALL BE CLOSED. THE CONTRACTOR SHALL NOTIFY THE RESIDENT ENGINEER AND AIRPORT MANAGER TWO (2) WORKING DAYS IN ADVANCE OF ANY PLANNED CONSTRUCTION WITHIN THESE LIMITS, WORK SHALL BE EXPEDITED IN THESE AREAS. AT LEAST ONE OF THE RUNWAYS SHALL REMAIN IN OPERATION AT ALL TIMES UNLESS OTHERWISE NOTED ON THE SEQUENCE PLAN. IF NECCESSARY STEEL PLATES SHALL BE FURNISHED AND INSTALLED BY THE CONTRACTOR TO COVER ANY OPEN TRENCHES OR EXCAVATION WITHIN THE A.O.A., ADJACENT TO THE RUNWAY. IF DURING RUNWAY CLOSURE AN EMERGENCY IS DECLARED. THE CONTRACTOR SHALL IMMEDIATELY CLEAR THE RUNWAY OF ALL VEHICLES, MEN AND EQUIPMENT.

#### 22. TAXIWAYS:

ON ANY DAY WHEN CONSTRUCTION IS WITHIN 65' OF THE CENTERLINE OF THE TAXIWAY, THE TAXIWAY SHALL BE CLOSED. THE CONTRACTOR SHALL NOTIFY THE RESIDENT ENGINEER AND AIRPORT MANAGER TWO (2) WORKING DAYS IN ADVANCE OF ANY PLANNED CONSTRUCTION WITHIN THESE LIMITS. WORK SHALL BE EXPEDITED IN THESE AREAS. IF NECCESSARY STEEL PLATES SHALL BE FURNISHED AND INSTALLED BY THE CONTRACTOR TO COVER ANY OPEN TRENCHES OR EXCAVATION WITHIN THE TAXIWAY OBJECT FREE AREA, ADJACENT TO THE TAXIWAY




OFF PAVEMENT CLOSED RUNWAY MARKER DETAIL

NO SCALE

ON PAVEMENT CLOSED RUNWAY MARKER DETAIL NO SCALE

# NOTES

- 1, CLOSED RUNWAY MARKERS SHALL BE YELLOW.
- 2. MARKERS SHALL BE MATERIAL APPROVED BY THE ENGINEER.
- 3. CONTRACTOR SHALL MAINTAIN AND RELOCATE MARKERS AS SHOWN ON THE PLANS OR AS NEEDED TO
- 4. MARKERS ON PAVEMENT SHALL BE PLACED OVER EXISTING RUNWAY NUMERALS AS SHOWN.
- 5. COST OF FURNISHING, INSTALLING, MAINTAINING AND REMOVING MARKERS SHALL BE CONSIDERED INCIDENTAL
- 6. DURING VARIOUS PHASES OF WORK, IT WILL BE NECESSARY TO CLOSE RUNWAYS TO AIR TRAFFIC ON A TEMPORARY BASIS AS COORDINATED WITH THE AIRPORT AND RESIDENT ENGINEER. THE CONTRACTOR SHALL MARK THE RUNWAYS TO BE CLOSED BY PLACING A YELLOW CROSS AT THE LOCATION AND DIMENSIONS DETAILED ON THIS SHEET. THE CROSSES ARE SHOWN ON THE RESPECTIVE RUNWAYS ACCORDING TO THE VARIOUS PHASES OF WORK AS DELINEATED IN THE SUGGESTED SEQUENCE OF CONSTRUCTION.



# PHASE 1

- RUNWAY 4/22 PAVEMENT PATCHING AND PFC OUTSIDE A.O.A. OF RUNWAY 16/34 (BASE BID)
- · TAXIWAY B PAVEMENT PATCHING, MILLING AND OVERLAY OUTSIDE A.O.A. OF RUNWAY 16/34 (ADDITIVE ALTERNATE #1).

## PHASE 2 - 48 HOUR EXPEDITED WORK AREA

- RUNWAY 4/22 AND RUNWAY 16/34 INTERSECTION PAVEMENT PATCHING AND AND PFC (BASE BID).
- TAXIWAY B PAVEMENT PATCHING, MILLING AND OVERLAY INSIDE A.O.A. OF RUNWAY 16/34 (ADDITIVE ALTERNATE #1).

MAXIMUM ANTICIPATED HEIGHT OF CONSTRUCTION EQUIPMENT: 20'

DESIGN APPROACH CATEGORY: D DESIGN AIRCRAFT GROUP: II

POINT	DESCRIPTION	LATITUDE	LONGITUDE	ELEVATION
Α	RWY 4/22 CENTERLINE AT RWY 16/34 A.O.A.	41'04'26.75"	87*50'46.33"	621,40
В	RWY 4/22 CENTERLINE AT RWY 16/34 A.O.A.	41'04'30.44"	87'50'42.48"	621.20
С	TXY B CENTERLINE AT RWY 16/34 A.O.A.	41'04'32.67"	87'50'49.01"	618.20

CONTRACTOR SHALL PLAN AND PERFORM HIS WORK SO AS NOT TO INTERFERE OR HINDER THE PROGRESS. WORK OR HAUL ROAD ACCESS OF OTHER CONTRACTORS (SEE SPECIAL PROVISIONS SECTION 30-05), THE PRIME CONTRACTOR WILL BE RESPONSIBLE TO COORDINATE CONSTRUCTION ACTIVITIES AND ACCESS BETWEEN ALL ON—SITE CONTRACTORS SUBCONTRACTORS. IT IS ANTICIPATED THE FOLLOWING PROJECTS MAY BE LINDER CONSTRUCTION CONCURRENTLY WITH THIS PROJECT:

. CONSTRUCT SOUTHEAST QUADRANT FIRE PROTECTION

# LEGEND

PHASE 2 WORK AREA

PHASE 1 WORK AREA

LIMITS OF ADDITIVE ALTERNATE #1

PHASE 1 BARRICADES W/ FLASHING YELLOW LIGHTS

PHASE 2 BARRICADES W/ FLASHING YELLOW LIGHTS CONTRACTOR'S ACCESS/HAUL ROAD

AIR OPERATIONS AREA (AOA) CROSSING GUARD LOCATIONS



RUNWAY CLOSED MARKER

PHASE 1 AIRCRAFT MOVEMENT OPERATIONS



INSTRUMENT LANDING SYSTEM (ILS) CRITICAL AREAS

# SEQUENCING NOTES

- PAVEMENT PATCHING WITHIN PHASE LIMITS CAN BE COMPLETED DURING DAYTIME ONLY (BETWEEN THE HOURS OF 7 A.M. AND 5 P.M.) CLOSURES OF RUNWAY 4/22 WITH THE RUNWAY BEING OPENED AT THE END OF EACH WORKING
- 2. WORK WITHIN PHASE 2 SHALL BE EXPEDITED. A MAXIMUM OF 48 HOURS OF CLOSURE TIME WILL BE ALLOWED ON RUNWAY 16/34 TO COMPLETE PHASE 2. THE CONTRACTOR SHALL PROVIDE THE AIRPORT AND RESIDENT ENGINEER WITH SEVEN (7) DAYS OF ADVANCE NOTICE PRIOR TO BEGINNING PHASE 2.

AT FULL SCALE (34X22). TION . SI SI GREATER KANKAKEE AIRP KANKAKEE, ILLINOIS C III SA ZJ ÖШ N E OF Sign QUENC: 150/ CAT CAL DRAWN BY JRO CHECKED BY CAL APPROVED BY: DIP DATE: 01/26/07 06075-03 IL. PROJECT: IKK-3660 A.I.P. PROJECT: 3-17-0057-B12 SHEET 3 OF 14 SHEETS

tb.dwg

rwy-base.dwg

REVISIONS

BY

THIS BAR IS FOUAL TO 2

DATE