

PROJECT CONSTRUCTION STAGE II TRAFFIC MAINTENANCE:

ORCHARD ROAD - TRAFFIC SHALL BE MAINTAINED ON THE EXISTING ORCHARD ROAD PAVEMENT WITH ONE LANE OF TRAFFIC IN EACH DIRECTION. SOUTHBOUND LEFT TURN LANES SHALL BE PROVIDED AT AUGUST ROAD, UNITED DRIVE AND JERICHO ROAD. TRAFFIC CONTROL SHALL BE INSTALLED AS

SIDE STREETS - TRAFFIC SHALL BE MAINTAINED ON THE EXISTING SIDE STREET PAVEMENT.

THE FOLLOWING WORK ITEMS ARE TO BE COMPLETED DURING STAGE II:

- TRAFFIC CONTROL ITEMS, TEMPORARY PAVEMENT MARKING AND OTHER TRAFFIC CONTROL DEVICES SHALL BE INSTALLED THROUGHOUT THE CONSTRUCTION AREA PRIOR TO WORK COMMENCING.
   STORMWATER MANAGEMENT BASINS SHALL BE EXCAVATED AND LANDSCAPED.
   GRADING AND EMBANKMENT CONSTRUCTION SHALL BE COMPLETED FOR THE SOUTHBOUND LANES.

- 4 CELL BOX CULVERT SHALL BE CONSTRUCTED UP TO THE PROPOSED STAGING LINE AS SHOWN IN THE PLANS.

  CONSTRUCT STORM SEWER LATERALS AND TRUNK LINE SEWER FOR SOUTHBOUND LANES.

  CONSTRUCT SOUTHBOUND PAVEMENT LANES AND OUTSIDE CURB AND GUTTER.

  CONSTRUCT PATH ALONG WEST SIDE OF SOUTHBOUND LANES.

  INSTALL PERMANENT TRAFFIC SIGNALS AND STREET LIGHTING FOUNDATIONS ALONG SOUTHBOUND

- COMPLETE FINAL RESTORATION OF WEST EMBANKMENT SLOPES

ALL TEMPORARY PAVEMENT MARKING, ON FINAL PAVEMENT SURFACES, SHALL BE PAVEMENT MARKING TAPE, TYPE III UNLESS NOTED OTHERWISE

SEE STAGE IV TYPICAL SECTIONS AND NOTES FOR ADDITIONAL MAINTENANCE OF TRAFFIC NOTES.

## **LEGEND**

- 1 EXISTING PAVEMENT
- (2) TEMPORARY PAVEMENT, 10" WITH SUB-BASE GRANULAR MATERIAL, TYPE B, 4" (INCEDENTAL TO TEMPORARY PAVEMENT)
- (3) PROPOSED PAVEMENT
- (4) TEMPORARY PAVEMENT MARKING

**rjn**group Excellence through Ownership 200 West Front Street Wheaton, II 60187

REVISED CHECKED REVISED 12/20/2010 REVISED

KANE COUNTY **DIVISION OF TRANSPORTATION** ORCHARD ROAD RECONSTRUCTION

MAINTENANCE OF TRAFFIC TYPICAL SECTIONS AND NOTES STAGE II SCALE: 1" = 50' SHEET NO. 6 OF 26 SHEETS STA.

TO STA.

SECTION COUNTY 99-00232-01-WR KANE CONTRACT NO. 63541