

MORGAN STREET BRIDGE RECONSTRUCTION		2011											
WORK ACTIVITY DESCRIPTION		JANUARY	FEBRUARY	MARCH	APRIL	MAY	JUNE	JULY	AUGUST	SEPTEMBER	OCTOBER	NOVEMBER	DECEMBER
PROJECT START-UP ACTIVITY													
ISSUE NOTICE TO PROCEED JUNE 13, 2011 (4-29-2011 LETTING)													
MOBILIZATION													
INSTALL & MAINTAIN EROSION CONTROL													
SET-UP & MAINTAIN DETOUR													
MORGAN STREET - STRUCTURE CONSTRUCTION													
	INSTALL PROTECTIVE SHIELD SYSTEM												
NOTE 1	REMOVE EXISTING SUPERSTRUCTURE												
NOTE 1	REMOVE EXISTING ABUTMENTS												
NOTE 1	REMOVE EXISTING BRIDGE PIERS (LEAVING 4 FOR CONSTRUCTION)												
	INSTALL COFFERDAM (WEST PIER LOCATION)												
	EARTHWORK & BRIDGE CONE GRADING (INCLUDING EXCAVATION FOR GABION BASKETS)												
NOTE 1	CONSTRUCT GABION BASKETS, AGGREGATE COLUMNS, AND MSE WALL (WEST APPROACH)												
	CONSTRUCT EAST AND WEST PIER & ABUTMENT SUB-STRUCTURE ELEMENTS												
	ERECT TIE-GIRDERS FOR APPROACH & RIVER SPANS												
	INSTALL FLOOR BEAMS & LOWER LATERAL BRACING												
	CONSTRUCT TEMPORARY SUPPORT TOWERS FOR ARCH RIB ERECTION												
	ERECT ARCH RIBS (RIVER SPAN)												
	INSTALL UPPER LATERAL BRACING ON ARCH RIBS												
	INSTALL PROPOSED HANGERS FROM ARCH RIBS												
	DEMO REMAINING PIERS (4 EXISTING PIERS)												
	REMOVE TEMPORARY SUPPORT TOWERS FOR ARCH RIBS												
	FORM DECK & INSTALL REINFORCEMENT												
	POUR CONCRETE DECK (APPROACH SPANS)												
	POUR CONCRETE DECK (RIVER SPAN)												
	FORM BARRIER WALL & INSTALL REINFORCEMENT												
	INSTALL HANDRAIL & LIGHTING FIXTURES												
MORGAN STREET - ROADWAY CONSTRUCTION (WEST SIDE ROCK RIVER)													
MAIN STREET TO WEST ABUTMENT													
	REMOVE EXISTING PAVEMENT, CC&G, SIDEWALK, DRAINAGE STRUCTURES, RETAINING WALLS AND OTHER MISC. ITEMS												
	COMPLETE SANITARY SEWER ADJUSTMENTS												
NOTE 2	CONSTRUCT WATERMAIN RELOCATION												
	INSTALL PROPOSED DRAINAGE SYSTEM (RIVER OUTLET TO MAIN STREET)												
	EARTH EXCAVATION AND GRADING FOR BRIDGE CONE EMBANKMENT (INCORPORATING STOCKPILED MATERIAL)												
	CONSTRUCT PROPOSED SUBBASE GRANULAR MATERIAL FOR PAVEMENT												
	CONSTRUCT PROPOSED CURB & CUTTER (WEST ABUTMENT TO MAIN STREET)												
	CONSTRUCT BRIDGE APPROACH PAVEMENT												
	CONSTRUCT PROPOSED CONCRETE MAINLINE PAVEMENT												
	CONSTRUCT PROPOSED DRIVEWAY AND ENTRANCE PAVEMENT												
	GRADING & SUBBASE PREPARATION FOR SIDEWALK AND MULTI-USE PATH												
	CONSTRUCT SIDEWALK AND MULTI-USE PATH PAVEMENT												
	CONSTRUCT CONCRETE RETAINING WALL ON SE BRIDGE BARRIER WALL TERMINAL												
	FINAL TOPSOIL GRADING & LANDSCAPING												
	PAVEMENT MARKING AND REFLECTOR INSTALLATION												
	PROPOSED SIGNAGE INSTALLATION												
	INSTALL PROPOSED LIGHTING AND ELECTRICAL SERVICE												
COLLEGE AVENUE - ROADWAY CONSTRUCTION (EAST SIDE ROCK RIVER)													
EAST ABUTMENT TO THIRD STREET													
	PRE-STAGE CONSTRUCTION												
	REMOVE EXISTING PAVEMENT, CC&G, SIDEWALK, AND DRAINAGE (EAST ABUTMENT TO THIRD STREET)												
	EARTH EXCAVATION AND TRANSPORT EXCESS MATERIAL TO WEST SIDE (EAST ABUTMENT TO SEMINARY)												
NOTE 1	COMPLETE SANITARY SEWER RELOCATION (EAST ABUTMENT)												
	CONSTRUCT TEMPORARY HAUL ROAD ALONG EAST BANK OF ROCK RIVER												
	INSTALL PROPOSED DRAINAGE SYSTEM (RIVER OUTLET TO THIRD STREET)												
	EARTHWORK & BRIDGE CONE GRADING												
	STAGE 1 CONSTRUCTION												
NOTE 2	COMPLETE WATER MAIN RELOCATION												
	CONSTRUCT PROPOSED SUBBASE GRANULAR MATERIAL FOR PAVEMENT												
	CONSTRUCT PROPOSED CURB & CUTTER (EAST ABUTMENT TO THIRD STREET)												
	CONSTRUCT BRIDGE APPROACH PAVEMENT												
	CONSTRUCT CONCRETE RETAINING WALL ON SE BRIDGE BARRIER WALL TERMINAL												
	CONSTRUCT PROPOSED CONCRETE MAINLINE PAVEMENT												
	CONSTRUCT PROPOSED DRIVEWAY AND ENTRANCE PAVEMENT												
	COLLEGE AVENUE - ROADWAY CONSTRUCTION (EAST SIDE ROCK RIVER)												
	THIRD STREET TO KISHWAUKEE STREET												
	STAGE 1-3 CONSTRUCTION												
	INSTALL AND MAINTAIN TEMPORARY TRAFFIC CONTROL												
	REMOVE EXISTING PAVEMENT, CC&G, SIDEWALK, DRAINAGE STRUCTURES (THIRD STREET TO KISHWAUKEE STREET)												
	COMPLETE WATER MAIN RELOCATION												
	INSTALL DRAINAGE STRUCTURES AND LATERAL STORM SEWERS												
	CONSTRUCT PROPOSED SUBBASE GRANULAR MATERIAL FOR PAVEMENT												
	CONSTRUCT PROPOSED CURB & CUTTER												
	CONSTRUCT PROPOSED CONCRETE MAINLINE PAVEMENT												
	CONSTRUCT PROPOSED DRIVEWAY AND ENTRANCE PAVEMENT												
	STAGE 4 CONSTRUCTION												
	GRADING & SUBBASE PREPARATION FOR SIDEWALK AND MULTI-USE PATH												
	CONSTRUCT SIDEWALK AND MULTI-USE PATH PAVEMENT												
	FINAL TOPSOIL GRADING & LANDSCAPING												
	PAVEMENT MARKING AND REFLECTOR INSTALLATION												
	PROPOSED SIGNAGE INSTALLATION												
	INSTALL PROPOSED LIGHTING AND ELECTRICAL SERVICE												

- NOTES: 1. WORK ITEMS ASSOCIATED WITH THE REMOVAL AND CONSTRUCTION OF THE EAST PIER AND ABUTMENT OVER THE ILLINOIS RAILWAY IS CONTINGENT UPON THE COMPLETION OF THE PROPOSED ROCKFORD JUNCTION RAIL CONSOLIDATION PROJECT.
 2. WORK ITEMS ASSOCIATED WITH THE RECONSTRUCTION OF THE WATERMAIN MUST BE COMPLETED PRIOR TO THE REMOVAL/DEMO OF THE EXISTING STRUCTURE.

EASTER WEEKEND
3:00 P.M. 04/23/11 TO
MIDNIGHT 04/24/11

MEMORIAL DAY WEEKEND
3:00 P.M. 05/27/11 TO
MIDNIGHT 05/30/11

INDEPENDENCE DAY
3:00 P.M. 07/01/11 TO
MIDNIGHT 07/04/11

LABOR DAY WEEKEND
3:00 P.M. 09/02/11 TO
MIDNIGHT 09/05/11

THANKSGIVING WEEKEND
3:00 P.M. 11/23/11 TO
MIDNIGHT 11/27/11

MAY 1, 2011 TO NOVEMBER 27, 2013
TEMPORARY DETOUR (IL RTE 2 - SEMINARY STREET)

OCTOBER 1, 2011
MAINTAIN EXISTING BRIDGE SPAN OVER ILLINOIS
RAILWAY & MAINTAIN RAIL TRAFFIC OPERATIONS
UNTIL COMPLETION OF THE ROCKFORD JUNCTION
RAIL CONSOLIDATION PROJECT

INTERIM COMPLETION DATE: NOVEMBER 23, 2011
ROUNDBOUT INTERSECTION & ROADWAY FROM SEMINARY TO KISHWAUKEE
(TRAFFIC OPEN FROM SEMINARY STREET TO KISHWAUKEE STREET)

CHRISTMAS HOLIDAY
3:00 P.M. 12/23/11 TO
MIDNIGHT 12/25/11



USER NAME = Steve Prange
DESIGNED - SJP / MNB
DRAWN - ERD
CHECKED - SJP
DATE - 02/04/2011

REVISED -
REVISED -
REVISED -
REVISED -

**CITY OF ROCKFORD
MORGAN STREET BRIDGE**

2011 CONSTRUCTION SCHEDULE

SCALE: SHEET NO. 1 OF 3 SHEETS STA. TO STA.

F.A. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
5077	99-00493-00-BR	WINNEBAGO	253	4
CONTRACT NO. 85529			FED. ROAD DIST. NO. 2 ILLINOIS FED. AID PROJECT BRM-509965	

L:\PROJECTS\0826892-0-00-CADD-Sheets\A_SCHD-01.dwg