

MORGAN STREET BRIDGE RECONSTRUCTION	2012											
	JANUARY	FEBRUARY	MARCH	APRIL	MAY	JUNE	JULY	AUGUST	SEPTEMBER	OCTOBER	NOVEMBER	DECEMBER
WORK ACTIVITY DESCRIPTION												
PROJECT START-UP ACTIVITY												
ISSUE NOTICE TO PROCEED JUNE 13, 2011 (4-29-2011 LETTING)												
MOBILIZATION												
INSTALL & MAINTAIN EROSION CONTROL												
SET-UP & MAINTAIN DETOUR												
MORGAN STREET - STRUCTURE CONSTRUCTION												
INSTALL PROTECTIVE SHIELD SYSTEM												
REMOVE EXISTING SUPERSTRUCTURE												
REMOVE EXISTING ABUTMENTS												
REMOVE EXISTING BRIDGE PIERS (LEAVING 4 FOR CONSTRUCTION)												
INSTALL COFFERDAM (WEST PIER LOCATION)												
EARTHWORK & BRIDGE CONE GRADING												
CONSTRUCT MSE WALL (WEST APPROACH)												
CONSTRUCT EAST AND WEST PIER & ABUTMENT SUB-STRUCTURE ELEMENTS												
ERECT TIE-GIRDERS FOR APPROACH & RIVER SPANS												
INSTALL FLOOR BEAMS & LOWER LATERAL BRACING												
CONSTRUCT TEMPORARY SUPPORT TOWERS FOR ARCH RIB ERECTION												
ERECT ARCH RIBS (RIVER SPAN)												
INSTALL UPPER LATERAL BRACING ON ARCH RIBS												
INSTALL PROPOSED HANGERS FROM ARCH RIBS												
DEMO REMAINING PIERS (4 EXISTING PIERS)												
REMOVE TEMPORARY SUPPORT TOWERS FOR ARCH RIBS												
FORM DECK & INSTALL REINFORCEMENT												
POUR CONCRETE DECK (APPROACH SPANS)												
POUR CONCRETE DECK (RIVER SPAN)												
FORM BARRIER WALL & INSTALL REINFORCEMENT												
INSTALL HANDRAIL & LIGHTING FIXTURES												
MORGAN STREET - ROADWAY CONSTRUCTION (WEST SIDE ROCK RIVER)												
MAIN STREET TO WEST ABUTMENT												
REMOVE EXISTING PAVEMENT, CC&G, SIDEWALK, DRAINAGE STRUCTURES, RETAINING WALLS AND OTHER MISC. ITEMS												
COMPLETE SANITARY SEWER ADJUSTMENTS												
CONSTRUCT WATERMAIN RELOCATION												
INSTALL PROPOSED DRAINAGE SYSTEM (RIVER OUTLET TO MAIN STREET)												
EARTH EXCAVATION AND GRADING FOR BRIDGE CONE EMBANKMENT (INCORPORATING STOCKPILED MATERIAL)												
CONSTRUCT PROPOSED SUBBASE GRANULAR MATERIAL FOR PAVEMENT												
CONSTRUCT PROPOSED CURB & GUTTER (EAST ABUTMENT TO THIRD STREET)												
CONSTRUCT BRIDGE APPROACH PAVEMENT												
CONSTRUCT PROPOSED CONCRETE MAINLINE PAVEMENT												
CONSTRUCT PROPOSED DRIVEWAY AND ENTRANCE PAVEMENT												
GRADING & SUBBASE PREPARATION FOR SIDEWALK AND MULTI-USE PATH												
CONSTRUCT SIDEWALK AND MULTI-USE PATH PAVEMENT												
CONSTRUCT CONCRETE RETAINING WALL ON SE BRIDGE BARRIER WALL TERMINAL												
FINAL TOPSOIL GRADING & LANDSCAPING												
PAVEMENT MARKING AND REFLECTOR INSTALLATION												
PROPOSED SIGNAGE INSTALLATION												
INSTALL PROPOSED LIGHTING AND ELECTRICAL SERVICE												
COLLEGE AVENUE - ROADWAY CONSTRUCTION (EAST SIDE ROCK RIVER)												
EAST ABUTMENT TO THIRD STREET												
PRE-STAGE CONSTRUCTION												
REMOVE EXISTING PAVEMENT, CC&G, SIDEWALK, AND DRAINAGE (EAST ABUTMENT TO THIRD STREET)												
EARTH EXCAVATION AND TRANSPORT EXCESS MATERIAL TO WEST SIDE (EAST ABUTMENT TO SEMINARY)												
COMPLETE SANITARY SEWER RELOCATION (EAST ABUTMENT)												
CONSTRUCT TEMPORARY HAUL ROAD ALONG EAST BANK OF ROCK RIVER												
INSTALL PROPOSED DRAINAGE SYSTEM (RIVER OUTLET TO THIRD STREET)												
EARTHWORK & BRIDGE CONE GRADING												
STAGE 1 CONSTRUCTION												
COMPLETE WATER MAIN RELOCATION												
CONSTRUCT PROPOSED SUBBASE GRANULAR MATERIAL FOR PAVEMENT												
CONSTRUCT PROPOSED CURB & GUTTER (EAST ABUTMENT TO THIRD STREET)												
CONSTRUCT BRIDGE APPROACH PAVEMENT												
CONSTRUCT PROPOSED CONCRETE MAINLINE PAVEMENT												
CONSTRUCT PROPOSED DRIVEWAY AND ENTRANCE PAVEMENT												
COLLEGE AVENUE - ROADWAY CONSTRUCTION (EAST SIDE ROCK RIVER)												
THIRD STREET TO KISHWAUKEE STREET												
STAGE 1-3 CONSTRUCTION												
INSTALL AND MAINTAIN TEMPORARY TRAFFIC CONTROL												
REMOVE EXISTING PAVEMENT, CC&G, SIDEWALK, DRAINAGE STRUCTURES (THIRD STREET TO KISHWAUKEE STREET)												
COMPLETE WATER MAIN RELOCATION												
INSTALL DRAINAGE STRUCTURES AND LATERAL STORM SEWERS												
CONSTRUCT PROPOSED SUBBASE GRANULAR MATERIAL FOR PAVEMENT												
CONSTRUCT PROPOSED CURB & GUTTER												
CONSTRUCT PROPOSED CONCRETE MAINLINE PAVEMENT												
CONSTRUCT PROPOSED DRIVEWAY AND ENTRANCE PAVEMENT												
STAGE 4 CONSTRUCTION												
GRADING & SUBBASE PREPARATION FOR SIDEWALK AND MULTI-USE PATH												
CONSTRUCT SIDEWALK AND MULTI-USE PATH PAVEMENT												
CONSTRUCT CONCRETE RETAINING WALL ON SE BRIDGE BARRIER WALL TERMINAL												
FINAL TOPSOIL GRADING & LANDSCAPING												
PAVEMENT MARKING AND REFLECTOR INSTALLATION												
PROPOSED SIGNAGE INSTALLATION												
INSTALL PROPOSED LIGHTING AND ELECTRICAL SERVICE												

NEW YEAR'S DAY
3:00 P.M. 12/30/11 TO
MIDNIGHT 01/01/12

EASTER WEEKEND
3:00 P.M. 04/06/12 TO
MIDNIGHT 04/08/12

MEMORIAL DAY WEEKEND
3:00 P.M. 05/25/12 TO
MIDNIGHT 05/28/12

LABOR DAY WEEKEND
3:00 P.M. 08/31/12 TO
MIDNIGHT 09/03/12

THANKSGIVING WEEKEND
3:00 P.M. 11/21/12 TO
MIDNIGHT 11/25/12

INDEPENDENCE DAY
3:00 P.M. 07/03/12 TO
MIDNIGHT 07/04/12

CHRISTMAS HOLIDAY
3:00 P.M. 12/21/12 TO
MIDNIGHT 12/25/12

LA:\RICK\FRD_0826082\0 - CAD - Sheets\B. SCHED.02.dgn



USER NAME = Steve Prange	DESIGNED - SJP / MNB	REVISED -
PLOT SCALE = 100.0000' / IN.	DRAWN - ERD	REVISED -
PLOT DATE = 02/04/11	CHECKED - SJP	REVISED -
	DATE - 02/04/2011	REVISED -

**CITY OF ROCKFORD
MORGAN STREET BRIDGE**

2012 CONSTRUCTION SCHEDULE

SCALE: SHEET NO. 2 OF 3 SHEETS STA. TO STA.

F.A. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
5077	99-00493-00-BR	WINNEBAGO	253	5
FED. ROAD DIST. NO. 2 [ILLINOIS] FED. AID PROJECT BRM-509965			CONTRACT NO. 85529	