

SUGGESTED CONSTRUCTION SEQUENCING (CONTINUED)

STAGE 2B

IL ROUTE 59

CONSTRUCTION

SEE STAGE 2A.

TRAFFIC

SEE STAGE 2A.

NEW YORK STREET / AURORA AVENUE

CONSTRUCTION

CONSTRUCT THE REMAINING PROPOSED PAVEMENT IN THE CENTER OF THE IL ROUTE 59 INTERSECTION.

TRAFFIC

PROVIDE TWO THROUGH LANES IN EACH DIRECTION AND A LEFT TURN LANE. TRAFFIC SHIFTS TO THE SOUTH SIDE AND UTILIZES PROPOSED AND TEMPORARY PAVEMENTS.

MEIJER ENTRANCE / WESTRIDGE COURT ENTRANCE (STA. 3926+36)

CONSTRUCTION

SEE STAGE 2A.

TRAFFIC

SEE STAGE 2A.

LIBERTY STREET / JEFFERSON AVENUE

CONSTRUCTION

SEE STAGE 2A.

TRAFFIC

SEE STAGE 2A.

MERIDIAN PARKWAY / GLACIER PARK AVENUE

CONSTRUCTION

CONSTRUCT THE REMAINING PROPOSED PAVEMENT IN THE CENTER OF THE IL ROUTE 59 INTERSECTION.

TRAFFIC

PROVIDE ONE THROUGH LANE IN EACH DIRECTION AND A LEFT TURN LANE. TRAFFIC SHIFTS TO THE SOUTH SIDE AND UTILIZES PROPOSED PAVEMENT ON MERIDIAN PARKWAY AND EXISTING/TEMPORARY PAVEMENT ON GLACIER PARK AVENUE.

NORTH AURORA ROAD

CONSTRUCTION

CONSTRUCT EASTBOUND PROPOSED PAVEMENT AND TEMPORARY PAVEMENT WITHIN THE PROPOSED MEDIAN EAST OF IL ROUTE 59.

TRAFFIC

PROVIDE ONE THROUGH LANE IN EACH DIRECTION. AT IL ROUTE 59 PROVIDE A LEFT AND RIGHT TURN LANE IN EACH DIRECTION. TRAFFIC UTILIZES PROPOSED PAVEMENT.

STAGE 3

IL ROUTE 59

CONSTRUCTION SOUTH OF STA. 3955+00

CONSTRUCT NORTHBOUND PROPOSED PAVEMENT.

CONSTRUCTION NORTH OF STA. 3955+00

CONSTRUCT PROPOSED PAVEMENT FOR LEFT TURN LANES AT NORTH AURORA ROAD AND IMPACT ATTENUATORS AT THE BNSF RAILROAD BRIDGE PIER.

TRAFFIC SOUTH OF STA. 3955+00

PROVIDE TWO THROUGH LANES IN EACH DIRECTION AND A TURN LANE AT ALL SIGNALIZED INTERSECTIONS ON IL ROUTE 59. NORTHBOUND TRAVEL LANES SHIFT TO THE WEST SIDE AND UTILIZE PROPOSED AND TEMPORARY PAVEMENTS. SOUTHBOUND LANES REMAIN IN THE STAGE 2 CONFIGURATION.

TRAFFIC NORTH OF STA. 3955+00

PROVIDE TWO THROUGH LANES IN EACH DIRECTION AND A LEFT TURN LANE AT NORTH AURORA ROAD. NORTHBOUND TRAVEL LANES SHIFTS TO THE EAST SIDE OF IL ROUTE 59 AND UTILIZE PROPOSED PAVEMENT. SOUTHBOUND LANES REMAIN IN THE STAGE 2 CONFIGURATION.

NEW YORK STREET / AURORA AVENUE

CONSTRUCTION

CONSTRUCT THE NORTHEAST QUADRANT OF THE IL ROUTE 59 INTERSECTION.

TRAFFIC

PROVIDE TWO THROUGH LANES IN EACH DIRECTION AND A LEFT TURN LANE. PROVIDE AN EASTBOUND RIGHT TURN LANE AT IL ROUTE 59.

MEIJER ENTRANCE / WESTRIDGE COURT ENTRANCE (STA. 3926+36)

CONSTRUCTION

NO CONSTRUCTION ACTIVITY.

TRAFFIC

PROVIDE ONE THROUGH LANE IN EACH DIRECTION AND A LEFT TURN LANE. TRAFFIC WEST OF IL ROUTE 59 UTILIZES PROPOSED PAVEMENT AND TRAFFIC EAST OF IL ROUTE 59 UTILIZES EXISTING PAVEMENT.

LIBERTY STREET / JEFFERSON AVENUE

CONSTRUCTION

NO CONSTRUCTION ACTIVITY ON LIBERTY STREET.

CONSTRUCT THE NORTHEAST QUADRANT OF THE IL ROUTE 59 INTERSECTION.

TRAFFIC

TRAFFIC REMAINS IN THE STAGE 2A CONFIGURATION.

MERIDIAN PARKWAY / GLACIER PARK AVENUE

CONSTRUCTION

NO CONSTRUCTION ACTIVITY ON MERIDIAN PARKWAY.

CONSTRUCT THE WESTBOUND PROPOSED PAVEMENT ON GLACIER PARK AVENUE.

TRAFFIC

TRAFFIC REMAINS IN THE STAGE 2B CONFIGURATION ON MERIDIAN PARKWAY.

ON GLACIER PARK AVENUE, PROVIDE ONE THROUGH LANE IN EACH DIRECTION AND A LEFT TURN LANE AT IL ROUTE 59. TRAFFIC REMAINS ON THE SOUTH SIDE AND UTILIZES EXISTING AND TEMPORARY PAVEMENT.

NORTH AURORA ROAD

CONSTRUCTION

NO CONSTRUCTION ACTIVITY.

TRAFFIC

PROVIDE TWO THROUGH LANES IN EACH DIRECTION AND A LEFT TURN LANE. PROVIDE RIGHT TURN LANES AT IL ROUTE 59. TRAFFIC REMAINS ON THE NORTH SIDE OF NORTH AURORA ROAD AND UTILIZES PROPOSED AND TEMPORARY PAVEMENTS.

STAGE 3A

IL ROUTE 59

CONSTRUCTION

SEE STAGE 3.

TRAFFIC

SEE STAGE 3.

NEW YORK STREET / AURORA AVENUE

CONSTRUCTION

CONSTRUCT PROPOSED INTERSECTION PAVEMENT ON AURORA AVENUE AT IL ROUTE 59.

TRAFFIC

ON NEW YORK STREET, PROVIDE TWO WESTBOUND THROUGH LANES AND ONE EASTBOUND THROUGH LANE. PROVIDE A LEFT AND RIGHT TURN LANE AT IL ROUTE 59.

ON AURORA AVENUE, PROVIDE ONE THROUGH LANE IN EACH DIRECTION AND A LEFT TURN LANE.

TRAFFIC REMAINS ON THE SOUTH SIDE AND UTILIZES PROPOSED AND TEMPORARY PAVEMENTS.

MEIJER ENTRANCE / WESTRIDGE COURT ENTRANCE (STA. 3926+36)

CONSTRUCTION

CONSTRUCT THE NORTHEAST QUADRANT OF THE INTERSECTION.

TRAFFIC

PROVIDE ONE THROUGH LANE IN EACH DIRECTION.

LIBERTY STREET / JEFFERSON AVENUE

CONSTRUCTION

NO CONSTRUCTION ACTIVITY ON LIBERTY STREET.

CONSTRUCT PROPOSED INTERSECTION PAVEMENT ON JEFFERSON AVENUE AT IL ROUTE 59.

TRAFFIC

ON LIBERTY STREET TRAFFIC REMAINS IN THE STAGE 3 CONFIGURATION.

ON JEFFERSON AVENUE, PROVIDE ONE THROUGH LANE IN EACH DIRECTION AND A LEFT TURN LANE AT IL ROUTE 59.

TRAFFIC REMAINS ON THE SOUTH SIDE OF LIBERTY STREET / JEFFERSON AVENUE AND UTILIZES PROPOSED AND TEMPORARY PAVEMENTS.

MERIDIAN PARKWAY / GLACIER PARK AVENUE

CONSTRUCTION

NO CONSTRUCTION ACTIVITY ON MERIDIAN PARKWAY.

CONSTRUCT THE EASTBOUND PROPOSED PAVEMENT ON GLACIER PARK AVENUE.

TRAFFIC

ON MERIDIAN PARKWAY, PROVIDE ONE THROUGH LANE IN EACH DIRECTION. AT IL ROUTE 59 PROVIDE A LEFT AND RIGHT TURN LANE.

ON GLACIER PARK AVENUE, PROVIDE ONE THROUGH LANE IN EACH DIRECTION. AT IL ROUTE 59 PROVIDE A LEFT TURN LANE.

TRAFFIC SHIFTS TO THE NORTH SIDE OF MERIDIAN PARKWAY / GLACIER PARK AVENUE AND UTILIZES PROPOSED AND TEMPORARY PAVEMENTS.

NORTH AURORA ROAD

CONSTRUCTION

CONSTRUCT PROPOSED PAVEMENT IN THE CENTER OF THE IL ROUTE 59 INTERSECTION.

TRAFFIC

WEST OF IL ROUTE 59, PROVIDE ONE THROUGH LANE IN EACH DIRECTION AND A LEFT TURN LANE. PROVIDE A RIGHT TURN LANE AT IL ROUTE 59.

EAST OF IL ROUTE 59, PROVIDE TWO THROUGH LANES IN EACH DIRECTION AND A LEFT TURN LANE. PROVIDE A RIGHT TURN LANE AT IL ROUTE 59.

TRAFFIC REMAINS ON THE NORTH SIDE OF NORTH AURORA ROAD AND UTILIZES PROPOSED AND TEMPORARY PAVEMENTS.

| | | | | | | | | | | | |
|--|------------------------|-----------|---|---|---------------------------|--------------|---------------------------|---------|--------|--------------|-----------|
| | DESIGNED <i>PJO</i> | REVISED - | STATE OF ILLINOIS DEPARTMENT OF TRANSPORTATION | MAINTENANCE OF TRAFFIC SUGGESTED CONSTRUCTION SEQUENCING | | | F.A.P. RTE. | SECTION | COUNTY | TOTAL SHEETS | SHEET NO. |
| | DRAWN <i>KES</i> | REVISED - | | 338 | (112 & 113) WRS-7 | DUPAGE | 1156 | 99 | | | |
| | CHECKED <i>JCM</i> | REVISED - | | CONTRACT NO. 60R30 | | | ILLINOIS FED. AID PROJECT | | | | |
| | DATE <i>12/14/2012</i> | REVISED - | | SCALE: NONE | SHEET NO. 5 OF 195 SHEETS | STA. TO STA. | | | | | |