

GENERAL STAGING NOTES

1. POSITIVE DRAINAGE SHALL BE MAINTAINED AT ALL TIMES.
2. ACCESS TO ALL ENTRANCES IMPACTED BY THE CONSTRUCTION SHALL BE MAINTAINED AT ALL TIMES. TEMPORARY CLOSURE OF ACCESS MUST BE AGREED TO IN WRITING BY THE PROPERTY OWNER AND A COPY SUBMITTED TO THE ENGINEER.
3. USE AGGREGATE AT DRIVEWAYS AS REQUIRED TO MAINTAIN TEMPORARY ACCESS AND AT THE DIRECTION OF THE ENGINEER.
4. CONTRACTOR SHALL REMOVE EXISTING PAVEMENT MARKINGS WHERE REQUIRED TO AVOID CONFLICT WITH TEMPORARY PAVEMENT MARKINGS.
5. ALL REQUIRED SIGNS SHOWN IN STAGING PLANS SHALL BE INCLUDED IN THE COST OF THE TRAFFIC CONTROL PAY ITEMS.

SEQUENCE OF CONSTRUCTION

PRE-STAGE CONSTRUCTION

1. SET UP TRAFFIC CONTROL AND PROTECTION ACCORDING TO HIGHWAY STANDARD 701326. SEE HIGHWAY STANDARD FOR ADDITIONAL SIGNS AND DEVICES. TRAFFIC REMAINS ON EXISTING PAVEMENT.
2. REMOVE EXISTING AGGREGATE SHOULDER ON THE NORTH SIDE OF IL 9 FROM STA. 644+10 TO STA. 655+35.
3. CONSTRUCT TEMPORARY PAVEMENT AND EMBANKMENT ON THE NORTH EDGE OF PAVEMENT AT THE LOCATIONS SHOWN ON THE PLANS.
4. INSTALL EROSION CONTROL ITEMS AS SHOWN ON THE EROSION CONTROL PLANS.

STAGE I CONSTRUCTION

1. SET UP TRAFFIC CONTROL AND PROTECTION ACCORDING TO HIGHWAY STANDARD 701321. SEE HIGHWAY STANDARD FOR ADDITIONAL SIGNS AND DEVICES. MAINTAIN ONE LANE OF TRAFFIC ON THE NORTH LANE UTILIZING TEMPORARY TRAFFIC SIGNALS.
2. INSTALL TEMPORARY CONCRETE BARRIERS, TEMPORARY IMPACT ATTENUATORS AND TEMPORARY TRAFFIC SIGNALS AS SHOWN ON THE STAGING PLANS.
3. REMOVE THE SOUTH HALF OF EXISTING BRIDGE.
4. REMOVE GUARDRAIL AND AGGREGATE SHOULDERS ALONG THE SOUTH SIDE OF IL 9 AT THE LOCATIONS SHOWN ON THE PLANS.
5. CONSTRUCT THE SOUTH HALF OF THE PROPOSED BRIDGE (BRIDGE PLAN STAGE I), HMA PAVEMENT (FULL-DEPTH), HMA BINDER COURSE, AGGREGATE BASE COURSE, HMA BASE COURSE WIDENING, EMBANKMENT, GUARDRAIL, TEMPORARY RAMPS AND TEMPORARY PAVEMENT.
6. INSTALL EROSION CONTROL ITEMS AS SHOWN ON THE EROSION CONTROL PLANS.

STAGE II CONSTRUCTION

1. SET UP TRAFFIC CONTROL AND PROTECTION ACCORDING TO HIGHWAY STANDARD 701321. SEE HIGHWAY STANDARD FOR ADDITIONAL SIGNS AND DEVICES. MAINTAIN ONE LANE OF TRAFFIC ON THE SOUTH LANE UTILIZING TEMPORARY TRAFFIC SIGNALS.
2. INSTALL TEMPORARY CONCRETE BARRIERS, TEMPORARY IMPACT ATTENUATORS AND TEMPORARY TRAFFIC SIGNALS AS SHOWN ON THE STAGING PLANS.
3. REMOVE THE NORTH HALF OF EXISTING BRIDGE.
4. REMOVE GUARDRAIL AND TEMPORARY PAVEMENT ALONG THE NORTH SIDE OF IL 9.
5. CONSTRUCT THE NORTH HALF OF THE PROPOSED BRIDGE (BRIDGE PLAN STAGE II), HMA PAVEMENT (FULL-DEPTH), HMA BINDER COURSE, AGGREGATE BASE COURSE, HMA BASE COURSE WIDENING, GUARDRAIL, TEMPORARY RAMPS AND EMBANKMENT.
6. INSTALL EROSION CONTROL ITEMS AS SHOWN ON THE EROSION CONTROL PLANS.

STAGE III CONSTRUCTION

1. SET UP TRAFFIC CONTROL AND PROTECTION ACCORDING TO HIGHWAY STANDARD 701201. SEE HIGHWAY STANDARD FOR ADDITIONAL SIGNS AND DEVICES. SHIFT TRAFFIC TO THE PROPOSED PAVEMENT.
2. REMOVE TEMPORARY PAVEMENT ALONG THE SOUTH SIDE OF IL 9.
3. CONSTRUCT BUTT JOINTS, AGGREGATE SHOULDERS AND REMAINING HMA BINDER COURSE.
4. CONSTRUCT FINAL 1 1/2" HMA SURFACE COURSE LIFT.
5. PLACE FINAL STRIPING.



USER NAME = gjameson	DESIGNED -	REVISED
FILE NAME = D:\68757-shr-Staging To CH... Sequence.dgn	CHECKED -	REVISED
PLOT SCALE = 20.0000' / IN.	DRAWN -	REVISED
PLOT DATE = 1/22/2013	CHECKED -	REVISED

**STATE OF ILLINOIS
DEPARTMENT OF TRANSPORTATION**

**IL ROUTE 9 OVER MUD CREEK
GENERAL STAGING NOTES AND SEQUENCE OF CONSTRUCTION**

SCALE: 1" = 10' SHEET NO. 1 OF 1 SHEETS STA. TO STA.

F.A.P. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
693	(119BR)BR	TAZEWELL	80	22
CONTRACT NO. 68757				
ILLINOIS FED. AID PROJECT				