

CONTRACT 62694					Qtr 4, 2005												Qtr 1, 2006			Qtr 2, 2006			Qtr 3, 2006	
ID	Task Name	Duration	Start	Finish	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug							
1	PUBLIC NOTIFICATION (2 weeks)	0 days	Wed 8/17/05	Wed 8/17/05	◆ 8/17																			
2	traffic control and protection	238 days	Thu 9/1/05	Mon 7/31/06																				
3	overhead sign structure fabrication	197 days	Thu 9/1/05	Fri 6/2/06																				
4	BEGIN NB I-94 STAGE 1	0 days	Thu 9/1/05	Thu 9/1/05																				
5	CLOSE RAMPS @ Hal ent, Mich ent, 87th ent, 75th ent/71st ex	0 days	Thu 9/1/05	Thu 9/1/05	◆ 9/1																			
6	temporary pavement (mot)	4 days	Thu 9/1/05	Tue 9/6/05	◆ 9/1																			
7	temporary pvmt markings	2 days	Wed 9/7/05	Thu 9/8/05																				
8	temporary concrete barrier	7 days	Mon 9/5/05	Tue 9/13/05																				
9	drill & set soldier piles (walls 6, 7, AIS #2) (3 crews)	6 days	Fri 9/9/05	Fri 9/16/05																				
10	timber lagging (3 crews)	3 days	Wed 9/14/05	Fri 9/16/05																				
11	structure excavation	2 days	Thu 9/15/05	Fri 9/16/05																				
12	reinforcement bars (epoxy) (3 crews)	4 days	Mon 9/19/05	Thu 9/22/05																				
13	concrete structures (3 crews)	3 days	Tue 9/20/05	Thu 9/22/05																				
14	curb & gutter removal (2 crews)	4 days	Tue 9/6/05	Fri 9/9/05																				
15	pavement removal (2 crews)	4 days	Tue 9/6/05	Fri 9/9/05																				
16	paved shoulder removal	2 days	Tue 9/6/05	Wed 9/7/05																				
17	earth excavation (2 crews)	8 days	Wed 9/14/05	Fri 9/23/05																				
18	storm sewer (jacked in place)	8 days	Thu 9/8/05	Mon 9/19/05																				
19	braced excavation	3 days	Thu 9/8/05	Mon 9/12/05																				
20	junction chambers (2 crews)	8 days	Tue 9/13/05	Thu 9/22/05																				
21	drop manholes (3 crews)	7 days	Tue 9/13/05	Wed 9/21/05																				
22	storm sewer 36" to 42"	5 days	Thu 9/15/05	Wed 9/21/05																				
23	storm sewer 12" to 30"	9 days	Thu 9/15/05	Tue 9/27/05																				
24	manholes (2 crews)	6 days	Fri 9/16/05	Fri 9/23/05																				
25	catch basins (4 crews)	8 days	Fri 9/16/05	Tue 9/27/05																				
26	CTA NOTIFICATION FOR SINGLE TRACKING (42 days)	42 days	Thu 9/1/05	Fri 10/28/05																				
27	ovrhd sign foundations	5 days	Mon 10/31/05	Fri 11/4/05																				
28	subbase gran mat 24" (4 crews)	4 days	Wed 9/28/05	Mon 10/3/05																				
29	stabilized subbase 4"	2 days	Tue 10/4/05	Wed 10/5/05																				
30	pcc pvmt 11" (jointed)	6 days	Thu 10/6/05	Thu 10/13/05																				
31	pcc shoulders 11"	4 days	Fri 10/14/05	Wed 10/19/05																				
32	temporary pavement (2 crews)	4 days	Fri 10/14/05	Wed 10/19/05																				
33	subbase gran. material 6"	1 day	Tue 10/4/05	Tue 10/4/05																				
34	pcc base course	4 days	Wed 10/5/05	Mon 10/10/05																				
35	concrete curb and gutter (2 crews)	4 days	Thu 10/20/05	Tue 10/25/05																				
36	conc median surf. 6" (2 crews)	3 days	Wed 10/26/05	Fri 10/28/05																				
37	pavement markings	2 days	Mon 10/31/05	Tue 11/1/05																				
38	topsoil furnish & place	6 days	Wed 11/2/05	Wed 11/9/05																				
39	seeding class 2A	2 days	Thu 11/10/05	Fri 11/11/05																				
40	erosion control blanket (3 crews)	5 days	Mon 11/14/05	Fri 11/18/05																				
41	OPEN RAMPS @ Hal ent, Mich ent, 87th ent, 75th ent/71st ex	0 days	Mon 11/21/05	Mon 11/21/05																				
42	STAGE 1 COMPLETION DATE	0 days	Tue 11/22/05	Tue 11/22/05																				
43																								
44																								

Project: 17A construction schedule
Date: Thu 3/17/05

Task: [Pattern] Progress [Bar] Summary [Arrow] External Tasks [Pattern] Deadline [Arrow]

Split: [Pattern] Milestone [Diamond] Project Summary [Arrow] External Milestone [Diamond]

FOR INFORMATION ONLY

TYLIN INTERNATIONAL

REVISIONS	
NAME	DATE

ILLINOIS DEPARTMENT OF TRANSPORTATION
F.A.I. 94 (DAN RYAN EXPRESSWAY)

SUGGESTED CONSTRUCTION SEQUENCE
CONTRACT 62694 (17A): STAGE 1

SCALE: NONE DRAWN BY: MPG
DATE: APRIL 15, 2005 CHECKED BY: MAG

04/13/2005 07:28:02 AM