STATE OF ILLINOIS DEPARTMENT OF TRANSPORTATION ← © Central Ave. Stage II Construction -Varies 60'-0" Min. Stage II Traffic 2'-6" 12'-0" 12'-0" 12'-0" 13'-0" Southbound Thru Northbound Thru Northbound Right Lane Turn Lane Lane 1'-0" 2'-5" 2'-5" STAGE II CONSTRUCTION (Looking North Thru Spans 4-6) Braced Excavation 2 2 <u>PLAN</u> (Stage II Construction) 4'-6"± Track El. 598±-*Varies* 4'-3" min. Braced Excavation /////////// El. 590.25 PIER 5 - ELEVATION (Looking West) PIER 5 - PLAN (West End) DESIGNED - PK REVISIONS CHECKED NAME DATE

STAGE II REMOVAL

- Install temporary concrete barrier as shown and divert traffic to the constructed portion of new bridge.
- 2. Install Braced Excavation at west end of Pier 5 as shown.
- 3. Remove Stage II limits of the existing concrete deck.
- 4. Remove Stage II limits of substructure units as shown on sheet 4. Jack and Crib Stage II existing beams at S. Abutment, Pier 3 and south beams on C. Abut. 1. Paid for as "Jacking Existing Superstructure."
- Remove and replace existing bearings for Stage II beams on Piers 2 and 4. Removing existing bearings and shoring of beams paid for as "Jack and Remove Existing Bearings."
- 6. Remove existing end steel diaphragms at the South Abutment, Pier 3 and the south bearings at C. Abut. 1.

STAGE II CONSTRUCTION

- 1. Construct widened portions of piers 1, 2, 4 and 5.
- 2. Reconstruct and widen the South Abutment, Pier 3 & C. Abutment 1, within the limits of Stage II.
- 3. Replace existing expansion bearings on Piers 2 and 4.
- 4. Paint existing structural steel beams and diaphragms, within the limits of Stage II.
- 5. Erect new Stage II structural steel.
- 6. Construct new Stage II bridge deck.

NOTES:

- 1. See Stage I construction sheet for Temporary Soil Retention and Braced Excavation details.
- 2. The Contractor shall coordinate the installation of the Braced Excavation with IC/CN Railroad.

<u>LEGEND</u>

Stage II Removal

ITEM	UNIT	TOTAL	
Braced Excavation	CU YD	29	

STAGE II CONSTRUCTION STRUCTURE NO. 016-3241

SHEET	No. 4	F.A.I RTE.	_
71	SHEETS		_

	F.A.I RTE.	SECTION			COUNTY	TOTAL SHEETS	SHEET NO.
	55 0711.2R & 1011.1BR			соок	741	257	
3				CONTRACT NO. 60999			
	FED. R	OAD DIST. NO. 1	ILLINOIS	FED. A	ID PROJECT		

\155c1stane2 don 4/28/2011 11:29 32 AM

TYLININTERNATIONAL

EMK, PK

- 03/25/2011

CHECKED - AMD,

DATE