STAGE 3 STA. 673 + 00 - 680 + 00R10-6A-2430 W3-3(0)-48 W12~I102(0)~48 W20-4(0)-48 TEMPORARY RUMBLE STRIPS SEE STANDARD INDUCTION LOOP DETECTOR SEE DETAIL 24" WHITE TEMPORARY PAINT PAVEMENT MARKING-682+78.80 END CONSTRUCTION @ STA. 680+00 IMPACT ATTENUATORS RELOCATE (NON-REDIRECTIVE) TEST LEVEL III [/]680+00 4" WHITE TEMPORARY PAINT PAVEMENT MARKING STAGE CONSTRUCTION LINE

STAGE 3 NOTES

- USE STANDARD 701321. SEE STANDARDS FOR ADDITIONAL SIGNING AND DEVICES NOT SHOWN IN DETAILS.
 REMOVAL OF GUARDRAIL @ LT STA. 677+34 TO 678+58.
 CONSTRUCT UPSTREAM END OF CAST-IN-PLACE DOUBLE 7' X 3' BOX CULVERT.
 REMOVAL OF REMAINING UPSTREAM PORTION OF EXISTING 12' X 3' BOX CULVERT.
 CONSTRUCT SUB-BASE GRANULAR MATERIAL, TYPE A.
 CONSTRUCT STORM SEWER, INLETS, COMBINATION CONCRETE CURB & GUTTER, RETAINING WALL AND TYPE A GUTTER.
 CONSTRUCT PCC PAVEMENT (JOINTED) & PCC SHOULDERS.
 CONSTRUCT TRANSITION AND BUTT JOINT FROM STA. 680+00 TO STA. 683+00.

SCALE:



= WORK ZONE



= TYPE III BARRICADE WITH FLASHING LIGHTS



= BARRICADE, OR DRUM WITH STEADY BURNING LIGHTS



= INDUCTION LOOP DETECTOR





TO STA.

= TEMPORARY RUMBLE STRIPS

FILE NAME =	USER NAME = cushmanbw	DESIGNED	**	REVISED -
c:\pw_work\PWIDOT\CUSHMANBW\dms34123\d@	16486stg69.dgn	DRAWN	-	REVISED -
	PLOT SCALE = 20.0000 '/ IN.	CHECKED	-	REVISED -
	PLOT DATE = Fri May 01 07:30:44 2009	DATE	-	REVISED -

-TEMPORARY CONCRETE BARRIER

STATE OF ILLINOIS **DEPARTMENT OF TRANSPORTATION**

		STAGE	3
 SHEET NO.	OF	SHEETS STA.	

	F.A.P. RTE.	A.P. SECTION					COUNTY	TOTAL SHEETS	SHEET NO.	
	742 37RS-3				OGLE	345	73			
_								CONTRACT	NO.	34788
	FED. R	OAD	DIST.	NO.	ILLINOIS	FED.	AID	PROJECT		