



F.A.U.	Contract	COUNTY	TOTAL SHEET
ROUTE	87330	DEKALB	SHTS. NO.
5348	STATE SECTION	140	21
	05-00160-00-WR		
CONSTRUCTION STAGING PLAN - STAGE 1A & 2A			
F.H.W.A. REG.5 ILLINOIS PROJECT HPP-2295(00T)			



STAGE 1A

STAGE 1A WILL REQUIRE CLOSING TAYLOR STREET TO THE EAST FOR TWO DAYS. ANNIE GLIDDEN ROAD SHALL REMAIN OPEN TO TRAFFIC. SWITCH TRAFFIC ON ANNIE GLIDDEN ROAD TO THE EAST SIDE OF THE ROAD AS SHOWN IN STAGE 2. AFTER COMPLETION OF STAGE 1A, FOR STAGE 2 PAVEMENT MARKINGS SEE SHEET 22.



STAGE 2A

STAGE 2A WILL REQUIRE CLOSING SOUTH MALTA ROAD FOR TWO DAYS. ANNIE GLIDDEN ROAD WILL REMAIN OPEN TO TRAFFIC.

NOTE:
 A MINIMUM OF ONE (1) COMMERCIAL ENTRANCE TO RESOURCE BANK, AT THE NORTHWEST CORNER OF S. MALTA ROAD AND ANNIE GLIDDEN ROAD, SHALL REMAIN OPEN TO TRAFFIC AND BE CLEARLY SIGNED THROUGHOUT ALL STAGES OF CONSTRUCTION AND ALL DETOUR ROUTES.

CONSTRUCTION STAGING LEGEND

- TRAFFIC CONTROL DEVICE (BARRICADE, DRUM, VERTICAL PANEL) WITH STEADY BURN LIGHT AT 50' C/C (TYP); 25' C/C ON TAPERS; 10' C/C AT INTERSECTION RETURNS AND DRIVEWAYS
- ▨ WORK ZONE
- ➔ DIRECTION OF TRAFFIC MOVEMENT
- ▤ TEMPORARY PAVEMENT
- ⊥ TYPE III BARRICADE