

F.A.P. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
315	(34-6,55-1)	HANCOCK/MCDONOUGH	433	77
STA. 1400+50		TO STA. 128+00		
FED. ROAD DIST. NO.	ILLINOIS	FED. AID PROJECT		
STATE CONTRACT NO. 68206				

### MAINTENANCE OF TRAFFIC STAGE 3

#### SEQUENCE OF CONSTRUCTION

1. PLACE SURFACE ON WESTBOUND LANES UNDER TRAFFIC USING STANDARD 701400 & USING STANDARD 701406.
2. REMOVE THE CROSSOVERS ON BOTH ENDS OF THE PROJECT, GRADE AREA AND SEED.
3. REMOVE ALL TEMPORARY PAVEMENTS USED FOR ACCESS, GRADE AREA AND SEED.
4. REMOVE THE IL 61 DETOUR, GRADE AREA AND SEED.

#### TRAFFIC PLACEMENT

1. UPON COMPLETION OF PERMANENT STRIPING ON THE EASTBOUND LANES AND PLACEMENT OF TEMPORARY STRIPING ON WEST BOUND LANES, PLACE EASTBOUND TRAFFIC ON THE EASTBOUND LANES. WESTBOUND TRAFFIC WILL USE THE WESTBOUND LANES.

#### TRAFFIC CONTROL STANDARDS

701400 701406

#### TRAFFIC CONTROL PAYMENT

TRAFFIC CONTROL FOR THIS STAGE SHALL BE PAID FOR PER LUMP SUM FOR TRAFFIC CONTROL AND PROTECTION, STANDARD 701400 AND TRAFFIC CONTROL & PROTECTION STANDARD 701406.

Plot Date: 7/18/03  
 Plot Time: 3:56:40 PM  
 Plot Path: E:\work\chris\chris.dwg  
 Pen Tables: Ident.tbl  
 File Names: I:\03033\road\construction\plans\c48\_ces.dgn

REVISIONS	
NAME	DATE

ILLINOIS DEPARTMENT OF TRANSPORTATION  
**CONSTRUCTION STAGING PLAN**  
 STAGE 3  
 FAP ROUTE 315 (IL 336)

SCALE: VERT. N/A  
 HORIZ. 1"=200'  
 DATE 12/17/03  
 DRAWN BY HH  
 CHECKED BY SRD

**(STAGE 3) CONSTRUCTION STAGING PLAN**