

STAGE 2 TYPICAL SECTION

LEGEND

- ① PAVEMENT REMOVAL - STA 310+81.50 TO 311+33.70 & 311+76.30 TO 312+28.50
- ② PAVED SHOULDER REMOVAL
- ③ GUARDRAIL REMOVAL
- ④ PROPOSED HOT-MIX ASPHALT BASE COURSE, 10" (PRE-STAGE 1)
- ⑤ PROPOSED AGGREGATE SHOULDERS - TYPE B
- ⑥ PROPOSED STEEL PLATE BEAM GUARDRAIL, 6 FOOT POST
- ⑦ PROPOSED EARTHWORK
- ⑧ HOT-MIX ASPHALT SURFACE REMOVAL, VARIABLE DEPTH (FINAL STAGE)
- ⑨ PROPOSED HOT-MIX ASPHALT SURFACE COURSE, 2", MIX "C", N 50 (FINAL STAGE)
- ⑩ PROPOSED HOT-MIX ASPHALT SHOULDERS (FINAL STAGE)

SUGGESTED STAGE II PROCEDURES

1. RELOCATE TEMPORARY CONCRETE BARRIERS, IMPACT ATTENUATORS, AND TRAFFIC CONTROL DEVICES AS REQ'D.
2. MOVE ALL TRAFFIC TO NORTHBOUND LANE.
3. REMOVE PAVEMENT.
4. REMOVE EXISTING BRIDGE STRUCTURE AND CONSTRUCT NEW BRIDGE AS SHOWN ON PLANS.
5. REMOVE EXISTING GUARDRAIL AND PAVED SHOULDERS.
6. CONSTRUCT NEW ROADWAY AS SHOWN ON PLANS, EXCEPT FOR HOT-MIX ASPHALT SURFACE COURSE.
7. INSTALL NEW GUARDRAIL AS SHOWN ON PLANS.

SUGGESTED FINAL STAGE PROCEDURES



1. REMOVE ALL TEMPORARY TRAFFIC BARRIERS AND CONTROL DEVICES.
2. INSTALL SHORT-TERM PAVEMENT MARKINGS.
3. OPEN ROADWAY TO TWO-WAY TRAFFIC.
4. CONSTRUCT SURFACE COURSE, HMA SHOULDER SURFACE AND AGGREGATE SHOULDER SURFACE.
5. CONSTRUCT STRIPING ON ROADWAY AS SHOWN ON PLANS.

LEGEND

- TRAFFIC SIGNAL
- PROPOSED SIGN
- IMPACT ATTENUATOR (NARROW)
- PAVEMENT/SHOULDER REMOVAL
- TEMPORARY CONCRETE BARRIER
- TEMPORARY TRAFFIC CONTROL DRUMS WITH STEADY BURNING BI-DIRECTIONAL LIGHTS
- TYPE III BARRICADE
- STOP BAR

NOTES:

1. ALL DIMENSIONS, BARRICADES, SIGNS, ETC, AS SHOWN ON TRAFFIC CONTROL AND PROTECTION STANDARD 701321 SHALL APPLY.
2. ALL TEMPORARY PAVEMENT MARKING NECESSARY TO COMPLY WITH THIS DETAIL SHALL BE CONSIDERED INCLUDED IN THE TRAFFIC CONTROL PAY ITEMS IN THE PLANS.
3. CONTRACTOR SHALL FILL EXISTING GUARD RAIL POST HOLES AFTER REMOVING AND SHALL BE CONSIDERED INCIDENTAL TO GUARD RAIL REMOVAL.
4. CONTRACTOR SHALL PROVIDE TEMPORARY PARKING/ACCESS FOR PRIVATE ENTRANCE AT STA. 308+79.44 RT DURING STAGE I CONSTRUCTION.
5. CONTRACTOR TO ALLOW ACCESS TO FIELD ENTRANCES WITHIN PROJECT LIMITS DURING STAGE CONSTRUCTION WITH 48 HR NOTIFICATION BY THE ENGINEER.



FILE NAME =	USER NAME = sparksgw	DESIGNED - JAH	REVISED -	STATE OF ILLINOIS DEPARTMENT OF TRANSPORTATION	STAGE II CONSTRUCTION SHEET			F.A.P. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
ci:\pwork\work\pwork\sparksgw\0281833\0672866-sht-staging.dgn		DRAWN - JAH	REVISED -		42	105B-1	MONTGOMERY	63	13			
		CHECKED - WJS	REVISED -		CONTRACT NO. 72B66							
		DATE -	REVISED -		SCALE:	SHEET NO. 3 OF 4 SHEETS	STA. 302+00.00 TO STA. 308+00.00	FED. ROAD DIST. NO.	ILLINOIS FED. AID PROJECT			