




EROSION CONTROL LEGEND

-  EROSION CONTROL BLANKET
-  PERIMETER EROSION BARRIER
-  DRAINAGE PATTERN DIRECTION

INTENDED SEQUENCE

1. PLACEMENT OF PERIMETER EROSION BARRIER PRIOR TO COMMENCEMENT OF ANY WORK. SEE STANDARD 280001.
2. PLACEMENT OF TEMPORARY SEEDING ON GRADED SURFACES NOT HAVING PERMANENT SEEDING APPLIED.
3. PLACEMENT OF EROSION CONTROL BLANKET AFTER FINAL GRADING.
4. ONGOING MAINTENANCE OF EROSION CONTROL ELEMENTS PER THE SWPPP.
5. REMOVE TEMPORARY EROSION CONTROL ELEMENTS AFTER FINAL GRADING AND PERMANENT SEEDING ESTABLISHED AS PER THE SWPPP AND APPROVED BY THE ENGINEER.

NOTES

1. MAJOR GRADING SLOPES ALONG THE PROPOSED ROADWAY ARE 2:1 MAX.
2. SOILS DISTURBANCE SHALL ONLY OCCUR WITHIN THE AREAS SHOWN.
3. RECEIVING WATER FOR DRAINAGE FROM PROJECT IS BAY CREEK DITCH. BAY CREEK DITCH IS A TRIBUTARY OF THE OHIO RIVER.

LAYOUT	BKC	2/7/11
DRAWN	BKC	2/7/11
REVIEWED	MH	2/28/11

FILE NAME =	USER NAME = heyen02951	DESIGNED - BKC	REVISED -
ct:\working\heyen02951\dms24019\0578164-ent-eros.dgn		DRAWN - BKC	REVISED -
MODEL = BRIDGE STAGE CONSTRUCTION	PLOT SCALE = 49.9999' / in.	CHECKED - MH	REVISED -
	PLOT DATE = 07/22/2011	DATE - 04/29/11	REVISED -

**STATE OF ILLINOIS
DEPARTMENT OF TRANSPORTATION**

**IL-145 (OVER BAY CREEK DITCH)
TEMPORARY EROSION CONTROL PLAN**

SCALE: SHEET NO. OF SHEETS STA. 808+00.00 TO STA. 816+55.00

F.A.P. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
132	103BR-1	POPE	38	12
FED. ROAD DIST. NO. ILLINOIS FED. AID PROJECT			CONTRACT NO. 78164	