

60X62 - CALENDAR OF LANDSCAPE CONSTRUCTION AND ESTABLISHMENT WORK

ITEM	2016														
	JANUARY	FEBRUARY	MARCH	APRIL	MAY	JUNE	JULY	AUGUST	SEPTEMBER	OCTOBER	NOVEMBER	DECEMBER			
	PHASE II			PHASE III			PHASE IV			PHASE V		PHASE VI			
PLANT MATERIAL INSPECTION															
SUBMIT COMPLETED PLANT INSPECTION FORMS TO IDOT	IDOT INSPECTS SPRING PLANT MATERIAL AT VARIOUS NURSERIES									SUBMIT COMPLETED PLANT INSPECTION SHEETS TO IDOT FOR SPRING 2017 REPLACEMENTS					
IRRIGATION															
PLACE THE IRRIGATION SYSTEMS INTO OPERATION (START-UP) AND PREPARING THE IRRIGATION SYSTEMS FOR WINTER (SHUT-DOWN) IN ACCORDANCE WITH THE DETAILED SPECIFICATIONS				SPRING START-UP						FALL SHUT-DOWN					
MONITOR SOIL MOISTURE CONDITIONS IN ALL PLANTING BEDS. ADJUST IRRIGATION CONTROLLERS AND HEADS AS REQUIRED TO MAINTAIN PROPER COVERAGE. (SEE SPECIAL PROVISION)				2		4		8		8		4		2	
WOODY PLANTINGS & WOODY PLANT CARE															
SPRING PLANTING OF TREES AND SHRUBS:															
MARCH 15 - APRIL 30 (EVERGREEN)				SPRING PLANTING - INITIAL INSTALLATION OF EVERGREENS						PERIOD OF ESTABLISHMENT INSPECTION BY IDOT AND UIC					
MARCH 15 - MAY 30 (DECIDUOUS)				SPRING PLANTING - INITIAL INSTALLATION OF DECIDUOUS TREES AND SHRUBS											
PERIOD OF ESTABLISHMENT OF TREES AND SHRUBS: WATER: ALL TREES AND SHRUBS EVERY TWO WEEKS (INCLUDED IN COST OF TREE AND SHRUB INSTALLATION) WEED: ALL TREES AND SHRUBS EVERY TWO WEEKS (INCLUDED IN COST OF TREE AND SHRUB INSTALLATION)				2		2		2		2		2		2	
SUPPLEMENTAL WATERING (NON-IRRIGATED AREA) EVERY TWO WEEKS				2		2		2		2					
WOODY PLANT CARE OF TREES & SHRUBS (SEE SPECIAL PROVISION)															
PERENNIAL PLANTING AND PERENNIAL PLANT CARE															
INSTALL PERENNIALS (ORNAMENTAL, SEDGE, AND PRAIRIE TYPE)				PLANT PERENNIALS						REPLANT PERENNIALS - IF NECESSARY					
PERIOD OF ESTABLISHMENT WORK WATER PERENNIALS TWICE A WEEK FOR FOUR WEEKS AFTER INSTALLATION WEED PERENNIAL BEDS EVERY TWO WEEKS							PERIOD OF ESTABLISHMENT								
PERENNIAL PLANT CARE AFTER COMPLETION OF PERIOD OF ESTABLISHMENT (EVERY 30 DAYS)							1		1		1				
SUPPLEMENTAL WATERING (NON-IRRIGATED AREA) AFTER COMPLETION OF PERIOD OF ESTABLISHMENT (ONCE A WEEK)							4		4		4		2		
INSTALL BULBS										PLANT BULBS					
TURF RESTORATION AND ESTABLISHMENT WORK															
SODDING, SALT TOLERANCE															
SPRING: MARCH 15 TO JUNE 30				SPRING INSTALLATION											
FALL: SEPTEMBER 1 TO NOVEMBER 30															
MOWING: TWICE A MONTH WHEN GRASS IS ACTIVELY GROWING	1		2		2		2		2		2		2		
BROADLEAF WEED CONTROL IN TURF				IF NECESSARY						IF NECESSARY					

FILE PATH: I:\Projects\60X62\part\landscape\60X62.dwg



D:\60X62-Site-Landscape-03.dwg
 USER NAME: BAW1001
 PLOT SCALE: 48,0000 / 1"=100'
 PLOT DATE: 10/15/2014

DESIGNED - JLV
 DRAWN - BAW
 CHECKED - JMG
 DATE - 8/20/2014
 REVISED - 10/15/2014

STATE OF ILLINOIS
 DEPARTMENT OF TRANSPORTATION

LANDSCAPING DETAILS
 CALENDAR OF CONSTRUCTION AND ESTABLISHMENT OF WORK

SCALE: NONE SHEET 3 OF 4 SHEETS STA. TO STA.

F.A.I. R.I.E.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
90/94/290	2013-0741	COOK	68	34
ILLINOIS FED. AID PROJECT			CONTRACT NO. 60X62	