

60X62 - CALENDAR OF LANDSCAPE CONSTRUCTION AND ESTABLISHMENT WORK

ITEM	2017										
	JANUARY	FEBRUARY	MARCH	APRIL	MAY	JUNE	JULY	AUGUST	SEPTEMBER	OCTOBER	
	PHASE VI					PHASE VII			PHASE VIII		
PLANT MATERIAL INSPECTION											
SUBMIT COMPLETED PLANT INSPECTION FORMS TO IDOT											
IRRIGATION											
PLACE THE IRRIGATION SYSTEMS INTO OPERATION (START-UP) AND PREPARING THE IRRIGATION SYSTEMS FOR WINTER (SHUT-DOWN) IN ACCORDANCE WITH THE DETAILED SPECIFICATIONS					SPRING START -UP					FALL SHUT-DOWN	
WOODY PLANTINGS & WOODY PLANT CARE											
SPRING PLANTING OF TREES AND SHRUBS:											
MARCH 15 - APRIL 30 (EVERGREEN)				SPRING PLANTING - REPLACEMENT OF EVERGREENS (IF NECESSARY)							
MARCH 15 - MAY 30 (DECIDUOUS)				SPRING PLANTING - REPLACEMENTS & CLEAN-UP WORK							
PERIOD OF ESTABLISHMENT OF TREES AND SHRUBS:											
WATER: ALL TREES AND SHRUBS EVERY TWO WEEKS (INCLUDED IN COST OF TREE AND SHRUB INSTALLATION)											
WEED: ALL TREES AND SHRUBS EVERY TWO WEEKS (INCLUDED IN COST OF TREE AND SHRUB INSTALLATION)											
SUPPLEMENATAL WATERING (NON-IRRIGATED AREA)											
EVERY TWO WEEKS					2	2	2	2	2	2	2
WOODY PLANT CARE OF TREES & SHRUBS (SEE SPECIAL PROVISION)											
								1			1
PERENNIAL PLANTING AND PERENNIAL PLANT CARE											
INSTALL PERENNIALS (ORNAMENTAL AND PRAIRIE TYPE)						REPLANT - IF NECESSARY			REPLANT - IF NECESSARY		
PERIOD OF ESTABLISHMENT WORK											
WATER PERENNIALS TWICE A WEEK FOR FOUR WEEKS AFTER INSTALLATION											
WEED PERENNIAL BEDS EVERY TWO WEEKS											
PERENNIAL PLANT CARE											
ONCE A MONTH AFTER COMPLETION OF PERIOD OF ESTABLISHMENT				1	1	1	1	1	1	1	1
SUPPLEMENTAL WATERING (NON-IRRIGATED AREA)											
AFTER COMPLETION OF PERIOD OF ESTABLISHMENT (ONCE A WEEK)				4	4	4	4	4	4	4	4
INSTALL BULBS											
TURF RESTORATION AND ESTABLISHMENT WORK											
SODDING, SALT TOLERANCE											
SPRING: MARCH 15 TO JUNE 30											
FALL: SEPTEMBER 1 TO NOVEMBER 30											
MOWING:											
TWICE A MONTH WHEN GRASS IS ACTIVELY GROWING											
					1	2	2	2	2	2	2
BROADLEAF WEED CONTROL IN TURF											
						IF NECESSARY			IF NECESSARY		

FILE PATH = p:\388035\pmt\lsc\monline\local\p\wec\000\Documents\01_Americas\Transportation\60269938_Circle\Phase_1\000_CAD\005_Roadway\Sheets\60X62_Contract\0160X62-Sht-Lndscp-Det-04.dgn



D160X62-Sht-Lndscp-Det-04.dgn
 USER NAME = BAW\jort
 PLOT SCALE = 40.0000' / in.
 PLOT DATE = 8/19/2014

DESIGNED - JLV
 DRAWN - BAW
 CHECKED - JMG
 DATE - 8/20/2014

REVISED -
 REVISED -
 REVISED -
 REVISED -

STATE OF ILLINOIS
 DEPARTMENT OF TRANSPORTATION

LANDSCAPING DETAILS
 CALENDAR OF CONSTRUCTION AND ESTABLISHMENT OF WORK

F.A.I R.T.E.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
90/94/290	2013-0741	COOK	58	35
CONTRACT NO. 60X62				
ILLINOIS FED. AID PROJECT				

SCALE: NONE SHEET 4 OF 4 SHEETS STA. TO STA.