

ACTIVITY ID	ACTIVITY DESCRIPTION	EARLY START	EARLY FINISH	ORIG DUR	2005												2006		
					MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY
<b>CONTRACT 9C (62693) - WENTWORTH AVENUE</b>																			
<b>PRE-STAGE - SEWER RELOCATION</b>																			
1	INSTALL TRAFFIC CONTROL	02-May-05	06-May-05																
2	SEWER RELOCATION (STA. 112+88 TO STA. 126+58)	06-May-05	03-Jun-05																
<b>STAGE 1 - RETAINING WALLS &amp; PAVE INSIDE FRONTAGE</b>																			
1	INSTALL TRAFFIC CONTROL	01-Jun-05	06-Jun-05																
2	CONSTRUCT PROPOSED RETAINING WALLS																		
a.	S.N. 016-W882	06-Jun-05	05-Aug-05																
b.	S.N. 016-W886	06-Jun-05	09-Sep-05																
c.	S.N. 016-W901	06-Jun-05	19-Aug-05																
d.	S.N. 016-W887/W965	06-Jun-05	02-Sep-05																
e.	S.N. 016-WWRR	06-Jun-05	19-Aug-05																
3	COMED RELOCATION (60TH STREET)	18-Jul-05	05-Aug-05																
4	SEWER RELOCATION (STA. 126+58 TO STA. 131+12)	06-Jun-05	22-Jun-05																
5	CONSTRUCT PROPOSED FRONTAGE ROAD	03-Aug-05	10-Oct-05																
6	CONSTRUCT 14" TEMPORARY PAVEMENT & CONCRETE RAMPS	05-Aug-05	14-Oct-05																
<b>STAGE 2 - PAVE OUTSIDE FRONTAGE</b>																			
1	INSTALL TRAFFIC CONTROL	17-Oct-05	24-Oct-05																
2	CONSTRUCT PROPOSED FRONTAGE ROAD	24-Oct-05	23-Nov-05																
<b>CONTRACT 9C (62693) - WELLS STREET</b>																			
<b>STAGE 1 - RETAINING WALLS &amp; PAVE INSIDE FRONTAGE</b>																			
1	INSTALL TRAFFIC CONTROL	02-May-05	09-May-05																
2	CONSTRUCT PROPOSED RETAINING WALLS																		
a.	S.N. 016-W894/964	09-May-05	22-Jul-05																
b.	S.N. 016-W903/W906	09-May-05	05-Aug-05																
c.	S.N. 016-W907	09-May-05	05-Aug-05																
4	CONSTRUCT PROPOSED FRONTAGE ROAD	20-Jun-05	23-Sep-05																
5	CONSTRUCT 14" TEMPORARY PAVEMENT & CONCRETE RAMPS	20-Jun-05	23-Aug-05																
<b>STAGE 2 - PAVE OUTSIDE FRONTAGE</b>																			
1	INSTALL TRAFFIC CONTROL	23-Sep-05	29-Sep-05																
2	CONSTRUCT PROPOSED FRONTAGE ROAD	30-Sep-05	11-Nov-05																
<b>CONTRACT 9C1 (62835) - SIDEWALKS &amp; DRIVEWAYS</b>																			
<b>WENTWORTH AVENUE</b>																			
1	CONSTRUCT PROPOSED SIDEWALKS & DRIVEWAYS	14-Nov-05	16-Dec-05																
<b>WELLS STREET</b>																			
1	CONSTRUCT PROPOSED SIDEWALKS & DRIVEWAYS	31-Oct-05	02-Dec-05																
<b>CONTRACT 9C4 (62836) - FRONTAGE ROAD SIGNING</b>																			
<b>WENTWORTH AVENUE</b>																			
1	REMOVE EXISTING SIGNING	01-Jun-05	10-Jun-05																
2	INSTALL NEW SIGNAGE / REINSTALL SIGNAGE	28-Nov-05	09-Dec-05																
<b>WELLS STREET</b>																			
1	REMOVE EXISTING SIGNING	02-May-05	13-May-05																
2	INSTALL NEW SIGNAGE / REINSTALL SIGNAGE	14-Nov-05	23-Nov-05																
<b>CONTRACT 9C5 (62837) - FRONTAGE ROAD PAVEMENT MARKING</b>																			
<b>STAGE 2 - WENTWORTH AVENUE</b>																			
1	INSTALL PERMANENT PAVEMENT MARKINGS	28-Nov-05	09-Dec-05																
<b>STAGE 2 - WELLS STREET</b>																			
1	INSTALL PERMANENT PAVEMENT MARKINGS	14-Nov-05	23-Nov-05																
<b>CONTRACT 9C6 (62838) - TREE REMOVAL</b>																			
<b>WENTWORTH AVENUE</b>																			
1	REMOVE EMBANKMENT TREES	02-May-05	13-May-05																
<b>WELLS STREET</b>																			
1	REMOVE EMBANKMENT TREES	25-Apr-05	06-May-05																
<b>CONTRACT 9C7 (62839) - 59TH STREET TRAFFIC SIGNALS</b>																			
<b>59TH STREET &amp; WENTWORTH AVENUE</b>																			
1	INSTALL AND MAINTAIN TEMPORARY TRAFFIC SIGNALS, REMOVE EXISTING AND INSTALL NEW LIGHTING AND TRAFFIC SIGNALS	02-May-05	23-Nov-05																
<b>59TH STREET &amp; WELLS STREET</b>																			
1	INSTALL AND MAINTAIN TEMPORARY TRAFFIC SIGNALS, REMOVE EXISTING AND INSTALL NEW LIGHTING AND TRAFFIC SIGNALS	02-May-05	11-Nov-05																

NOTES: DATES ASSOCIATED WITH WORK ITEMS MAY CHANGE BASED ON OTHER CONTRACTS AND/OR THE ENGINEER. NO ADDITIONAL COMPENSATION WILL BE CONSIDERED DUE TO CHANGES OR EXTENSIONS IN THE SCHEDULE.

SETUP FOR STAGE 1 TRAFFIC CONTROL CANNOT BEGIN UNTIL THE GARFIELD BLVD (55TH STREET) RAMPS ARE OPEN TO TRAFFIC IN CONTRACT 62586.



REVISIONS	
NAME	DATE

ILLINOIS DEPARTMENT OF TRANSPORTATION  
F.A.I. 90/94 (DAN RYAN EXPRESSWAY)  
63rd ST TO 59th ST (FRONTAGE ROAD & RAMPS)

SUGGESTED CONSTRUCTION SCHEDULE

SCALE: NONE  
DATE: October 29, 2004  
DRAWN BY: AMM  
CHECKED BY: RMC

12/31/2004 9:33:03 AM