

CONSTRUCTION ACTIVITY PLAN NOTES - PHASE 2

1. THE CONTRACTOR SHALL PLACE ALL BARRICADES AS SHOWN PRIOR TO STARTING WORK ON THIS PHASE.
2. THE AIRPORT WILL REQUIRE A 7 CALENDAR DAY NOTICE FROM THE CONTRACTOR PRIOR TO INITIATING THIS PHASE TO COORDINATE WITH THE TENANTS.
3. THE CONTRACTOR MAY CONTINUE TO WORK IN THE PHASE 1 WORK AREA PROVIDED THAT IT DOES NOT IMPACT THE PROGRESS OF THE PHASE 2 WORK.
4. TAXIWAY G SHALL BE CLOSED WHEN WORK IS REQUIRED WITHIN 95' OF THE TAXIWAY CENTERLINE.
5. THE CONTRACTOR WILL BE ALLOWED TO CLOSE TAXIWAY G FOR (3) 12 HOUR DAILY CLOSURES TO COMPLETE THE WORK IN THE PHASE 2 WORK AREA.
6. AT THE END OF EACH DAILY CLOSURE, THE WORK AREA SHALL BE CLEANED, SAFETY AREAS SMOOTHLY GRADED AND PAVEMENTS RE-OPENED TO AIRCRAFT TRAFFIC.

LEGEND


- OFF LIMITS TO CONTRACTOR PERSONNEL AND EQUIPMENT
- CONSTRUCTION SETBACK LINE
- BARRICADES IDOT TYPE 1 WITH FLASHING RED LIGHTS & 20"x20" ORANGE FLAGS @ 20' SPACING
- APPROACH LIGHT
- EXISTING DITCHLINE
- RUNWAY & TAXIWAY SAFETY AREA
- CONTRACTOR ACCESS ROUTE

BL063

K:\Bloomington\0708502\Draw\Sheets
 FILE: CONACT02.dwg
 UPDATE BY: Kristy Brod
 PLOT DATE: 4/14/2008 9:41 AM
 surveytopo
 BASE_AERIAL
 BASE_EXISTGEO
 BASE_EXISTTOPO
 tbinfo

REVISIONS

NUMBER	BY	DATE



**BLOOMINGTON-NORMAL AIRPORT AUTHORITY
 CENTRAL ILLINOIS REGIONAL AIRPORT
 BLOOMINGTON, ILLINOIS**

**CONSTRUCT DRAINAGE IMPROVEMENTS
 CONSTRUCTION ACTIVITY PLAN
 PHASE 2**

© Copyright CMT, Inc.
CMT
 CRAWFORD, MURPHY & TILLY, INC.
 CONSULTING ENGINEERS
 License No. 194-000613



DESIGN BY: RLV
 DRAWN BY: DPA
 CHECKED BY: *RLV*
 APPROVED BY: *RLV*
 DATE: 04/01/2008
 JOB No: 0708502

IL PROJ NO. BMI-3793
 AIP PROJ NO. 3-17-0006-45
 SHEET 05 OF 48 SHEETS