

INTENDED SEQUENCE OF EROSION CONTROL

- 1) INSTALL TEMPORARY EROSION CONTROL BARRIER AND INLET AND PIPE PROTECTIONS
- 2) STRIP VEGETATION ALONG SLOPES
- 3) INTALL TEMPORAY DITCH CHECKS AS NEEDED
- 4) TEMPORAY SEED AS NEEDED
- 5) EXTEND BOX CULVERTS
- 6) DO REQUIRED REMOVALS
- 7) PLACE RIP RAP AS NEEDED
- 8) DO FINAL SHAPING
- 9) DO PERMANET SEEDING AND MULCH
- 10) REMOVAL OF ALL TEMPORAY EROSION CONTROLS

TEMPORARY EROSION CONTROL BARRIER

STATION TO STATION	OFFSET	QUANTITY
STA 218+13 TO STA 222+40	RIGHT	427 FOOT
STA 218+52 TO STA 221+50	LEFT	298 FOOT
STA 210+75 TO STA 215+22	LEFT	447 FOOT
STA 211+55 TO STA 215+14	RIGHT	359 FOOT
	TOTAL	1531 FOOT

AN ESTIMATED QUANTITY OF TEMPORAY DITCH CHECKS AND AN ESTIMATED QUANTITY OF TEMPORAY EROSION CONTROL SEEDING HAVE BEEN INCLUDED IN THE CONTRACT TO ESTABLISH A CONTRACT UNIT PRICE. THESE ITEM SHALL BE INSTALLED AT LOCATIONS AS DIRECTED BY THE ENGINEER. NO ADJUSTMENT TO THE UNIT PRICE SHALL BE MADE BY THE INCREASE OR DECREASE OF THE PLAN QUANTITY.

FOR THE STORM WATER POLLUTION PREVENTION PLAN SEE THE CONTRACT SPECIAL PROVISIONS

INLET & PIPE PROTECTION

STATION	OFFSET	QUANTITY
168+50	25' LT.	1.0 EACH
170+95	23' LT.	1.0 EACH
213+00	58' RT.	1.0 EACH
219+83	46' LT.	1.0 EACH
251+21	27' LT.	1.0 EACH
	TOTALS	5.0 EACH

TEMPORARY EROSION CONTROL		
SCALE	APPROVED BY	DRAWN BY
DATE	REVISED	
		DRAWING NUMBER