

F.A.P. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
852	18 B-5-R-2	WILL	66	11
STA.		TO STA.		
FED. ROAD DIST. NO.	ILLINOIS	FED. AID PROJECT		

PRESTAGE

INSTALL SIGNS SHOWN ON THE DETAILS "TEMPORARY INFORMATION SIGNING". PLACE PRIOR TO THE START OF CONSTRUCTION ACTIVITY ON US ROUTE 52 AND ON HOFF ROAD.

CONSTRUCT TEMPORARY PAVEMENT ALONG WESTBOUND SIDE OF HOFF ROAD.

STAGE IA

ESTABLISH TRAFFIC CONTROL AS SHOWN ON THE SUGGESTED STAGING AND TRAFFIC CONTROL STAGE IA. THIS WORK SHALL BE PAID FOR USING TRAFFIC CONTROL AND PROTECTION, STANDARD 701321-08.

TAKE NECESSARY EROSION CONTROL MEASURES SHOWN ON EROSION CONTROL PLAN.

DIVERTING ALL HOFF ROAD TRAFFIC TO THE WESTBOUND SIDE OF HOFF ROAD, CONSTRUCT SOUTHBOUND US 52 TO LIMITS SHOWN ON STAGING PLAN IA, THIS SHALL INCLUDE THE SUB-BASE GRANULAR MATERIAL, TYPE B 4" AND THE PCC BASE CRSE 9 1/4". PERFORM EARTHWORK AND REGRADE DITCHES ON WESTSIDE OF US 52 TO THE PROPOSED ELEVATIONS SHOWN ON THE TEMPLATED CROSS-SECTIONS.

CONSTRUCT TEMPORARY PAVEMENT ALONG EASTBOUND SIDE OF HOFF ROAD.

STAGE IB

DIVERTING ALL HOFF ROAD TRAFFIC ONTO EXISTING EASTBOUND HOFF ROAD AND TEMPORARY PAVEMENT, CONSTRUCT THE INTERSECTION OF SOUTHBOUND US52 AND HOFF ROAD SHOWN ON STAGE IB.

STAGE II

ESTABLISH TRAFFIC CONTROL AS SHOWN ON THE SUGGESTED STAGING AND TRAFFIC CONTROL STAGE II PLAN. THIS WORK SHALL BE PAID FOR USING TRAFFIC CONTROL AND PROTECTION, STANDARD 701321-08.

TAKE NECESSARY TEMPORARY EROSION CONTROL MEASURES SHOWN ON EROSION CONTROL PLAN.

MAINTAINING ALL HOFF ROAD TRAFFIC ON THE EASTBOUND SIDE OF HOFF ROAD, CONSTRUCT NORTHBOUND US 52, THIS SHALL INCLUDE THE SUB-BASE GRANULAR MATERIAL, TYPE B 4" AND THE PCC BASE CRSE 9 1/4". PERFORM ALL EARTHWORK AND REGRADING OF DITCHES ON EAST SIDE OF US 52 TO THE PROPOSED ELEVATIONS SHOWN ON THE TEMPLATED CROSS-SECTIONS.

STAGE IIIA

RESTORE ALL TRAFFIC ON U.S. 52. MAINTAIN HOFF ROAD TRAFFIC AS IN STAGE II. REMOVE TEMPORARY PAVEMENT ON WESTBOUND SIDE OF HOFF ROAD. CONSTRUCT WESTBOUND HOFF ROAD PAVEMENT AND SHOULDERS. RESTORE DITCHES ON WESTBOUND SIDE OF HOFF ROAD.

STAGE IIIB

MAINTAINING EASTBOUND HOFF ROAD TRAFFIC ON TEMPORARY PAVEMENT CONSTRUCT EASTBOUND HOFF ROAD.

STAGE IV

RESTORE EASTBOUND HOFF ROAD TRAFFIC TO EASTBOUND HOFF ROAD AND REMOVE REMAINING TEMPORARY PAVEMENT ON THE EASTBOUND SIDE OF HOFF ROAD.

RESURFACING SHALL BE DONE WITH THE USE OF FLAG PERSONS AND USING THE APPROPRIATE HIGHWAY TRAFFIC CONTROL STANDARDS.

NOTE:

- TEMPORARY PAVEMENT SHALL CONSIST OF
- 1 3/4" HOT-MIX ASPHALT SURFACE COURSE, MIX D, N50, (IL 9.5 mm)
- 9 3/4" HOT-MIX ASPHALT BASE COURSE (HMA BINDER IL 19 mm)

REVISIONS		ILLINOIS DEPARTMENT OF TRANSPORTATION
NAME	DATE	
		U.S. 52 OVER PRAIRIE CREEK STAGING NOTES

SCALE: VERT. 1"=50'
DATE 8/14/2007

DRAWN BY
CHECKED BY