- EMERGENCY VEHICLE ACCESS SHALL BE MAINTAINED AT ALL TIMES. ANY SIGNIFICANT CHANGE IN TRAFFIC CONTROL SHALL HAVE PRIOR APPROVAL BY THE ENGINEER. THE CONTRACTOR SHALL PROVIDE A MINIMUM OF THREE (3) DAYS NOTICE IN ADVANCE OF CONSTRUCTION ACTIVITIES WHICH IMPACT EMERGENCY SERVICES.
- DAYTIME LANE CLOSURES ON WAUKEGAN ROAD (IL-43) SHALL ONLY BE ALLOWED BETWEEN THE HOURS OF BAM AND 3PM AND MUST LEAVE AT LEAST ONE 10' MIN. WIDTH LANE OPEN IN EACH DIRECTION AT ALL TIMES. AT LEAST TWO 10' MIN. WIDTH LANES SHALL REMAIN OPEN TO TRAFFIC IN EACH DIRECTION ALL OTHER TIMES.
- ALE LANES ON CHESTNUT AVENUE SHALL BE OPEN TO TRAFFIC AT THE END OF EACH DAY, MAINTAINING A MINIMUM 10' WIDTH PER LANE.
- THE CONTRACTOR SHALL PROVIDE TEMPORARY ACCESS TO DRIVEWAYS AND SIDE ROADS DURING CONSTRUCTION. 4. UTILIZING PAY ITEMS TEMPORARY ACCESS (ROAD) AND TEMPORARY ACCESS (COMMERICAL ENTRANCE).
- ALL COMMERCIAL PROPERTIES SHALL BE PROVIDED AT LEAST ONE INGRESS AND ONE EGRESS EITHER ON THE MAINLINE OR A SIDE STREET AT ALL TIMES. THE CONTRACTOR SHALL COORDINATE DRIVEWAY CLOSURES/ MODIFICATIONS WITH THE LOCAL BUSINESSES AND THE ENGINEER. COMMERCIAL DRIVEWAYS WHICH CANNOT BE CLOSED, AS DETERMINED BY THE ENGINEER, SHALL BE CONSTRUCTED IN STAGES OR WILL BE CONSTRUCTED WHEN BUSINESSES ARE NOT OPEN USING HIGH EARLY STRENGTH CONCRETE. THIS WORK SHALL BE INCLUDED IN THE
- ALL DRUMS AND VERTICAL PANELS SHALL BE EQUIPPED WITH STEADY BURN MONO-DIRECTIONAL LIGHTS. SPACING SHALL BE AT 50 FOOT INTERVALS ALONG WORK AREAS AND 25 FEET WHERE DIRECTION CHANGES AND TAPERS OCCUR, OR AS DIRECTED BY THE ENGINEER,
- DAILY LANE CLOSURES SHALL BE IN ACCORDANCE WITH THE APPLICABLE HIGHWAY STANDARDS.
- TEMPORARY TRAFFIC SIGNAL VIDEO DETECTION ZONES SHALL BE MODIFIED AS STAGING REQUIRES AND INCLUDED IN THE COST OF THE TEMPORARY TRAFFIC SIGNAL.
- STAGES 14 AND 13 OF CONSTRUCTION ON WALKEGAN ROAD CAN BE COMPLETED IN EITHER ORDER, BUT NOT AT THE SAME TIME. ANY WORK REQUIRING CLOSING OF THE OUTSIDE LANES SHALL BE DONE ON ONE SIDE OF THE ROAD AT A TIME TO MINIMIZE CONGESTION. WORK MAY BE SWITCHED FROM ONE SIDE OF THE ROAD TO THE OTHER DURING THE COURSE OF A DAY; HOWEVER, THE LANES ON FIRST SIDE MUST BE REOPENED BEFORE CLOSING LANES ON THE OTHER SIDE.
- STAGE 2 OF WAUKEGAN ROAD CONSTRUCTION, WHICH IS REQUIRED TO INSTALL THE PROPOSED CONCRETE MEDIAN, SHALL BE SET UP AFTER MULLING AND UTILIZING TEMPORARY PAVEMENT MARKING FOR LANE MEDIAN, SHALL BE SET UP AFFER MILLING AND UTILIZING TEMPORARY FAVEMENT MARKING FOR LANG CONTROL. CLOSURE SHALL BE IN ACCORDANCE WITH HIGHMAY STANDARD 701602, CASE I OR III. TAPER AND FULL INSIDE LANE CLOSURE FOR NORTHBOUND TRAFFIC SHALL BE PROVIDED PRIOR TO THE STOP BAR. PROVIDE NO LEFT TURN SIGNS AT ADJACENT ENTRANCES TO PROFIBIT LEFT TURN ATTEMPTS ACROSS THE WORK ZONE. THIS CLOSURE SHALL BE LIMITED TO 10 CALENDAR DAYS.
- CONSTRUCTION VEHICLES AND/OR EQUIPMENT SHALL NOT BE PARKED OVERNIGHT WITHIN IDOT OR VILLAGE RIGHT-OF-WAY ADJACENT TO OR IN FRONT OF COMMERCIAL BUSINESS PROPERTIES. THE ENGINEER WILL ASSIST THE CONTRACTOR IN IDENTIFYING CONSTRUCTION STAGING LOCATIONS AT THE START OF CONSTRUCTION.


## SUGGESTED SEQUENCE OF CONSTRUCTION WAUKEGAN ROAD

STAGE 1A & STAGE 1B

- DURING ALLOWABLE HOURS, CLOSE CUTSIDE LANE IN ACCORDANCE WITH HIGHWAY STANDARDS 701602 (CASE IV), 701606 AND 701701,
- INSTALL REQUIRED UNDERGROUND UTILITIES, INCLUDING STORM SEWER, WATER MAIN AND SANITARY SEWER REPAIRS
- COMPLETE REMOVAL AND EXCAVATION OPERATIONS FOR WIDENING AND INSTALL AGGREGATE SUBBASE, PROVIDING TEMPORARY ACCESS TO DRIVEWAYS BY THE END OF EACH DAY.
- INSTALL PROPOSED CURB AND GUTTER AND BEGIN CONSTRUCTING PROPOSED DRIVEWAYS.
- INSTALL PROPOSED PCC BASE COURSE (GAPPING DRIVEWAYS AS REQUIRED) AND HMA BASE
- BEGIN COMPLETING SIDEWALK, DRIVEWAYS, AND PARKWAY GRADING.
- REOPEN ALL ORIGINAL LANES AND SWITCH OPERATIONS TO THE OTHER SIDE AND REPEAT STEPS 1-6.

## STAGE 2

- COMPLETE PAYEMENT MILLING AND UTILIZE TEMPORARY PAYEMENT MARKING FOR LANE CONTROL.
- CLOSE CENTER LANE(S) IN ACCORDANCE WITH HIGHWAY STANDARD 701602 (CASE I OR III) BETWEEN STATION 212+00 AND STATION 215+50.
- SAWCUT AND REMOVE PAVEMENT TO INSTALL PROPOSED CONCRETE MEDIAN AND INSTALL AGGREGATE BASE COURSE.
- CONSTRUCT PROPOSED RAISED CONCRETE MEDIAN FROM STATION 212+11 TO STATION 215+11 AND ALLOW TO CURE FOR A MINIMUM OF 72 HOURS.
- REOPEN CENTER LANE(S) AND PREPARE FOR LEVELING BINDER AND SURFACE COURSE. CLOSURE FOR STAGE 2 SHALL BE A MAXIMUM OF 10 CALENDER DAYS.



**CHESTNUT AVENUE** 

## LEGEND

EXISTING PAVEMENT MARKINGS TEMPORARY PAVEMENT MARKINGS

DIRECTION OF TRAFFIC TEMPORARY CONCRETE BARRIER

DRUMS WITH STEADY BURN MONO-DIRECTIONAL LIGHT

EXISTING ROADWAY

PROPOSED ROADWAY

PAVEMENT REMOVAL

DESIGNED - DSH REVISED - 10-12-12 PER IDOT DRAWN N/AC CHECKED TLH REVISED 8/23/12 FILE 110025-12-MOT.sht

STATE OF ILLINOIS DEPARTMENT OF TRANSPORTATION

COUNTY TOTAL SHEE SECTION SUGGESTED MAINTENANCE OF TRAFFIC 0348/1352 05-00160-00-CH COOK 109 29 C-91-070-06 CONTRACT NO. 63756 TO STA. FED. ROAD DIST, NO. 1 ILLINOIS FED. AID PROJECT F-0348(35)

SAKTER & PROFESSIONAL PROFESSIONAL 121 - CXPIRES

© 7012, PLIRIOIS D. 184-